(1)

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**PROJECT DIVISION, YELAHANKA ZONE**

**ame of Work:- Improvements to widen portion of roads,construction of new drains,UG cable duct and footpath Doddabommasandra main road surrounding road in ward No.10**

**ame of Agency :- Sri. Gopikrishna Apsani ( Nidhi Constructions)**

**ob Code :- 010-16-000032**

**ill No :-Second and Final Bill**

| BOQ tem No | Description / Chainage | | Side | Nos | Length | Width B1 | Width B2 | Width Avg B | Depth | Quantity | Unit/Remarks |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 1 | KSRRB M300-14. Excavation for roadwork in all types of soil with hydraulic excavator of 0.9 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to the embankment location to a lead of 1.00 km and complete as per specifications. MORTH Specification No.301(pg no-143,S.Lno-19.14)KPWD S.R 2018-19 | | | | | | | | | | |
| **Measurements recorded on :** 08/02/23 , 06/02/23 | | | | | | | | | | | |
| | **3rd C cross Road Yarappa Garden** | | | | | | | | | | |
| | | | | 1 | 14.00 | 4.90 | 4.50 | 4.70 | 0.35 | 23.03 | |
| | **2nd Cross Road Gas Godown Road** | | | | | | | | | | |
| | | | | 1 | 8.00 | 2.50 | 2.50 | 2.50 | 0.35 | 7.00 | |
| | | | | 1 | 12.00 | 1.20 | 1.20 | 1.20 | 0.35 | 5.04 | |
| | | | | 1 | 5.00 | 1.20 | 1.20 | 1.20 | 0.35 | 2.10 | |
| | | | | 1 | 11.00 | 2.50 | 2.50 | 2.50 | 0.35 | 9.63 | |
| | | | | 1 | 6.00 | 0.90 | 0.90 | 0.90 | 0.35 | 1.89 | |
| | **Edge Restoration** | | | | | | | | | | |
| | **Telicom Layout 4th Cross Road** | | | | | | | | | | |
| | **LHS** | | | | | | | | | | |
| | 0.00 | 13.50 | | 1 | 13.50 | 0.80 | 1.00 | 0.90 | 0.35 | 4.25 | |
| | 13.50 | 15.00 | | 1 | 1.50 | 0.80 | 1.00 | 0.90 | 0.35 | 0.47 | |
| | 15.00 | 16.00 | | 1 | 1.00 | 0.75 | 0.90 | 0.83 | 0.35 | 0.29 | |
| | 16.00 | 30.00 | | 1 | 14.00 | 0.90 | 1.00 | 0.95 | 0.35 | 4.66 | |
| | 30.00 | 45.00 | | 1 | 15.00 | 0.75 | 1.00 | 0.88 | 0.35 | 4.59 | |
| | 45.00 | 59.00 | | 1 | 14.00 | 0.90 | 0.80 | 1.00 | 0.35 | 4.90 | |
| | 59.00 | 60.00 | | 1 | 1.00 | 0.80 | 0.60 | 0.70 | 0.35 | 0.25 | |
| | 60.00 | 63.00 | | 1 | 3.00 | 0.60 | 0.60 | 0.60 | 0.35 | 0.63 | |
| | 63.00 | 75.00 | | 1 | 12.00 | 0.60 | 0.75 | 0.68 | 0.35 | 2.84 | |
| | 75.00 | 78.00 | | 1 | 3.00 | 0.60 | 1.00 | 0.80 | 0.35 | 0.84 | |
| | 110.00 | 115.00 | | 1 | 5.00 | 0.80 | 1.00 | 0.90 | 0.35 | 1.58 | |
| | 115.00 | 125.00 | | 1 | 10.00 | 0.80 | 1.00 | 0.90 | 0.35 | 3.15 | |
| | 151.50 | 160.00 | | 1 | 8.50 | 1.50 | 1.50 | 1.50 | 0.35 | 4.46 | |
| | 160.00 | 171.50 | | 1 | 11.50 | 0.60 | 1.00 | 0.80 | 0.35 | 3.22 | |
| | **Telicom Layout 4th Cross Road** | | | | | | | | | | |
| | **RHS** | | | | | | | | | | |
| | 0.00 | 13.50 | | 1 | 13.50 | 0.90 | 0.75 | 0.83 | 0.35 | 3.90 | |
| | 16.00 | 30.00 | | 1 | 14.00 | 0.90 | 0.90 | 0.90 | 0.35 | 4.41 | |
| | 30.00 | 45.00 | | 1 | 15.00 | 0.60 | 0.90 | 0.75 | 0.35 | 3.94 | |
| | 45.00 | 59.00 | | 1 | 14.00 | 0.75 | 0.90 | 0.83 | 0.35 | 4.04 | |
| | 63.00 | 75.00 | | 1 | 12.00 | 0.75 | 0.80 | 0.78 | 0.35 | 3.26 | |
| | 75.00 | 78.00 | | 1 | 3.00 | 0.80 | 0.90 | 0.85 | 0.35 | 0.89 | |

C&R Khundadri A.E.E. (Project)

105.24

TEJUS CONSULTANTS

Tejus Consultant

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| 78.00 | 85.00 | | 1 | 7.00 | 0.80 | 1.00 | 0.90 | 0.35 | 2.21 |
| 98.00 | 105.00 | | 1 | 7.00 | 0.90 | 1.00 | 0.95 | 0.35 | 2.33 |
| 105.00 | 110.00 | | 1 | 5.00 | 0.80 | 1.00 | 0.90 | 0.35 | 1.59 |
| 110.00 | 115.00 | | 1 | 5.00 | 0.90 | 1.00 | 0.95 | 0.35 | 1.66 |
| 125.00 | 133.00 | | 1 | 8.00 | 0.80 | 1.00 | 0.90 | 0.35 | 2.52 |
| | | | | | | | | | |
| **2nd Main Road Telicom Layout** | | | | | | | | | |
| **LHS** | | | | | | | | | |
| 78.00 | 90.00 | | 1 | 12.00 | 1.00 | 0.90 | 0.95 | 0.35 | 3.99 |
| 90.00 | 91.00 | | 1 | 1.00 | 1.00 | 1.00 | 1.00 | 0.35 | 0.35 |
| 91.00 | 105.00 | | 1 | 14.00 | 1.00 | 1.00 | 1.00 | 0.35 | 4.90 |
| 105.00 | 109.00 | | 1 | 4.00 | 1.00 | 1.00 | 1.00 | 0.35 | 1.40 |
| 126.00 | 135.00 | | 1 | 9.00 | 1.00 | 1.00 | 1.00 | 0.35 | 3.15 |
| 135.00 | 143.50 | | 1 | 8.50 | 0.90 | 1.00 | 0.95 | 0.35 | 2.83 |
| 143.50 | 150.00 | | 1 | 6.50 | 0.90 | 0.90 | 0.90 | 0.35 | 2.05 |
| 150.00 | 165.00 | | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.35 | 4.73 |
| 165.00 | 180.00 | | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.35 | 4.73 |
| 180.00 | 185.00 | | 1 | 5.00 | 1.00 | 1.00 | 1.00 | 0.35 | 1.75 |
| 185.00 | 195.00 | | 1 | 10.00 | 1.00 | 1.00 | 1.00 | 0.35 | 3.50 |
| 195.00 | 208.00 | | 1 | 13.00 | 1.00 | 1.00 | 1.00 | 0.35 | 4.55 |
| 208.00 | 210.00 | | 1 | 2.00 | 1.00 | 1.00 | 1.00 | 0.35 | 0.70 |
| 210.00 | 220.00 | | 1 | 10.00 | 1.00 | 1.00 | 1.00 | 0.35 | 3.50 |
| 220.00 | 225.00 | | 1 | 5.00 | 1.00 | 1.00 | 1.00 | 0.35 | 1.75 |
| 225.00 | 240.00 | | 1 | 15.00 | 1.00 | 1.00 | 1.00 | 0.35 | 5.25 |
| 240.00 | 245.00 | | 1 | 5.00 | 1.00 | 1.00 | 1.00 | 0.35 | 1.75 |
| 253.00 | 255.00 | | 1 | 2.00 | 0.90 | 0.90 | 0.90 | 0.35 | 0.63 |
| 255.00 | 270.00 | | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.35 | 4.73 |
| 270.00 | 285.00 | | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.35 | 4.73 |
| 285.00 | 300.00 | | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.35 | 4.73 |
| 300.00 | 315.00 | | 1 | 15.00 | 1.00 | 1.00 | 1.00 | 0.35 | 5.25 |
| 315.00 | 330.00 | | 1 | 15.00 | 1.00 | 1.00 | 1.00 | 0.35 | 5.25 |
| 330.00 | 345.00 | | 1 | 15.00 | 1.00 | 1.00 | 1.00 | 0.35 | 5.25 |
| 345.00 | 360.00 | | 1 | 15.00 | 1.00 | 1.00 | 1.00 | 0.35 | 5.25 |
| 360.00 | 375.00 | | 1 | 15.00 | 1.00 | 1.00 | 1.00 | 0.35 | 5.25 |
| 375.00 | 390.00 | | 1 | 15.00 | 1.00 | 1.00 | 1.00 | 0.35 | 5.25 |
| 390.00 | 405.00 | | 1 | 15.00 | 1.00 | 1.00 | 1.00 | 0.35 | 5.25 |
| 405.00 | 417.00 | | 1 | 12.00 | 0.80 | 0.90 | 0.85 | 0.35 | 3.57 |
| | | | | | | | | | |
| **2nd Main Road Telicom Layout** | | | | | | | | | |
| **RHS** | | | | | | | | | |
| 78.00 | 90.00 | | 1 | 12.00 | 1.00 | 1.20 | 1.10 | 0.35 | 4.62 |
| 90.00 | 91.00 | | 1 | 1.00 | 0.80 | 0.75 | 0.78 | 0.35 | 0.27 |
| 143.50 | 150.00 | | 1 | 6.50 | 0.80 | 0.60 | 0.70 | 0.35 | 1.59 |
| 150.00 | 165.00 | | 1 | 15.00 | 0.60 | 1.20 | 0.90 | 0.35 | 4.73 |
| 165.00 | 180.00 | | 1 | 15.00 | 0.60 | 1.00 | 0.80 | 0.35 | 4.20 |
| 180.00 | 185.00 | | 1 | 5.00 | 0.60 | 1.00 | 0.80 | 0.35 | 1.40 |
| 240.00 | 245.00 | | 1 | 5.00 | 0.60 | 1.20 | 0.90 | 0.35 | 1.58 |
| 245.00 | 250.00 | | 1 | 5.00 | 0.60 | 1.00 | 0.80 | 0.35 | 1.40 |
| **UGD Restoration** | | | | | | | | | |
| **Ganesh Nagar Road** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.35 | 6.30 |
| 15.00 | 30.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.35 | 6.30 |
| 30.00 | 45.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.35 | 6.30 |
| 45.00 | 60.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.35 | 6.30 |
| 60.00 | 75.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.35 | 6.30 |
| 75.00 | 90.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.35 | 6.30 |
| 90.00 | 105.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.35 | 6.30 |

TEJUS CONSULTANTS

Tejus Consultant

Assistant Engineer

A.E.E. (Project

Assistant Executive Engine

Scanned by TapScanner




Scanned by TapScanner

| | | |
|---|---|---|
| 2 | Construction of granular sub-base Grading-V as sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/trap/basalt material, mixing in a mechanical mix plant at OMC, carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98% proctor density, complete as per specifications. Clause 401 of MORTH V Revision.GSB Page No. 153/ Item No. 20.5/ PWD SR 2018-19 | |

**Measurements recorded on :** 10/02/23

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **3rd C cross Road Yarappa Garden** | | | | | | | | | |
| 0.00 | 0.00 | | 1.00 | 14.00 | 4.90 | 4.50 | 4.70 | 0.20 | 13.16 |
| **2nd Cross Road Gas Godown Road** | | | | | | | | | |
| | | | 1.00 | 8.00 | 2.50 | 2.50 | 2.50 | 0.20 | 4.00 |
| | | | 1.00 | 12.00 | 1.20 | 1.20 | 1.20 | 0.20 | 2.88 |
| | | | 1.00 | 5.00 | 1.20 | 1.20 | 1.20 | 0.20 | 1.20 |
| | | | 1.00 | 11.00 | 2.50 | 2.50 | 2.50 | 0.20 | 5.50 |
| | | | 1.00 | 6.00 | 0.90 | 0.90 | 0.90 | 0.20 | 1.08 |
| **Edge Restoration** | | | | | | | | | |
| **Telicom Layout 4th Cross Road** | | | | | | | | | |
| **LHS** | | | | | | | | | |
| 0.00 | 13.50 | | 1.00 | 13.50 | 0.80 | 1.00 | 0.90 | 0.20 | 2.43 |
| 13.50 | 15.00 | | 1.00 | 1.50 | 0.80 | 1.00 | 0.90 | 0.20 | 0.27 |
| 15.00 | 16.00 | | 1.00 | 1.00 | 0.75 | 0.90 | 0.83 | 0.20 | 0.17 |
| 16.00 | 30.00 | | 1.00 | 14.00 | 0.90 | 1.00 | 0.95 | 0.20 | 2.66 |
| 30.00 | 45.00 | | 1.00 | 15.00 | 0.75 | 1.00 | 0.88 | 0.20 | 2.63 |
| 45.00 | 59.00 | | 1.00 | 14.00 | 0.90 | 0.80 | 1.00 | 0.20 | 2.80 |
| 59.00 | 60.00 | | 1.00 | 1.00 | 0.80 | 0.60 | 0.70 | 0.20 | 0.14 |
| 60.00 | 63.00 | | 1.00 | 3.00 | 0.60 | 0.60 | 0.60 | 0.20 | 0.36 |
| 63.00 | 75.00 | | 1.00 | 12.00 | 0.60 | 0.75 | 0.68 | 0.20 | 1.62 |
| 75.00 | 78.00 | | 1.00 | 3.00 | 0.60 | 1.00 | 0.80 | 0.20 | 0.48 |
| 110.00 | 115.00 | | 1.00 | 5.00 | 0.80 | 1.00 | 0.90 | 0.20 | 0.90 |
| 115.00 | 125.00 | | 1.00 | 10.00 | 0.80 | 1.00 | 0.90 | 0.20 | 1.80 |
| 151.50 | 160.00 | | 1.00 | 8.50 | 1.50 | 1.50 | 1.50 | 0.20 | 2.55 |
| 160.00 | 171.50 | | 1.00 | 11.50 | 0.60 | 1.00 | 0.80 | 0.20 | 1.84 |
| **Telicom Layout 4th Cross Road** | | | | | | | | | |
| **RHS** | | | | | | | | | |
| 0.00 | 13.50 | | 1.00 | 13.50 | 0.90 | 0.75 | 0.83 | 0.20 | 2.23 |
| 16.00 | 30.00 | | 1.00 | 14.00 | 0.90 | 0.90 | 0.90 | 0.20 | 2.52 |
| 30.00 | 45.00 | | 1.00 | 15.00 | 0.60 | 0.90 | 0.75 | 0.20 | 2.25 |
| 45.00 | 59.00 | | 1.00 | 14.00 | 0.75 | 0.90 | 0.83 | 0.20 | 2.31 |
| 63.00 | 75.00 | | 1.00 | 12.00 | 0.75 | 0.80 | 0.78 | 0.20 | 1.86 |
| 75.00 | 78.00 | | 1.00 | 3.00 | 0.80 | 0.90 | 0.85 | 0.20 | 0.51 |
| 78.00 | 85.00 | | 1.00 | 7.00 | 0.80 | 1.00 | 0.90 | 0.20 | 1.26 |
| 98.00 | 105.00 | | 1.00 | 7.00 | 0.90 | 1.00 | 0.95 | 0.20 | 1.33 |
| 105.00 | 110.00 | | 1.00 | 5.00 | 0.80 | 1.00 | 0.90 | 0.20 | 0.90 |
| 110.00 | 115.00 | | 1.00 | 5.00 | 0.90 | 1.00 | 0.95 | 0.20 | 0.95 |
| 125.00 | 133.00 | | 1.00 | 8.00 | 0.80 | 1.00 | 0.90 | 0.20 | 1.44 |
| **2nd Main Road Telicom Layout** | | | | | | | | | |
| **LHS** | | | | | | | | | |
| 78.00 | 90.00 | | 1.00 | 12.00 | 1.00 | 0.90 | 0.95 | 0.20 | 2.28 |
| 90.00 | 91.00 | | 1.00 | 1.00 | 1.00 | 1.00 | 1.00 | 0.20 | 0.20 |
| 91.00 | 105.00 | | 1.00 | 14.00 | 1.00 | 1.00 | 1.00 | 0.20 | 2.80 |
| 105.00 | 109.00 | | 1.00 | 4.00 | 1.00 | 1.00 | 1.00 | 0.20 | 0.80 |
| 126.00 | 135.00 | | 1.00 | 9.00 | 1.00 | 1.00 | 1.00 | 0.20 | 1.80 |
| 135.00 | 143.50 | | 1.00 | 8.50 | 0.90 | 1.00 | 0.95 | 0.20 | 1.62 |
| 143.50 | 150.00 | | 1.00 | 6.50 | 0.90 | 0.90 | 0.90 | 0.20 | 1.17 |
| 150.00 | 165.00 | | 1.00 | 15.00 | 0.90 | 0.90 | 0.90 | 0.20 | 2.70 |
| 165.00 | 180.00 | | 1.00 | 15.00 | 0.90 | 0.90 | 0.90 | 0.20 | 2.70 |
| 180.00 | 185.00 | | 1.00 | 5.00 | 1.00 | 1.00 | 1.00 | 0.20 | 1.00 |

C&FC Kundapura 10/2/23

A.E.E. (Project)

TEJUS CONSULTANTS

Tejus Consultant

Assistant Engineer

83.08

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 2 | Construction of granular sub-base Grading-V as sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/trap/basalt material, mixing in a mechanical mix plant at OMC, carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98% proctor density, complete as per specifications. Clause 401 of MORTH V Revision.GSB Page No. 153/ Item No. 20.5/ PWD SR 2018-19 | | | | | | | | | | |
| **Measurements recorded on :** | | | 10/02/23 | | | | | | | | |
| | **3rd C cross Road Yarappa Garden** | | | | | | | | | | |
| | 0.00 | 0.00 | | 1.00 | 14.00 | 4.90 | 4.50 | 4.70 | 0.20 | 13.16 | |
| | **2nd Cross Road Gas Godown Road** | | | | | | | | | | |
| | | | | 1.00 | 8.00 | 2.50 | 2.50 | 2.50 | 0.20 | 4.00 | |
| | | | | 1.00 | 12.00 | 1.20 | 1.20 | 1.20 | 0.20 | 2.88 | |
| | | | | 1.00 | 5.00 | 1.20 | 1.20 | 1.20 | 0.20 | 1.20 | |
| | | | | 1.00 | 11.00 | 2.50 | 2.50 | 2.50 | 0.20 | 5.50 | |
| | | | | 1.00 | 6.00 | 0.90 | 0.90 | 0.90 | 0.20 | 1.08 | |
| | **Edge Restoration** | | | | | | | | | | |
| | **Telicom Layout 4th Cross Road** | | | | | | | | | | |
| | **LHS** | | | | | | | | | | |
| | 0.00 | 13.50 | | 1.00 | 13.50 | 0.80 | 1.00 | 0.90 | 0.20 | 2.43 | |
| | 13.50 | 15.00 | | 1.00 | 1.50 | 0.80 | 1.00 | 0.90 | 0.20 | 0.27 | |
| | 15.00 | 16.00 | | 1.00 | 1.00 | 0.75 | 0.90 | 0.83 | 0.20 | 0.17 | |
| | 16.00 | 30.00 | | 1.00 | 14.00 | 0.90 | 1.00 | 0.95 | 0.20 | 2.66 | |
| | 30.00 | 45.00 | | 1.00 | 15.00 | 0.75 | 1.00 | 0.88 | 0.20 | 2.63 | |
| | 45.00 | 59.00 | | 1.00 | 14.00 | 0.90 | 0.80 | 1.00 | 0.20 | 2.80 | |
| | 59.00 | 60.00 | | 1.00 | 1.00 | 0.80 | 0.60 | 0.70 | 0.20 | 0.14 | |
| | 60.00 | 63.00 | | 1.00 | 3.00 | 0.60 | 0.60 | 0.60 | 0.20 | 0.36 | |
| | 63.00 | 75.00 | | 1.00 | 12.00 | 0.60 | 0.75 | 0.68 | 0.20 | 1.62 | |
| | 75.00 | 78.00 | | 1.00 | 3.00 | 0.60 | 1.00 | 0.80 | 0.20 | 0.48 | |
| | 110.00 | 115.00 | | 1.00 | 5.00 | 0.80 | 1.00 | 0.90 | 0.20 | 0.90 | |
| | 115.00 | 125.00 | | 1.00 | 10.00 | 0.80 | 1.00 | 0.90 | 0.20 | 1.80 | |
| | 151.50 | 160.00 | | 1.00 | 8.50 | 1.50 | 1.50 | 1.50 | 0.20 | 2.55 | |
| | 160.00 | 171.50 | | 1.00 | 11.50 | 0.60 | 1.00 | 0.80 | 0.20 | 1.84 | |
| | **Telicom Layout 4th Cross Road** | | | | | | | | | | |
| | **RHS** | | | | | | | | | | |
| | 0.00 | 13.50 | | 1.00 | 13.50 | 0.90 | 0.75 | 0.83 | 0.20 | 2.23 | |
| | 16.00 | 30.00 | | 1.00 | 14.00 | 0.90 | 0.90 | 0.90 | 0.20 | 2.52 | |
| | 30.00 | 45.00 | | 1.00 | 15.00 | 0.60 | 0.90 | 0.75 | 0.20 | 2.25 | |
| | 45.00 | 59.00 | | 1.00 | 14.00 | 0.75 | 0.90 | 0.83 | 0.20 | 2.31 | |
| | 63.00 | 75.00 | | 1.00 | 12.00 | 0.75 | 0.80 | 0.78 | 0.20 | 1.86 | |
| | 75.00 | 78.00 | | 1.00 | 3.00 | 0.80 | 0.90 | 0.85 | 0.20 | 0.51 | |
| | 78.00 | 85.00 | | 1.00 | 7.00 | 0.80 | 1.00 | 0.90 | 0.20 | 1.26 | |
| | 98.00 | 105.00 | | 1.00 | 7.00 | 0.90 | 1.00 | 0.95 | 0.20 | 1.33 | |
| | 105.00 | 110.00 | | 1.00 | 5.00 | 0.80 | 1.00 | 0.90 | 0.20 | 0.90 | |
| | 110.00 | 115.00 | | 1.00 | 5.00 | 0.90 | 1.00 | 0.95 | 0.20 | 0.95 | |
| | 125.00 | 133.00 | | 1.00 | 8.00 | 0.80 | 1.00 | 0.90 | 0.20 | 1.44 | |
| | **2nd Main Road Telicom Layout** | | | | | | | | | | |
| | **LHS** | | | | | | | | | | |
| | 78.00 | 90.00 | | 1.00 | 12.00 | 1.00 | 0.90 | 0.95 | 0.20 | 2.28 | |
| | 90.00 | 91.00 | | 1.00 | 1.00 | 1.00 | 1.00 | 1.00 | 0.20 | 0.20 | |
| | 91.00 | 105.00 | | 1.00 | 14.00 | 1.00 | 1.00 | 1.00 | 0.20 | 2.80 | |
| | 105.00 | 109.00 | | 1.00 | 4.00 | 1.00 | 1.00 | 1.00 | 0.20 | 0.80 | |
| | 126.00 | 135.00 | | 1.00 | 9.00 | 1.00 | 1.00 | 1.00 | 0.20 | 1.80 | |
| | 135.00 | 143.50 | | 1.00 | 8.50 | 0.90 | 1.00 | 0.95 | 0.20 | 1.62 | |
| | 143.50 | 150.00 | | 1.00 | 6.50 | 0.90 | 0.90 | 0.90 | 0.20 | 1.17 | |
| | 150.00 | 165.00 | | 1.00 | 15.00 | 0.90 | 0.90 | 0.90 | 0.20 | 2.70 | |
| | 165.00 | 180.00 | | 1.00 | 15.00 | 0.90 | 0.90 | 0.90 | 0.20 | 2.70 | |
| | 180.00 | 185.00 | | 1.00 | 5.00 | 1.00 | 1.00 | 1.00 | 0.20 | 1.00 | |

CRFC Executive 10/2/23 A.E.E. (Project)

83.08

TEJUS CONSULTANTS

Tejus Consultant

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| 185.00 | 195.00 | | 1.00 | 10.00 | 1.00 | 1.00 | 1.00 | 0.20 | 2.00 |
| 195.00 | 208.00 | | 1.00 | 13.00 | 1.00 | 1.00 | 1.00 | 0.20 | 2.60 |
| 208.00 | 210.00 | | 1.00 | 2.00 | 1.00 | 1.00 | 1.00 | 0.20 | 0.40 |
| 210.00 | 220.00 | | 1.00 | 10.00 | 1.00 | 1.00 | 1.00 | 0.20 | 2.00 |
| 220.00 | 225.00 | | 1.00 | 5.00 | 1.00 | 1.00 | 1.00 | 0.20 | 1.00 |
| 225.00 | 240.00 | | 1.00 | 15.00 | 1.00 | 1.00 | 1.00 | 0.20 | 3.00 |
| 240.00 | 245.00 | | 1.00 | 5.00 | 1.00 | 1.00 | 1.00 | 0.20 | 1.00 |
| 253.00 | 255.00 | | 1.00 | 2.00 | 0.90 | 0.90 | 0.90 | 0.20 | 0.36 |
| 255.00 | 270.00 | | 1.00 | 15.00 | 0.90 | 0.90 | 0.90 | 0.20 | 2.70 |
| 270.00 | 285.00 | | 1.00 | 15.00 | 0.90 | 0.90 | 0.90 | 0.20 | 2.70 |
| 285.00 | 300.00 | | 1.00 | 15.00 | 0.90 | 0.90 | 0.90 | 0.20 | 2.70 |
| 300.00 | 315.00 | | 1.00 | 15.00 | 1.00 | 1.00 | 1.00 | 0.20 | 3.00 |
| 315.00 | 330.00 | | 1.00 | 15.00 | 1.00 | 1.00 | 1.00 | 0.20 | 3.00 |
| 330.00 | 345.00 | | 1.00 | 15.00 | 1.00 | 1.00 | 1.00 | 0.20 | 3.00 |
| 345.00 | 360.00 | | 1.00 | 15.00 | 1.00 | 1.00 | 1.00 | 0.20 | 3.00 |
| 360.00 | 375.00 | | 1.00 | 15.00 | 1.00 | 1.00 | 1.00 | 0.20 | 3.00 |
| 375.00 | 390.00 | | 1.00 | 15.00 | 1.00 | 1.00 | 1.00 | 0.20 | 3.00 |
| 390.00 | 405.00 | | 1.00 | 15.00 | 1.00 | 1.00 | 1.00 | 0.20 | 3.00 |
| 405.00 | 417.00 | | 1.00 | 12.00 | 0.80 | 0.90 | 0.85 | 0.20 | 2.04 |
| **2nd Main Road Telicom Layout** | | | | | | | | | |
| **RHS** | | | | | | | | | |
| 78.00 | 90.00 | | 1.00 | 12.00 | 1.00 | 1.20 | 1.10 | 0.20 | 2.64 |
| 90.00 | 91.00 | | 1.00 | 1.00 | 0.80 | 0.75 | 0.78 | 0.20 | 0.16 |
| 143.50 | 150.00 | | 1.00 | 6.50 | 0.80 | 0.60 | 0.70 | 0.20 | 0.91 |
| 150.00 | 165.00 | | 1.00 | 15.00 | 0.60 | 1.20 | 0.90 | 0.20 | 2.70 |
| 165.00 | 180.00 | | 1.00 | 15.00 | 0.60 | 1.00 | 0.80 | 0.20 | 2.40 |
| 180.00 | 185.00 | | 1.00 | 5.00 | 0.60 | 1.00 | 0.80 | 0.20 | 0.80 |
| 240.00 | 245.00 | | 1.00 | 5.00 | 0.60 | 1.20 | 0.90 | 0.20 | 0.90 |
| 245.00 | 250.00 | | 1.00 | 5.00 | 0.60 | 1.00 | 0.80 | 0.20 | 0.80 |
| **UGD Restoration** | | | | | | | | | |
| **Ganesh Nagar Road** | | | | | | | | | |
| 0.00 | 15.00 | | 1.00 | 15.00 | 1.20 | 1.20 | 1.20 | 0.20 | 3.60 |
| 15.00 | 30.00 | | 1.00 | 15.00 | 1.20 | 1.20 | 1.20 | 0.20 | 3.60 |
| 30.00 | 45.00 | | 1.00 | 15.00 | 1.20 | 1.20 | 1.20 | 0.20 | 3.60 |
| 45.00 | 60.00 | | 1.00 | 15.00 | 1.20 | 1.20 | 1.20 | 0.20 | 3.60 |
| 60.00 | 75.00 | | 1.00 | 15.00 | 1.20 | 1.20 | 1.20 | 0.20 | 3.60 |
| 75.00 | 90.00 | | 1.00 | 15.00 | 1.20 | 1.20 | 1.20 | 0.20 | 3.60 |
| 90.00 | 105.00 | | 1.00 | 15.00 | 1.20 | 1.20 | 1.20 | 0.20 | 3.60 |
| 105.00 | 120.00 | | 1.00 | 15.00 | 1.20 | 1.20 | 1.20 | 0.20 | 3.60 |
| 120.00 | 135.00 | | 1.00 | 15.00 | 1.20 | 1.20 | 1.20 | 0.20 | 3.60 |
| 135.00 | 150.00 | | 1.00 | 15.00 | 1.20 | 1.20 | 1.20 | 0.20 | 3.60 |
| 150.00 | 165.00 | | 1.00 | 15.00 | 1.20 | 1.20 | 1.20 | 0.20 | 3.60 |
| 165.00 | 180.00 | | 1.00 | 15.00 | 1.20 | 1.20 | 1.20 | 0.20 | 3.60 |
| 180.00 | 195.00 | | 1.00 | 15.00 | 1.20 | 1.20 | 1.20 | 0.20 | 3.60 |
| 195.00 | 210.00 | | 1.00 | 15.00 | 1.20 | 1.20 | 1.20 | 0.20 | 3.60 |
| 210.00 | 225.00 | | 1.00 | 15.00 | 1.20 | 1.20 | 1.20 | 0.20 | 3.60 |
| 225.00 | 240.00 | | 1.00 | 15.00 | 1.20 | 1.20 | 1.20 | 0.20 | 3.60 |
| 240.00 | 255.00 | | 1.00 | 15.00 | 1.20 | 1.20 | 1.20 | 0.20 | 3.60 |
| 255.00 | 270.00 | | 1.00 | 15.00 | 1.20 | 1.20 | 1.20 | 0.20 | 3.60 |
| 270.00 | 285.00 | | 1.00 | 15.00 | 1.20 | 1.20 | 1.20 | 0.20 | 3.60 |
| 285.00 | 300.00 | | 1.00 | 15.00 | 1.20 | 1.20 | 1.20 | 0.20 | 3.60 |
| 300.00 | 315.00 | | 1.00 | 15.00 | 1.20 | 1.20 | 1.20 | 0.20 | 3.60 |
| 315.00 | 330.00 | | 1.00 | 15.00 | 1.20 | 1.20 | 1.20 | 0.20 | 3.60 |
| 330.00 | 338.50 | | 1.00 | 8.50 | 1.20 | 1.20 | 1.20 | 0.20 | 2.04 |
| | | | | | | | **Total Quantity** | **219.13** | **Cum** |

CEPC
Hyderabad
A.E.E. (Project)

Tejus Consultant

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 3 | KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406 Page No. 155/ Item No. 20.18/ PWD SR 2018-19 | | | | | | | | | |
| Measurements recorded on : 16/02/23 | | | | | | | | | | |
| | 3rd C cross Road Yarappa Garden | | | | | | | | | |
| | | | | 1 | 14.00 | 4.90 | 4.50 | 4.70 | 0.15 | 9.87 |
| | 2nd Cross Road Gas Godown Road | | | | | | | | | |
| | | | | 1.00 | 8.00 | 2.50 | 2.50 | 2.50 | 0.15 | 3.00 |
| | | | | 1.00 | 12.00 | 1.20 | 1.20 | 1.20 | 0.15 | 2.16 |
| | | | | 1.00 | 5.00 | 1.20 | 1.20 | 1.20 | 0.15 | 0.90 |
| | | | | 1.00 | 11.00 | 2.50 | 2.50 | 2.50 | 0.15 | 4.13 |
| | | | | 1.00 | 6.00 | 0.90 | 0.90 | 0.90 | 0.15 | 0.81 |
| | Edge Restoration | | | | | | | | | |
| | Telicom Layout 4th Cross Road | | | | | | | | | |
| | LHS | | | | | | | | | |
| | 0.00 | 13.50 | | 1 | 13.50 | 0.80 | 1.00 | 0.90 | 0.15 | 1.82 |
| | 13.50 | 15.00 | | 1 | 1.50 | 0.80 | 1.00 | 0.90 | 0.15 | 0.20 |
| | 15.00 | 16.00 | | 1 | 1.00 | 0.75 | 0.90 | 0.83 | 0.15 | 0.12 |
| | 16.00 | 30.00 | | 1 | 14.00 | 0.90 | 1.00 | 0.95 | 0.15 | 2.00 |
| | 30.00 | 45.00 | | 1 | 15.00 | 0.75 | 1.00 | 0.88 | 0.15 | 1.97 |
| | 45.00 | 59.00 | | 1 | 14.00 | 0.90 | 0.80 | 1.00 | 0.15 | 2.10 |
| | 59.00 | 60.00 | | 1 | 1.00 | 0.80 | 0.60 | 0.70 | 0.15 | 0.11 |
| | 60.00 | 63.00 | | 1 | 3.00 | 0.60 | 0.60 | 0.60 | 0.15 | 0.27 |
| | 63.00 | 75.00 | | 1 | 12.00 | 0.60 | 0.75 | 0.68 | 0.15 | 1.22 |
| | 75.00 | 78.00 | | 1 | 3.00 | 0.60 | 1.00 | 0.80 | 0.15 | 0.36 |
| | 110.00 | 115.00 | | 1 | 5.00 | 0.80 | 1.00 | 0.90 | 0.15 | 0.68 |
| | 115.00 | 125.00 | | 1 | 10.00 | 0.80 | 1.00 | 0.90 | 0.15 | 1.35 |
| | 151.50 | 160.00 | | 1 | 8.50 | 1.50 | 1.50 | 1.50 | 0.15 | 1.91 |
| | 160.00 | 171.50 | | 1 | 11.50 | 0.60 | 1.00 | 0.80 | 0.15 | 1.38 |
| | Telicom Layout 4th Cross Road | | | | | | | | | |
| | RHS | | | | | | | | | |
| | 0.00 | 13.50 | | 1 | 13.50 | 0.90 | 0.75 | 0.83 | 0.15 | 1.67 |
| | 16.00 | 30.00 | | 1 | 14.00 | 0.90 | 0.90 | 0.90 | 0.15 | 1.89 |
| | 30.00 | 45.00 | | 1 | 15.00 | 0.60 | 0.90 | 0.75 | 0.15 | 1.69 |
| | 45.00 | 59.00 | | 1 | 14.00 | 0.75 | 0.90 | 0.83 | 0.15 | 1.73 |
| | 63.00 | 75.00 | | 1 | 12.00 | 0.75 | 0.80 | 0.78 | 0.15 | 1.40 |
| | 75.00 | 78.00 | | 1 | 3.00 | 0.80 | 0.90 | 0.85 | 0.15 | 0.38 |
| | 78.00 | 85.00 | | 1 | 7.00 | 0.80 | 1.00 | 0.90 | 0.15 | 0.95 |
| | 98.00 | 105.00 | | 1 | 7.00 | 0.90 | 1.00 | 0.95 | 0.15 | 1.00 |
| | 105.00 | 110.00 | | 1 | 5.00 | 0.80 | 1.00 | 0.90 | 0.15 | 0.68 |
| | 110.00 | 115.00 | | 1 | 5.00 | 0.90 | 1.00 | 0.95 | 0.15 | 0.71 |
| | 125.00 | 133.00 | | 1 | 8.00 | 0.80 | 1.00 | 0.90 | 0.15 | 1.08 |
| | 2nd Main Road Telicom Layout | | | | | | | | | |
| | LHS | | | | | | | | | |
| | 78.00 | 90.00 | | 1 | 12.00 | 1.00 | 0.90 | 0.95 | 0.15 | 1.71 |
| | 90.00 | 91.00 | | 1 | 1.00 | 1.00 | 1.00 | 1.00 | 0.15 | 0.15 |
| | 91.00 | 105.00 | | 1 | 14.00 | 1.00 | 1.00 | 1.00 | 0.15 | 2.10 |
| | 105.00 | 109.00 | | 1 | 4.00 | 1.00 | 1.00 | 1.00 | 0.15 | 0.60 |
| | 126.00 | 135.00 | | 1 | 9.00 | 1.00 | 1.00 | 1.00 | 0.15 | 1.35 |
| | 135.00 | 143.50 | | 1 | 8.50 | 0.90 | 1.00 | 0.95 | 0.15 | 1.21 |
| | 143.50 | 150.00 | | 1 | 6.50 | 0.90 | 0.90 | 0.90 | 0.15 | 0.88 |
| | 150.00 | 165.00 | | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.15 | 2.03 |

C2PC

A.E.E/(Project) 16/2/23

59.54

Tejus Consultant

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 0.00 | 185.00 | | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.15 | 2.03 | |
| 180.00 | 185.00 | | 1 | 5.00 | 1.00 | 1.00 | 1.00 | 0.15 | 0.75 | |
| 185.00 | 195.00 | | 1 | 10.00 | 1.00 | 1.00 | 1.00 | 0.15 | 1.50 | |
| 195.00 | 208.00 | | 1 | 13.00 | 1.00 | 1.00 | 1.00 | 0.15 | 1.95 | |
| 208.00 | 210.00 | | 1 | 2.00 | 1.00 | 1.00 | 1.00 | 0.15 | 0.30 | |
| 210.00 | 220.00 | | 1 | 10.00 | 1.00 | 1.00 | 1.00 | 0.15 | 1.50 | |
| 220.00 | 225.00 | | 1 | 5.00 | 1.00 | 1.00 | 1.00 | 0.15 | 0.75 | |
| 225.00 | 240.00 | | 1 | 15.00 | 1.00 | 1.00 | 1.00 | 0.15 | 2.25 | |
| 240.00 | 245.00 | | 1 | 5.00 | 1.00 | 1.00 | 1.00 | 0.15 | 0.75 | |
| 251.00 | 255.00 | | 1 | 2.00 | 0.90 | 0.90 | 0.90 | 0.15 | 0.27 | |
| 255.00 | 270.00 | | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.15 | 2.03 | |
| 270.00 | 285.00 | | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.15 | 2.03 | |
| 285.00 | 300.00 | | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.15 | 2.03 | |
| 300.00 | 315.00 | | 1 | 15.00 | 1.00 | 1.00 | 1.00 | 0.15 | 2.25 | |
| 315.00 | 330.00 | | 1 | 15.00 | 1.00 | 1.00 | 1.00 | 0.15 | 2.25 | |
| 330.00 | 345.00 | | 1 | 15.00 | 1.00 | 1.00 | 1.00 | 0.15 | 2.25 | |
| 345.00 | 360.00 | | 1 | 15.00 | 1.00 | 1.00 | 1.00 | 0.15 | 2.25 | |
| 360.00 | 375.00 | | 1 | 15.00 | 1.00 | 1.00 | 1.00 | 0.15 | 2.25 | |
| 375.00 | 390.00 | | 1 | 15.00 | 1.00 | 1.00 | 1.00 | 0.15 | 2.25 | |
| 390.00 | 405.00 | | 1 | 15.00 | 1.00 | 1.00 | 1.00 | 0.15 | 2.25 | |
| 405.00 | 417.00 | | 1 | 12.00 | 0.80 | 0.90 | 0.85 | 0.15 | 1.53 | |
| **2nd Main Road Telicom Layout** | | | | | | | | | | |
| **RBS** | | | | | | | | | | |
| 78.00 | 90.00 | | 1 | 12.00 | 1.00 | 1.20 | 1.10 | 0.15 | 1.98 | |
| 90.00 | 91.00 | | 1 | 1.00 | 0.80 | 0.75 | 0.78 | 0.15 | 0.12 | |
| 143.50 | 150.00 | | 1 | 6.50 | 0.80 | 0.60 | 0.70 | 0.15 | 0.68 | |
| 150.00 | 165.00 | | 1 | 15.00 | 0.60 | 1.20 | 0.90 | 0.15 | 2.03 | |
| 165.00 | 180.00 | | 1 | 15.00 | 0.60 | 1.00 | 0.80 | 0.15 | 1.80 | |
| 180.00 | 185.00 | | 1 | 5.00 | 0.60 | 1.00 | 0.80 | 0.15 | 0.60 | |
| 240.00 | 245.00 | | 1 | 5.00 | 0.60 | 1.20 | 0.90 | 0.15 | 0.68 | |
| 245.00 | 250.00 | | 1 | 5.00 | 0.60 | 1.00 | 0.80 | 0.15 | 0.60 | |
| **UGD Restoration** | | | | | | | | | | |
| **Ganesh Nagar Road** | | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.15 | 2.70 | |
| 15.00 | 30.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.15 | 2.70 | |
| 30.00 | 45.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.15 | 2.70 | |
| 45.00 | 60.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.15 | 2.70 | |
| 60.00 | 75.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.15 | 2.70 | |
| 75.00 | 90.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.15 | 2.70 | |
| 90.00 | 105.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.15 | 2.70 | |
| 105.00 | 120.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.15 | 2.70 | |
| 120.00 | 135.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.15 | 2.70 | |
| 135.00 | 150.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.15 | 2.70 | |
| 150.00 | 165.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.15 | 2.70 | |
| 165.00 | 180.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.15 | 2.70 | |
| 180.00 | 195.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.15 | 2.70 | |
| 195.00 | 210.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.15 | 2.70 | |
| 210.00 | 225.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.15 | 2.70 | |
| 225.00 | 240.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.15 | 2.70 | |
| 240.00 | 255.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.15 | 2.70 | |
| 255.00 | 270.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.15 | 2.70 | |
| 270.00 | 285.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.15 | 2.70 | |
| 285.00 | 300.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.15 | 2.70 | |
| 300.00 | 315.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.15 | 2.70 | |
| 315.00 | 330.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 0.15 | 2.70 | |
| 330.00 | 338.50 | | 1 | 8.50 | 1.20 | 1.20 | 1.20 | 0.15 | 1.53 | |
| | | | | | | | Total Quantity | 164.3500 | Cum | |

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| 4 | KSHRB M500-6: Providing and applying primer coat with S.S. bitumen emulsion on prepared surface granular base such as WMM ,including clearing of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per Specifications, MORTH Specifiation No. 507/ Complete with all lead and lift and as per the direction of the Engineer-in-Charge. Page No. 158/ Item No. 21.6/ PWD SR 2018-19 Issue Rates | | | | | | | | |
| Measurements recorded on : 13/03/23, 16/03/23, 19/03/23 | | | | | | | | | |
| 3rd C cross Road Yarappa Garden | | | | | | | | | |
| 0.00 | 0.00 | | 1 | 14.00 | 4.90 | 4.50 | 4.70 | | 65.80 |
| 2nd Cross Road Gas Godown Road | | | | | | | | | |
| | | | 1.00 | 8.00 | 2.50 | 2.50 | 2.50 | | 20.00 |
| | | | 1.00 | 12.00 | 1.20 | 1.20 | 1.20 | | 14.40 |
| | | | 1.00 | 5.00 | 1.20 | 1.20 | 1.20 | | 6.00 |
| | | | 1.00 | 11.00 | 2.50 | 2.50 | 2.50 | | 27.50 |
| | | | 1.00 | 6.00 | 0.90 | 0.90 | 0.90 | | 5.40 |
| Edge Restoration | | | | | | | | | |
| Telicom Layout 4th Cross Road | | | | | | | | | |
| LHS | | | | | | | | | |
| 0.00 | 13.50 | | 1 | 13.50 | 0.80 | 1.00 | 0.90 | | 12.15 |
| 13.50 | 15.00 | | 1 | 1.50 | 0.80 | 1.00 | 0.90 | | 1.35 |
| 15.00 | 16.00 | | 1 | 1.00 | 0.75 | 0.90 | 0.83 | | 0.83 |
| 16.00 | 30.00 | | 1 | 14.00 | 0.90 | 1.00 | 0.95 | | 13.30 |
| 30.00 | 45.00 | | 1 | 15.00 | 0.75 | 1.00 | 0.88 | | 13.13 |
| 45.00 | 59.00 | | 1 | 14.00 | 0.90 | 0.80 | 1.00 | | 14.00 |
| 59.00 | 60.00 | | 1 | 1.00 | 0.80 | 0.60 | 0.70 | | 0.34 |
| 60.00 | 63.00 | | 1 | 3.00 | 0.60 | 0.60 | 0.60 | | 1.08 |
| 63.00 | 75.00 | | 1 | 12.00 | 0.60 | 0.75 | 0.68 | | 8.10 |
| 75.00 | 78.00 | | 1 | 3.00 | 0.60 | 1.00 | 0.80 | | 2.40 |
| 110.00 | 115.00 | | 1 | 5.00 | 0.80 | 1.00 | 0.90 | | 4.50 |
| 115.00 | 125.00 | | 1 | 10.00 | 0.80 | 1.00 | 0.90 | | 9.00 |
| 151.50 | 160.00 | | 1 | 8.50 | 1.50 | 1.50 | 1.50 | | 12.75 |
| 160.00 | 171.50 | | 1 | 11.50 | 0.60 | 1.00 | 0.80 | | 9.20 |
| Telicom Layout 4th Cross Road | | | | | | | | | |
| RHS | | | | | | | | | |
| 0.00 | 13.50 | | 1 | 13.50 | 0.90 | 0.75 | 0.83 | | 11.14 |
| 16.00 | 30.00 | | 1 | 14.00 | 0.90 | 0.90 | 0.90 | | 12.60 |
| 30.00 | 45.00 | | 1 | 15.00 | 0.60 | 0.90 | 0.75 | | 11.25 |
| 45.00 | 59.00 | | 1 | 14.00 | 0.75 | 0.90 | 0.83 | | 11.55 |
| 63.00 | 75.00 | | 1 | 12.00 | 0.75 | 0.80 | 0.78 | | 9.30 |
| 75.00 | 78.00 | | 1 | 3.00 | 0.80 | 0.90 | 0.85 | | 2.55 |
| 78.00 | 85.00 | | 1 | 7.00 | 0.80 | 1.00 | 0.90 | | 6.30 |
| 98.00 | 105.00 | | 1 | 7.00 | 0.90 | 1.00 | 0.95 | | 6.65 |
| 105.00 | 110.00 | | 1 | 5.00 | 0.80 | 1.00 | 0.90 | | 4.50 |
| 110.00 | 115.00 | | 1 | 5.00 | 0.90 | 1.00 | 0.95 | | 4.75 |
| 125.00 | 133.00 | | 1 | 8.00 | 0.80 | 1.00 | 0.90 | | 7.20 |
| 2nd Main Road Telicom Layout | | | | | | | | | |
| LHS | | | | | | | | | |
| 78.00 | 90.00 | | 1 | 12.00 | 1.00 | 0.90 | 0.95 | | 11.40 |
| 90.00 | 91.00 | | 1 | 1.00 | 1.00 | 1.00 | 1.00 | | 1.00 |
| 91.00 | 105.00 | | 1 | 14.00 | 1.00 | 1.00 | 1.00 | | 14.00 |
| 105.00 | 109.00 | | 1 | 4.00 | 1.00 | 1.00 | 1.00 | | 4.00 |
| 126.00 | 135.00 | | 1 | 9.00 | 1.00 | 1.00 | 1.00 | | 9.00 |
| 135.00 | 143.50 | | 1 | 8.50 | 0.90 | 1.00 | 0.95 | | 8.08 |
| 143.50 | 150.00 | | 1 | 6.50 | 0.90 | 0.90 | 0.90 | | 5.85 |
| 150.00 | 165.00 | | 1 | 15.00 | 0.90 | 0.90 | 0.90 | | 13.50 |
| 165.00 | 180.00 | | 1 | 15.00 | 0.90 | 0.90 | 0.90 | | 13.50 |

C/R Amendment A.E.E. (Project)

40.41

Tejas Consultants

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| 180.00 | 185.00 | | 1 | 5.00 | 1.00 | 1.00 | 1.00 | 5.00 | |
| 185.00 | 195.00 | | 1 | 10.00 | 1.00 | 1.00 | 1.00 | 10.00 | |
| 195.00 | 208.00 | | 1 | 13.00 | 1.00 | 1.00 | 1.00 | 13.00 | |
| 208.00 | 210.00 | | 1 | 2.00 | 1.00 | 1.00 | 1.00 | 2.00 | |
| 210.00 | 220.00 | | 1 | 10.00 | 1.00 | 1.00 | 1.00 | 10.00 | |
| 220.00 | 225.00 | | 1 | 5.00 | 1.00 | 1.00 | 1.00 | 5.00 | |
| 225.00 | 240.00 | | 1 | 15.00 | 1.00 | 1.00 | 1.00 | 15.00 | |
| 240.00 | 245.00 | | 1 | 5.00 | 1.00 | 1.00 | 1.00 | 5.00 | |
| 253.00 | 255.00 | | 1 | 2.00 | 0.90 | 0.90 | 0.90 | 1.80 | |
| 255.00 | 270.00 | | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 13.50 | |
| 270.00 | 285.00 | | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 13.50 | |
| 285.00 | 300.00 | | 1 | 15.00 | 1.00 | 1.00 | 1.00 | 15.00 | |
| 300.00 | 315.00 | | 1 | 15.00 | 1.00 | 1.00 | 1.00 | 15.00 | |
| 315.00 | 330.00 | | 1 | 15.00 | 1.00 | 1.00 | 1.00 | 15.00 | |
| 330.00 | 345.00 | | 1 | 15.00 | 1.00 | 1.00 | 1.00 | 15.00 | |
| 345.00 | 360.00 | | 1 | 15.00 | 1.00 | 1.00 | 1.00 | 15.00 | |
| 360.00 | 375.00 | | 1 | 15.00 | 1.00 | 1.00 | 1.00 | 15.00 | |
| 375.00 | 390.00 | | 1 | 15.00 | 1.00 | 1.00 | 1.00 | 15.00 | |
| 390.00 | 405.00 | | 1 | 15.00 | 1.00 | 1.00 | 1.00 | 15.00 | |
| 405.00 | 417.00 | | 1 | 12.00 | 0.80 | 0.90 | 0.85 | 10.20 | |
| **2nd Main Road Telicom Layout** | | | | | | | | | |
| **RHS** | | | | | | | | | |
| 78.00 | 90.00 | | 1 | 12.00 | 1.00 | 1.20 | 1.10 | 13.20 | |
| 90.00 | 91.00 | | 1 | 1.00 | 0.80 | 0.75 | 0.78 | 0.7 | |
| 143.50 | 150.00 | | 1 | 6.50 | 0.80 | 0.60 | 0.70 | 4.55 | |
| 150.00 | 165.00 | | 1 | 15.00 | 0.60 | 1.20 | 0.90 | 13.50 | |
| 165.00 | 180.00 | | 1 | 15.00 | 0.60 | 1.00 | 0.80 | 12.00 | |
| 180.00 | 185.00 | | 1 | 5.00 | 0.60 | 1.00 | 0.80 | 4.00 | |
| 240.00 | 245.00 | | 1 | 5.00 | 0.60 | 1.20 | 0.90 | 4.50 | |
| 245.00 | 250.00 | | 1 | 5.00 | 0.60 | 1.00 | 0.80 | 4.00 | |
| **UGD Restoration** | | | | | | | | | |
| **Ganesh Nagar Road** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 18.00 | |
| 15.00 | 30.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 18.00 | |
| 30.00 | 45.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 18.00 | |
| 45.00 | 60.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 18.00 | |
| 60.00 | 75.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 18.00 | |
| 75.00 | 90.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 18.00 | |
| 90.00 | 105.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 18.00 | |
| 105.00 | 120.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 18.00 | |
| 120.00 | 135.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 18.00 | |
| 135.00 | 150.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 18.00 | |
| 150.00 | 165.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 18.00 | |
| 165.00 | 180.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 18.00 | |
| 180.00 | 195.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 18.00 | |
| 195.00 | 210.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 18.00 | |
| 210.00 | 225.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 18.00 | |
| 225.00 | 240.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 18.00 | |
| 240.00 | 255.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 18.00 | |
| 255.00 | 270.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 18.00 | |
| 270.00 | 285.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 18.00 | |
| 285.00 | 300.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 18.00 | |
| 300.00 | 315.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 18.00 | |
| 315.00 | 330.00 | | 1 | 15.00 | 1.20 | 1.20 | 1.20 | 18.00 | |
| 330.00 | 338.50 | | 1 | 8.50 | 1.20 | 1.20 | 1.20 | 10.20 | |
| | | | | | | | | | |
| | | | | | | | **Total Quantity** | **1095.64** | **Sqm** |

Tejus Consultants

Assistant Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 6 | KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally cleaning with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH specification clause 501 Page No. 158/ Item No. 21.2/ PWD SR 2018-19 | | | | | | | | | |
| Measurements recorded on : | | 14/03/23, | 17/03/23 | 18/03/23 | | | | | | |
| | 11 th Main Yarappa Garden | | | | | | | | | |
| | 0.00 | 15.00 | 1 | 15.00 | 6.40 | 5.20 | 5.80 | | 87.00 | |
| | 15.00 | 30.00 | 1 | 15.00 | 5.20 | 5.70 | 5.45 | | 81.75 | |
| | 30.00 | 45.00 | 1 | 15.00 | 5.70 | 5.50 | 5.60 | | 84.00 | |
| | 45.00 | 60.00 | 1 | 15.00 | 5.50 | 5.20 | 5.35 | | 80.25 | |
| | 60.00 | 75.00 | 1 | 15.00 | 5.20 | 5.40 | 5.30 | | 79.50 | |
| | 75.00 | 90.00 | 1 | 15.00 | 5.40 | 5.60 | 5.50 | | 82.50 | |
| | 90.00 | 105.00 | 1 | 15.00 | 5.60 | 5.00 | 5.30 | | 79.50 | |
| | 105.00 | 120.00 | 1 | 15.00 | 5.00 | 5.40 | 5.20 | | 78.00 | |
| | 120.00 | 135.00 | 1 | 15.00 | 5.40 | 5.90 | 5.65 | | 84.75 | |
| | 135.00 | 150.00 | 1 | 15.00 | 5.90 | 5.60 | 5.75 | | 86.25 | |
| | 150.00 | 165.00 | 1 | 15.00 | 5.60 | 5.80 | 5.70 | | 85.50 | |
| | 165.00 | 180.00 | 1 | 15.00 | 5.80 | 6.20 | 6.00 | | 90.00 | |
| | 180.00 | 195.00 | 1 | 15.00 | 6.20 | 6.10 | 6.15 | | 92.25 | |
| | 195.00 | 210.00 | 1 | 15.00 | 6.10 | 6.20 | 6.15 | | 92.25 | |
| | 210.00 | 224.40 | 1 | 14.40 | 6.20 | 6.00 | 6.10 | | 87.84 | |
| | 3rd cross Yarappa Garden | | | | | | | | | |
| | 0.00 | 15.00 | 1 | 15.00 | 4.80 | 3.90 | 4.35 | | 65.25 | |
| | 15.00 | 30.00 | 1 | 15.00 | 3.90 | 3.70 | 3.80 | | 57.00 | |
| | 30.00 | 45.00 | 1 | 15.00 | 3.70 | 3.80 | 3.75 | | 56.25 | |
| | 45.00 | 60.00 | 1 | 15.00 | 3.80 | 2.90 | 3.35 | | 47.25 | |
| | 60.00 | 75.00 | 1 | 15.00 | 2.90 | 4.40 | 3.65 | | 54.75 | |
| | 75.00 | 82.20 | 1 | 7.20 | 4.40 | 4.20 | 4.30 | | 30.96 | |
| | 3rd C cross Road Yarappa Garden | | | | | | | | | |
| | 0.00 | 15.00 | 1 | 15.00 | 5.00 | 4.90 | 4.95 | | 74.25 | |
| | 15.00 | 30.00 | 1 | 15.00 | 4.90 | 4.80 | 4.85 | | 72.75 | |
| | 30.00 | 45.00 | 1 | 15.00 | 4.80 | 4.90 | 4.85 | | 72.75 | |
| | 45.00 | 57.00 | 1 | 12.00 | 4.90 | 4.50 | 4.70 | | 56.40 | |
| | 3rd A cross Road Yarappa Garden | | | | | | | | | |
| | 0.00 | 15.00 | 1 | 15.00 | 4.10 | 4.00 | 4.05 | | 60.75 | |
| | 15.00 | 28.70 | 1 | 13.70 | 4.00 | 3.80 | 3.90 | | 53.43 | |
| | 3rd A cross Road Yarappa Garden | | | | | | | | | |
| | 0.00 | 15.00 | 1 | 15.00 | 3.50 | 3.50 | 3.50 | | 52.50 | |
| | 15.00 | 32.30 | 1 | 17.30 | 3.50 | 4.60 | 4.05 | | 70.07 | |
| | 3rd A cross Road Yarappa Garden | | | | | | | | | |
| | 0.00 | 15.00 | 1 | 15.00 | 3.40 | 2.40 | 2.90 | | 43.50 | |
| | 15.00 | 21.80 | 1 | 6.80 | 2.40 | 2.40 | 2.40 | | 16.32 | |
| | 3rd A cross Road opp Road Yarappa Garden | | | | | | | | | |
| | 0.00 | 15.00 | 1 | 15.00 | 5.10 | 3.70 | 4.40 | | 66.00 | |
| | 15.00 | 30.00 | 1 | 15.00 | 3.70 | 3.80 | 3.75 | | 56.25 | |
| | 30.00 | 45.00 | 1 | 15.00 | 3.80 | 4.20 | 4.00 | | 60.00 | |
| | 45.00 | 49.10 | 1 | 4.10 | 4.20 | 4.70 | 4.45 | | 18.25 | |
| | | | | | | | | | | |

2359.01

CRRC Krundrahalli (Project)

Tejus Consultant

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **2nd cross Road Yaraggu Garden** | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 5.70 | 5.10 | 5.40 | 81.00 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.10 | 4.70 | 4.90 | 73.50 |
| 30.00 | 45.00 | | 1 | 15.00 | 4.70 | 3.70 | 4.20 | 63.00 |
| 45.00 | 60.00 | | 1 | 15.00 | 3.70 | 3.80 | 3.75 | 56.25 |
| 60.00 | 75.60 | | 1 | 15.60 | 3.80 | 4.40 | 4.10 | 63.96 |
| **1st Main Road Chikkvenkattagga layout** | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 5.20 | 4.40 | 4.80 | 72.00 |
| 15.00 | 30.00 | | 1 | 15.00 | 4.40 | 4.40 | 4.40 | 66.00 |
| 30.00 | 45.00 | | 1 | 15.00 | 4.40 | 4.40 | 4.40 | 66.00 |
| 45.00 | 60.00 | | 1 | 15.00 | 4.40 | 4.90 | 4.65 | 69.75 |
| 60.00 | 70.00 | | 1 | 10.00 | 4.90 | 7.50 | 6.20 | 62.00 |
| 70.00 | 75.00 | | 1 | 5.00 | 7.50 | 7.20 | 7.35 | 36.75 |
| 75.00 | 90.00 | | 1 | 15.00 | 7.20 | 6.00 | 6.60 | 99.00 |
| 90.00 | 105.00 | | 1 | 15.00 | 6.00 | 5.70 | 5.85 | 87.75 |
| 105.00 | 120.00 | | 1 | 15.00 | 5.70 | 5.20 | 5.45 | 81.75 |
| 120.00 | 135.00 | | 1 | 15.00 | 5.20 | 5.00 | 5.10 | 76.50 |
| 135.00 | 151.30 | | 1 | 16.30 | 5.00 | 5.00 | 5.00 | 81.50 |
| **Renukamba Temple Road** | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 6.50 | 5.20 | 5.85 | 87.75 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.20 | 5.70 | 5.45 | 81.75 |
| 30.00 | 45.00 | | 1 | 15.00 | 5.70 | 5.70 | 5.70 | 85.50 |
| 45.00 | 60.00 | | 1 | 15.00 | 5.70 | 5.40 | 5.55 | 83.25 |
| 60.00 | 75.00 | | 1 | 15.00 | 5.40 | 5.60 | 5.50 | 82.50 |
| 75.00 | 90.00 | | 1 | 15.00 | 5.60 | 5.40 | 5.50 | 82.50 |
| 90.00 | 105.00 | | 1 | 15.00 | 5.40 | 5.40 | 5.40 | 81.00 |
| 105.00 | 113.00 | | 1 | 8.00 | 5.40 | 5.50 | 5.45 | 43.60 |
| **Renukamba Temple Road Cross Road A** | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 6.50 | 5.80 | 6.15 | 92.25 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.80 | 5.10 | 5.45 | 81.75 |
| 30.00 | 45.00 | | 1 | 15.00 | 5.10 | 5.20 | 5.15 | 77.25 |
| 45.00 | 60.00 | | 1 | 15.00 | 5.20 | 5.20 | 5.20 | 78.00 |
| 60.00 | 75.00 | | 1 | 15.00 | 5.20 | 4.50 | 4.85 | 72.75 |
| 75.00 | 90.00 | | 1 | 15.00 | 4.50 | 4.60 | 4.55 | 68.25 |
| **Renukamba Temple Road Cross Road B** | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 6.40 | 3.90 | 5.15 | 77.25 |
| 15.00 | 30.00 | | 1 | 15.00 | 3.90 | 3.90 | 3.90 | 58.50 |
| 30.00 | 45.00 | | 1 | 15.00 | 3.90 | 4.00 | 3.95 | 59.25 |
| 45.00 | 60.00 | | 1 | 15.00 | 4.00 | 3.90 | 3.95 | 59.25 |
| 60.00 | 75.00 | | 1 | 15.00 | 3.90 | 3.60 | 3.75 | 56.25 |
| 75.00 | 90.00 | | 1 | 15.00 | 3.60 | 4.10 | 3.85 | 57.75 |
| 90.00 | 105.00 | | 1 | 15.00 | 4.10 | 4.20 | 4.15 | 62.25 |
| 105.00 | 120.00 | | 1 | 15.00 | 4.20 | 4.80 | 4.50 | 67.50 |
| 120.00 | 135.00 | | 1 | 15.00 | 4.80 | 5.70 | 5.25 | 78.75 |
| 135.00 | 150.00 | | 1 | 15.00 | 5.70 | 5.50 | 5.60 | 84.00 |
| 150.00 | 165.00 | | 1 | 15.00 | 5.50 | 4.50 | 5.00 | 75.00 |
| 165.00 | 180.00 | | 1 | 15.00 | 4.50 | 5.70 | 5.10 | 76.50 |
| 180.00 | 195.00 | | 1 | 15.00 | 5.70 | 5.10 | 5.40 | 81.00 |
| 195.00 | 208.80 | | 1 | 13.80 | 5.10 | 5.40 | 5.25 | 72.45 |
| **Krishna Temple Road** | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 4.60 | 5.20 | 4.90 | 73.50 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.20 | 3.70 | 4.45 | 66.75 |

A.E.E. (Project)

Tejus Consultant

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| 210.00 | 225.00 | | 1 | 15.00 | 5.70 | 4.00 | 4.85 | 72.75 |
| 225.00 | 240.00 | | 1 | 15.00 | 4.00 | 4.90 | 4.45 | 66.75 |
| 240.00 | 255.00 | | 1 | 15.00 | 4.90 | 5.00 | 4.95 | 74.25 |
| 255.00 | 261.00 | | 1 | 6.00 | 5.00 | 5.00 | 5.00 | 30.00 |
| **Anjaneyaswamy layout Krishna street** | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 5.50 | 4.60 | 5.05 | |
| 15.00 | 30.00 | | 1 | 15.00 | 4.60 | 5.20 | 4.90 | 75.75 |
| 30.00 | 45.00 | | 1 | 15.00 | 5.20 | 5.20 | 5.20 | 73.50 |
| 45.00 | 60.00 | | 1 | 15.00 | 5.20 | 5.60 | 5.40 | 78.00 |
| 60.00 | 75.00 | | 1 | 15.00 | 5.60 | 5.70 | 5.65 | 81.00 |
| 75.00 | 90.00 | | 1 | 15.00 | 5.70 | 4.90 | 5.30 | 84.75 |
| 90.00 | 105.00 | | 1 | 15.00 | 4.90 | 4.40 | 4.65 | 79.50 |
| 105.00 | 120.00 | | 1 | 15.00 | 4.40 | 4.90 | 4.65 | 69.75 |
| 120.00 | 130.00 | | 1 | 10.00 | 4.90 | 5.50 | 5.20 | 69.75 |
| | | | | | | | | 52.00 |
| **3rd Cross Road Anjaneya layout** | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 3.80 | 5.40 | 4.60 | 69.00 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.40 | 5.10 | 5.25 | 78.75 |
| 30.00 | 45.00 | | 1 | 15.00 | 5.10 | 5.40 | 5.25 | 78.75 |
| 45.00 | 60.00 | | 1 | 15.00 | 5.40 | 4.70 | 5.05 | 75.75 |
| 60.00 | 75.00 | | 1 | 15.00 | 4.70 | 4.80 | 4.75 | 71.25 |
| 75.00 | 90.00 | | 1 | 15.00 | 4.80 | 5.30 | 5.05 | 75.75 |
| 90.00 | 105.00 | | 1 | 15.00 | 5.30 | 5.60 | 5.45 | 81.75 |
| 105.00 | 120.00 | | 1 | 15.00 | 5.60 | 5.90 | 5.75 | 86.25 |
| 120.00 | 141.50 | | 1 | 21.50 | 5.90 | 5.80 | 5.85 | 125.78 |
| **Telicom Layout Triveni road 2nd Main Raod** | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 5.40 | 5.80 | 5.60 | 84.00 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.80 | 5.90 | 5.85 | 87.75 |
| 30.00 | 45.00 | | 1 | 15.00 | 5.90 | 5.90 | 5.90 | 88.50 |
| 45.00 | 55.00 | | 1 | 10.00 | 5.90 | 5.20 | 5.55 | 55.50 |
| **Telicom Layout 4th Cross Road** | | | | | | | | |
| 0.00 | 13.50 | | 1 | 13.50 | 7.20 | 7.20 | 7.20 | 97.20 |
| 13.50 | 15.00 | | 1 | 1.50 | 7.20 | 7.30 | 7.25 | 10.88 |
| 15.00 | 16.00 | | 1 | 1.00 | 7.30 | 7.30 | 7.30 | 7.30 |
| 16.00 | 30.00 | | 1 | 14.00 | 7.30 | 7.30 | 7.30 | 102.20 |
| 30.00 | 45.00 | | 1 | 15.00 | 7.30 | 7.50 | 7.40 | 111.00 |
| 45.00 | 59.00 | | 1 | 14.00 | 7.50 | 7.50 | 7.50 | 105.00 |
| 59.00 | 60.00 | | 1 | 1.00 | 7.50 | 4.70 | 6.10 | 6.10 |
| 60.00 | 63.00 | | 1 | 3.00 | 4.70 | 4.70 | 4.70 | 14.10 |
| 63.00 | 75.00 | | 1 | 12.00 | 4.70 | 7.40 | 6.05 | 72.60 |
| 75.00 | 78.00 | | 1 | 3.00 | 7.40 | 7.40 | 7.40 | 22.20 |
| 78.00 | 85.00 | | 1 | 7.00 | 7.40 | 7.40 | 7.40 | 51.80 |
| 85.00 | 90.00 | | 1 | 5.00 | 7.40 | 4.50 | 5.95 | 29.75 |
| 90.00 | 98.00 | | 1 | 8.00 | 4.50 | 4.50 | 4.50 | 36.00 |
| 98.00 | 105.00 | | 1 | 7.00 | 4.50 | 6.80 | 5.65 | 39.55 |
| 105.00 | 110.00 | | 1 | 5.00 | 6.80 | 6.80 | 6.80 | 34.00 |
| 110.00 | 115.00 | | 1 | 5.00 | 6.80 | 6.00 | 6.40 | 32.00 |
| 115.00 | 125.00 | | 1 | 10.00 | 6.00 | 6.00 | 6.00 | 60.00 |
| 125.00 | 133.00 | | 1 | 8.00 | 6.00 | 6.00 | 6.00 | 48.00 |
| 133.00 | 140.00 | | 1 | 7.00 | 6.00 | 5.00 | 5.50 | 38.50 |
| 140.00 | 151.50 | | 1 | 11.50 | 5.00 | 5.00 | 5.00 | 57.50 |
| 151.50 | 160.00 | | 1 | 8.50 | 5.00 | 6.20 | 5.60 | 47.60 |
| 160.00 | 171.50 | | 1 | 11.50 | 6.20 | 6.70 | 6.45 | 74.18 |
| | | | | | | | | |

A.E.E. (Project)

12266.72

Assistant Executive Engineer

Assistant Engineer

jus Consultant

Scanned by TapScanner

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| Main Road Talegaon Dabhade | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 6.90 | 8.10 | 7.45 | | 111.75 |
| 15.00 | 30.00 | | 1 | 15.00 | 8.10 | 7.60 | 8.60 | | 136.66 |
| 30.00 | 45.00 | | 1 | 15.00 | 7.60 | 7.60 | 7.45 | | 111.75 |
| 45.00 | 60.00 | | 1 | 15.00 | 7.60 | 6.70 | 6.85 | | 102.75 |
| 60.00 | 75.00 | | 1 | 15.00 | 6.70 | 7.60 | 6.85 | | 102.75 |
| 75.00 | 78.00 | | 1 | 3.00 | 7.60 | 7.60 | 7.60 | | 21.66 |
| 78.00 | 90.00 | | 1 | 12.00 | 7.60 | 6.60 | 8.30 | | 99.60 |
| 90.00 | 91.00 | | 1 | 1.00 | 6.60 | 6.60 | 6.60 | | 6.60 |
| 91.00 | 105.00 | | 1 | 14.00 | 6.60 | 8.30 | 8.95 | | 125.30 |
| 105.00 | 109.00 | | 1 | 4.00 | 8.30 | 8.30 | 8.30 | | 33.20 |
| 109.00 | 120.00 | | 1 | 11.00 | 8.30 | 6.50 | 8.00 | | 87.90 |
| 120.00 | 126.00 | | 1 | 6.00 | 9.50 | 9.50 | 9.50 | | 57.00 |
| 126.00 | 135.00 | | 1 | 9.00 | 9.50 | 7.50 | 8.50 | | 76.50 |
| 135.00 | 143.50 | | 1 | 8.50 | 7.50 | 7.50 | 7.50 | | 63.75 |
| 143.50 | 150.00 | | 1 | 6.50 | 7.50 | 9.90 | 8.70 | | 56.55 |
| 150.00 | 165.00 | | 1 | 15.00 | 9.90 | 9.20 | 9.55 | | 143.25 |
| 165.00 | 180.00 | | 1 | 15.00 | 9.20 | 9.20 | 9.20 | | 138.00 |
| 180.00 | 185.00 | | 1 | 5.00 | 9.20 | 9.20 | 9.20 | | 46.00 |
| 185.00 | 195.00 | | 1 | 10.00 | 9.20 | 9.20 | 9.20 | | 92.00 |
| 195.00 | 208.00 | | 1 | 13.00 | 9.20 | 9.20 | 9.20 | | 119.60 |
| 208.00 | 210.00 | | 1 | 2.00 | 9.20 | 8.80 | 9.00 | | 18.00 |
| 210.00 | 220.00 | | 1 | 10.00 | 8.80 | 8.80 | 8.80 | | 88.00 |
| 220.00 | 225.00 | | 1 | 5.00 | 8.80 | 8.70 | 8.75 | | 43.75 |
| 225.00 | 240.00 | | 1 | 15.00 | 8.70 | 9.30 | 9.00 | | 135.00 |
| 240.00 | 245.00 | | 1 | 5.00 | 9.30 | 9.30 | 9.30 | | 46.50 |
| 245.00 | 250.00 | | 1 | 5.00 | 9.30 | 9.30 | 9.30 | | 46.50 |
| 250.00 | 253.00 | | 1 | 3.00 | 9.30 | 7.10 | 8.20 | | 24.60 |
| 253.00 | 255.00 | | 1 | 2.00 | 7.10 | 7.10 | 7.10 | | 14.20 |
| 255.00 | 270.00 | | 1 | 15.00 | 7.10 | 5.90 | 6.50 | | 97.50 |
| 270.00 | 285.00 | | 1 | 15.00 | 5.90 | 7.20 | 6.55 | | 98.25 |
| 285.00 | 300.00 | | 1 | 15.00 | 7.20 | 7.00 | 7.10 | | 106.50 |
| 300.00 | 315.00 | | 1 | 15.00 | 7.00 | 6.30 | 6.65 | | 99.75 |
| 315.00 | 330.00 | | 1 | 15.00 | 6.30 | 6.40 | 6.35 | | 95.25 |
| 330.00 | 345.00 | | 1 | 15.00 | 6.40 | 6.50 | 6.45 | | 96.75 |
| 345.00 | 360.00 | | 1 | 15.00 | 6.50 | 6.30 | 6.40 | | 96.00 |
| 360.00 | 375.00 | | 1 | 15.00 | 6.30 | 5.90 | 6.10 | | 91.50 |
| 375.00 | 390.00 | | 1 | 15.00 | 5.90 | 6.00 | 5.95 | | 89.25 |
| 390.00 | 405.00 | | 1 | 15.00 | 6.00 | 6.00 | 6.00 | | 90.00 |
| 405.00 | 417.00 | | 1 | 12.00 | 6.00 | 7.00 | 6.50 | | 78.00 |
| | | | | | | | | | |
| Ganesh Nagar Road | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 5.70 | 5.40 | 5.55 | | 83.25 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.40 | 6.00 | 5.70 | | 85.50 |
| 30.00 | 45.00 | | 1 | 15.00 | 6.00 | 6.40 | 6.20 | | 93.00 |
| 45.00 | 60.00 | | 1 | 15.00 | 6.40 | 6.50 | 6.45 | | 96.75 |
| 60.00 | 75.00 | | 1 | 15.00 | 6.50 | 8.10 | 7.30 | | 109.50 |
| 75.00 | 90.00 | | 1 | 15.00 | 8.10 | 6.60 | 7.35 | | 110.25 |
| 90.00 | 105.00 | | 1 | 15.00 | 6.60 | 4.60 | 5.60 | | 84.00 |
| 105.00 | 120.00 | | 1 | 15.00 | 4.60 | 4.50 | 4.55 | | 68.25 |
| 120.00 | 135.00 | | 1 | 15.00 | 4.50 | 4.30 | 4.40 | | 66.00 |
| 135.00 | 150.00 | | 1 | 15.00 | 4.30 | 6.20 | 5.25 | | 78.75 |
| 150.00 | 165.00 | | 1 | 15.00 | 6.20 | 4.70 | 5.45 | | 81.75 |
| 165.00 | 180.00 | | 1 | 15.00 | 4.70 | 5.30 | 5.00 | | 75.00 |
| 180.00 | 195.00 | | 1 | 15.00 | 5.30 | 5.30 | 5.30 | | 79.50 |
| 195.00 | 210.00 | | 1 | 15.00 | 5.30 | 4.10 | 4.70 | | 70.50 |
| 210.00 | 225.00 | | 1 | 15.00 | 4.10 | 6.70 | 5.40 | | 81.00 |

Checked
Khandale
A.E.E. (Project)

M/S CONSULTANTS
Tejas Consultant

Assistant Engineer

1613.27

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| 225.00 | 240.00 | | 1 | 15.00 | 6.70 | 6.00 | 6.35 | 95.25 |
| 240.00 | 255.00 | | 1 | 15.00 | 6.00 | 6.10 | 6.05 | 90.75 |
| 255.00 | 270.00 | | 1 | 15.00 | 6.10 | 6.30 | 6.20 | 93.00 |
| 270.00 | 285.00 | | 1 | 15.00 | 6.30 | 8.40 | 7.35 | 110.25 |
| 285.00 | 300.00 | | 1 | 15.00 | 8.40 | 10.20 | 9.30 | 139.50 |
| 300.00 | 315.00 | | 1 | 15.00 | 10.20 | 15.20 | 12.70 | 190.50 |
| 315.00 | 330.00 | | 1 | 15.00 | 15.20 | 18.90 | 17.05 | 255.75 |
| 330.00 | 338.50 | | 1 | 8.50 | 18.90 | 20.30 | 19.60 | 166.60 |
| | | | | | | | | |
| **8th C Cross Road Ganesh Nagar** | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 6.60 | 6.70 | 6.65 | 99.75 |
| 15.00 | 30.00 | | 1 | 15.00 | 6.70 | 7.30 | 7.00 | 105.00 |
| 30.00 | 45.00 | | 1 | 15.00 | 7.30 | 7.90 | 7.60 | 114.00 |
| 45.00 | 60.00 | | 1 | 15.00 | 7.90 | 7.10 | 7.50 | 112.50 |
| 60.00 | 75.00 | | 1 | 15.00 | 7.10 | 5.30 | 6.20 | 93.00 |
| 75.00 | 90.00 | | 1 | 15.00 | 5.30 | 6.50 | 5.90 | 88.50 |
| 90.00 | 105.00 | | 1 | 15.00 | 6.50 | 7.40 | 6.95 | 104.25 |
| 105.00 | 115.00 | | 1 | 10.00 | 7.40 | 2.40 | 4.90 | 49.00 |
| 115.00 | 120.00 | | 1 | 5.00 | 2.40 | 5.30 | 3.85 | 19.25 |
| 120.00 | 140.00 | | 1 | 20.00 | 5.30 | 5.70 | 5.50 | 110.00 |
| 140.00 | 150.00 | | 1 | 10.00 | 5.70 | 4.60 | 5.15 | 51.50 |
| 150.00 | 171.00 | | 1 | 21.00 | 4.60 | 6.30 | 5.45 | 114.45 |
| | | | | | | | | |
| **8th A Cross Road Ganesh Nagar** | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 5.70 | 5.90 | 5.80 | 87.00 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.90 | 6.20 | 6.05 | 90.75 |
| 30.00 | 45.00 | | 1 | 15.00 | 6.20 | 7.30 | 6.75 | 149.76 |
| 45.00 | 65.80 | | 1 | 20.80 | 7.30 | 7.10 | 7.20 | |
| | | | | | | | | |
| **8th A Cross Road Opp Road Ganesh Nagar** | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 7.20 | 7.30 | 7.25 | 108.75 |
| 15.00 | 35.30 | | 1 | 20.30 | 7.30 | 7.30 | 7.30 | 148.19 |
| | | | | | | | | |
| **8th B Cross Road Ganesh Nagar** | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 6.60 | 6.20 | 6.40 | 96.00 |
| 15.00 | 30.00 | | 1 | 15.00 | 6.20 | 5.40 | 5.80 | 87.00 |
| 30.00 | 45.00 | | 1 | 15.00 | 5.40 | 5.20 | 5.30 | 79.50 |
| 45.00 | 66.00 | | 1 | 21.00 | 5.20 | 7.50 | 6.35 | 133.35 |
| | | | | | | | | |
| **8th B Cross Road Opp Raod Ganesh Nagar** | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 7.50 | 5.90 | 6.70 | 100.50 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.90 | 7.10 | 6.50 | 97.50 |
| 30.00 | 33.50 | | 1 | 3.50 | 7.10 | 7.10 | 7.10 | 24.85 |
| | | | | | | | | |
| **2nd Main Road 7th A Cross Ganesh Nagar** | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 6.30 | 5.00 | 5.65 | 84.75 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.00 | 5.50 | 5.25 | 78.75 |
| 30.00 | 45.00 | | 1 | 15.00 | 5.50 | 5.90 | 5.70 | 85.50 |
| 45.00 | 60.00 | | 1 | 15.00 | 5.90 | 5.90 | 5.90 | 88.50 |
| 60.00 | 75.00 | | 1 | 15.00 | 5.90 | 5.80 | 5.85 | 87.75 |
| 75.00 | 90.00 | | 1 | 15.00 | 5.80 | 5.80 | 5.80 | 87.00 |
| 90.00 | 105.00 | | 1 | 15.00 | 5.80 | 5.50 | 5.65 | 84.75 |
| 105.00 | 119.20 | | 1 | 14.20 | 5.50 | 5.90 | 5.70 | 80.94 |
| | | | | | | | | |
| **Alpine Pyrmaid Road** | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 9.50 | 7.80 | 8.65 | 129.75 |
| 15.00 | 30.00 | | 1 | 15.00 | 7.80 | 6.50 | 7.15 | 107.25 |

Cr Total - 27 (15)

Case Number

A.E.E. (Project)

21135.41

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| 50.00 | 36.50 | | 1 | 6.50 | 6.50 | 6.30 | 6.40 | | 41.60 |
| **Dhanlakshmi Enclave** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 7.70 | 5.80 | 6.75 | | 101.25 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.80 | 5.40 | 5.60 | | 84.00 |
| 30.00 | 45.00 | | 1 | 15.00 | 5.40 | 5.50 | 5.45 | | 81.75 |
| 45.00 | 60.00 | | 1 | 15.00 | 5.50 | 6.00 | 5.75 | | 86.25 |
| 60.00 | 75.00 | | 1 | 15.00 | 6.00 | 6.50 | 6.25 | | 93.75 |
| 75.00 | 90.00 | | 1 | 15.00 | 6.50 | 5.90 | 6.20 | | 93.00 |
| 90.00 | 100.00 | | 1 | 10.00 | 5.90 | 6.80 | 6.35 | | 63.50 |
| **Continuation** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 4.80 | 4.80 | 4.80 | | 72.00 |
| 15.00 | 30.00 | | 1 | 15.00 | 4.80 | 3.60 | 4.20 | | 63.00 |
| 30.00 | 45.00 | | 1 | 15.00 | 3.60 | 3.50 | 3.55 | | 53.25 |
| 45.00 | 48.50 | | 1 | 3.50 | 3.50 | 3.40 | 3.45 | | 12.08 |
| **1st Main Road KVS Badavane** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 3.80 | 3.00 | 3.40 | | 51.00 |
| 15.00 | 30.00 | | 1 | 15.00 | 3.00 | 4.50 | 3.75 | | 56.25 |
| 30.00 | 45.00 | | 1 | 15.00 | 4.50 | 5.40 | 4.95 | | 74.25 |
| 45.00 | 60.00 | | 1 | 15.00 | 5.40 | 5.90 | 5.65 | | 84.75 |
| 60.00 | 75.00 | | 1 | 15.00 | 5.90 | 5.60 | 5.75 | | 86.25 |
| 75.00 | 90.00 | | 1 | 15.00 | 5.60 | 4.60 | 5.10 | | 76.50 |
| 90.00 | 105.00 | | 1 | 15.00 | 4.60 | 5.20 | 4.90 | | 73.50 |
| 105.00 | 115.00 | | 1 | 10.00 | 5.20 | 5.60 | 5.40 | | 54.00 |
| **1st Cross Road** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 5.20 | 5.50 | 5.35 | | 80.25 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.50 | 4.60 | 5.05 | | 75.75 |
| 30.00 | 45.00 | | 1 | 15.00 | 4.60 | 4.40 | 4.50 | | 67.50 |
| 45.00 | 60.00 | | 1 | 15.00 | 4.40 | 4.50 | 4.45 | | 66.75 |
| 60.00 | 68.00 | | 1 | 8.00 | 4.50 | 4.70 | 4.60 | | 36.80 |
| **2nd Cross Road** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 5.00 | 4.10 | 4.55 | | 68.25 |
| 15.00 | 30.00 | | 1 | 15.00 | 4.10 | 4.40 | 4.25 | | 63.75 |
| 30.00 | 45.00 | | 1 | 15.00 | 4.40 | 4.70 | 4.55 | | 68.25 |
| 45.00 | 57.00 | | 1 | 12.00 | 4.70 | 4.80 | 4.75 | | 57.00 |
| **2nd A Cross Road** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 5.10 | 4.20 | 4.65 | | 69.75 |
| 15.00 | 18.50 | | 1 | 3.50 | 4.20 | 4.40 | 4.30 | | 15.05 |
| **2nd B Cross Road** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 4.60 | 4.20 | 4.40 | | 66.00 |
| 15.00 | 30.00 | | 1 | 15.00 | 4.20 | 4.60 | 4.40 | | 66.00 |
| 30.00 | 45.00 | | 1 | 15.00 | 4.60 | 5.00 | 4.80 | | 72.00 |
| 45.00 | 53.00 | | 1 | 8.00 | 5.00 | 5.40 | 5.20 | | 41.60 |
| | | | | | | | | **Deduct Prime Coat** | **-1095.64** |
| | | | | | | | | **Total Quantity** | **22356.39** Sqm |

Cafe Tavandal

A.E.E. (Project)

Tejus Consultant

Assistant Engineer

Asst. Executive Engineer
Project Division
Yelahanka
BBMP, Bangalore

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 7 | KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH/Chapter 5 Page No. 158/ Item No. 21.7/ PWD SR 2018-19 Issue Rates | | | | | | | | | | |
| Measurements recorded on : 14/5/23, 17/03/23, 18/02/23, 28/03/23, 29/03/23 - 12/4/23 | | | | | | | | | | | |
| **Tackcoat For DBM** | | | | | | | | | | | |
| **Krishna Temple Road** | | | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 4.60 | 5.20 | 4.90 | | | 73.50 | |
| 15.00 | 30.00 | | 1 | 15.00 | 5.20 | 3.70 | 4.45 | | | 66.75 | |
| 30.00 | 45.00 | | 1 | 15.00 | 3.70 | 3.60 | 3.65 | | | 54.75 | |
| 45.00 | 60.00 | | 1 | 15.00 | 3.60 | 3.80 | 3.70 | | | 55.50 | |
| 60.00 | 75.00 | | 1 | 15.00 | 3.80 | 3.70 | 3.75 | | | 56.25 | |
| 75.00 | 90.00 | | 1 | 15.00 | 3.70 | 3.40 | 3.55 | | | 53.25 | |
| 90.00 | 105.00 | | 1 | 15.00 | 3.40 | 3.60 | 3.50 | | | 52.50 | |
| 105.00 | 120.00 | | 1 | 15.00 | 3.60 | 4.00 | 3.80 | | | 57.00 | |
| 120.00 | 135.00 | | 1 | 15.00 | 4.00 | 4.00 | 4.00 | | | 60.00 | |
| 135.00 | 140.00 | | 1 | 5.00 | 4.00 | 4.90 | 4.45 | | | 22.25 | |
| | | | | | | | | | | | |
| **Shri Chamundeshwari Temple Road** | | | | | | | | | | | |
| 0.00 | 4.50 | | 1 | 4.50 | 7.10 | 5.50 | 6.30 | | | 28.35 | |
| 4.50 | 15.00 | | 1 | 10.50 | 5.50 | 6.20 | 5.85 | | | 61.43 | |
| 15.00 | 19.70 | | 1 | 4.70 | 6.20 | 7.40 | 6.80 | | | 31.96 | |
| 19.70 | 30.00 | | 1 | 10.30 | 7.40 | 7.00 | 7.20 | | | 74.16 | |
| 30.00 | 45.00 | | 1 | 15.00 | 7.00 | 6.30 | 6.65 | | | 99.75 | |
| 45.00 | 60.00 | | 1 | 15.00 | 6.30 | 7.00 | 6.65 | | | 99.75 | |
| 60.00 | 75.00 | | 1 | 15.00 | 7.00 | 7.20 | 7.10 | | | 106.50 | |
| 75.00 | 90.00 | | 1 | 15.00 | 7.20 | 6.90 | 7.05 | | | 105.75 | |
| 90.00 | 105.00 | | 1 | 15.00 | 6.90 | 6.30 | 6.60 | | | 99.00 | |
| 105.00 | 120.00 | | 1 | 15.00 | 6.30 | 6.30 | 6.30 | | | 94.50 | |
| 120.00 | 135.00 | | 1 | 15.00 | 6.30 | 4.70 | 5.50 | | | 82.50 | |
| 135.00 | 150.00 | | 1 | 15.00 | 4.70 | 7.40 | 6.05 | | | 90.75 | |
| 150.00 | 165.00 | | 1 | 15.00 | 7.40 | 6.20 | 6.80 | | | 102.00 | |
| 165.00 | 175.70 | | 1 | 10.70 | 6.20 | 4.10 | 5.15 | | | 55.10 | |
| | | | | | | | | | | | |
| **Anjaneyaswamy layout Ganga street** | | | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 6.30 | 6.10 | 6.20 | | | 93.00 | |
| 15.00 | 30.00 | | 1 | 15.00 | 6.10 | 5.50 | 5.80 | | | 87.00 | |
| 30.00 | 45.00 | | 1 | 15.00 | 5.50 | 5.40 | 5.45 | | | 81.75 | |
| 45.00 | 60.00 | | 1 | 15.00 | 5.40 | 5.00 | 5.20 | | | 78.00 | |
| 60.00 | 75.00 | | 1 | 15.00 | 5.00 | 5.50 | 5.25 | | | 78.75 | |
| 75.00 | 90.00 | | 1 | 15.00 | 5.50 | 5.80 | 5.65 | | | 84.75 | |
| 90.00 | 105.00 | | 1 | 15.00 | 5.80 | 5.70 | 5.75 | | | 86.25 | |
| 105.00 | 120.00 | | 1 | 15.00 | 5.70 | 5.80 | 5.75 | | | 86.25 | |
| 120.00 | 135.00 | | 1 | 15.00 | 5.80 | 4.60 | 5.20 | | | 78.00 | |
| 135.00 | 150.00 | | 1 | 15.00 | 4.60 | 4.10 | 4.35 | | | 65.25 | |
| 150.00 | 165.00 | | 1 | 15.00 | 4.10 | 4.50 | 4.30 | | | 64.50 | |
| 165.00 | 180.00 | | 1 | 15.00 | 4.50 | 5.00 | 4.75 | | | 71.25 | |
| 180.00 | 195.00 | | 1 | 15.00 | 5.00 | 5.30 | 5.15 | | | 77.25 | |
| 195.00 | 210.00 | | 1 | 15.00 | 5.30 | 5.70 | 5.50 | | | 82.50 | |
| 210.00 | 225.00 | | 1 | 15.00 | 5.70 | 4.00 | 4.85 | | | 72.75 | |
| 225.00 | 240.00 | | 1 | 15.00 | 4.00 | 4.90 | 4.45 | | | 66.75 | |
| 240.00 | 255.00 | | 1 | 15.00 | 4.90 | 5.00 | 4.95 | | | 74.25 | |
| 255.00 | 261.00 | | 1 | 6.00 | 5.00 | 5.00 | 5.00 | | | 30.00 | |
| | | | | | | | | | | | |

C&FC

A.E.E. (Projects)

3041.50

Tejus Consultant

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

3041.50 (18)

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **Anjaneyaswamy layout Krishna street** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 5.50 | 4.60 | 5.05 | | 75.75 |
| 15.00 | 30.00 | | 1 | 15.00 | 4.60 | 5.20 | 4.90 | | 73.50 |
| 30.00 | 45.00 | | 1 | 15.00 | 5.20 | 5.20 | 5.20 | | 78.00 |
| 45.00 | 60.00 | | 1 | 15.00 | 5.20 | 5.60 | 5.40 | | 81.00 |
| 60.00 | 75.00 | | 1 | 15.00 | 5.60 | 5.70 | 5.65 | | 84.75 |
| 75.00 | 90.00 | | 1 | 15.00 | 5.70 | 4.90 | 5.30 | | 79.50 |
| 90.00 | 105.00 | | 1 | 15.00 | 4.90 | 4.40 | 4.65 | | 69.75 |
| 105.00 | 120.00 | | 1 | 15.00 | 4.40 | 4.90 | 4.65 | | 69.75 |
| 120.00 | 130.00 | | 1 | 10.00 | 4.90 | 5.50 | 5.20 | | 52.00 |
| **Telicom Layout 4th Cross Road** | | | | | | | | | |
| 0.00 | 13.50 | | 1 | 13.50 | 7.20 | 7.20 | 7.20 | | 97.20 |
| 13.50 | 15.00 | | 1 | 1.50 | 7.20 | 7.30 | 7.25 | | 10.88 |
| 15.00 | 16.00 | | 1 | 1.00 | 7.30 | 7.30 | 7.30 | | 7.30 |
| 16.00 | 30.00 | | 1 | 14.00 | 7.30 | 7.30 | 7.30 | | 102.20 |
| 30.00 | 45.00 | | 1 | 15.00 | 7.30 | 7.50 | 7.40 | | 111.00 |
| 45.00 | 59.00 | | 1 | 14.00 | 7.50 | 7.50 | 7.50 | | 105.00 |
| 59.00 | 60.00 | | 1 | 1.00 | 7.50 | 4.70 | 6.10 | | 6.10 |
| 60.00 | 63.00 | | 1 | 3.00 | 4.70 | 4.70 | 4.70 | | 14.10 |
| 63.00 | 75.00 | | 1 | 12.00 | 4.70 | 7.40 | 6.05 | | 72.60 |
| 75.00 | 78.00 | | 1 | 3.00 | 7.40 | 7.40 | 7.40 | | 22.20 |
| 78.00 | 85.00 | | 1 | 7.00 | 7.40 | 7.40 | 7.40 | | 51.80 |
| 85.00 | 90.00 | | 1 | 5.00 | 7.40 | 4.50 | 5.95 | | 29.75 |
| 90.00 | 98.00 | | 1 | 8.00 | 4.50 | 4.50 | 4.50 | | 36.00 |
| 98.00 | 105.00 | | 1 | 7.00 | 4.50 | 6.80 | 5.65 | | 39.55 |
| 105.00 | 110.00 | | 1 | 5.00 | 6.80 | 6.80 | 6.80 | | 34.00 |
| 110.00 | 115.00 | | 1 | 5.00 | 6.80 | 6.00 | 6.40 | | 32.00 |
| 115.00 | 125.00 | | 1 | 10.00 | 6.00 | 6.00 | 6.00 | | 60.00 |
| 125.00 | 133.00 | | 1 | 8.00 | 6.00 | 6.00 | 6.00 | | 48.00 |
| 133.00 | 140.00 | | 1 | 7.00 | 6.00 | 5.00 | 5.50 | | 38.50 |
| 140.00 | 151.50 | | 1 | 11.50 | 5.00 | 5.00 | 5.00 | | 57.50 |
| 151.50 | 160.00 | | 1 | 8.50 | 5.00 | 6.20 | 5.60 | | 47.60 |
| 160.00 | 171.50 | | 1 | 11.50 | 6.20 | 6.70 | 6.45 | | 74.18 |
| **2nd Main Road Telicom Layout** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 6.80 | 8.10 | 7.45 | | 111.75 |
| 15.00 | 30.00 | | 1 | 15.00 | 8.10 | 7.90 | 8.00 | | 120.00 |
| 30.00 | 45.00 | | 1 | 15.00 | 7.90 | 7.00 | 7.45 | | 111.75 |
| 45.00 | 60.00 | | 1 | 15.00 | 7.00 | 6.70 | 6.85 | | 102.75 |
| 60.00 | 75.00 | | 1 | 15.00 | 6.70 | 7.00 | 6.85 | | 102.75 |
| 75.00 | 78.00 | | 1 | 3.00 | 7.00 | 7.00 | 7.00 | | 21.00 |
| 78.00 | 90.00 | | 1 | 12.00 | 7.00 | 9.60 | 8.30 | | 99.60 |
| 90.00 | 91.00 | | 1 | 1.00 | 9.60 | 9.60 | 9.60 | | 9.60 |
| 91.00 | 105.00 | | 1 | 14.00 | 9.60 | 8.30 | 8.95 | | 125.30 |
| 105.00 | 109.00 | | 1 | 4.00 | 8.30 | 8.30 | 8.30 | | 33.20 |
| 109.00 | 120.00 | | 1 | 11.00 | 8.30 | 9.50 | 8.90 | | 97.90 |
| 120.00 | 126.00 | | 1 | 6.00 | 9.50 | 9.50 | 9.50 | | 57.00 |
| 126.00 | 135.00 | | 1 | 9.00 | 9.50 | 7.50 | 8.50 | | 76.50 |
| 135.00 | 143.50 | | 1 | 8.50 | 7.50 | 7.50 | 7.50 | | 63.75 |
| 143.50 | 150.00 | | 1 | 6.50 | 7.50 | 9.90 | 8.70 | | 56.55 |
| 150.00 | 165.00 | | 1 | 15.00 | 9.90 | 9.20 | 9.55 | | 143.25 |
| 165.00 | 180.00 | | 1 | 15.00 | 9.20 | 9.20 | 9.20 | | 138.00 |
| 180.00 | 185.00 | | 1 | 5.00 | 9.20 | 9.20 | 9.20 | | 46.00 |
| 185.00 | 195.00 | | 1 | 10.00 | 9.20 | 9.20 | 9.20 | | 92.00 |
| 195.00 | 208.00 | | 1 | 13.00 | 9.20 | 9.20 | 9.20 | | 119.60 |
| 208.00 | 210.00 | | 1 | 2.00 | 9.20 | 8.80 | 9.00 | | 18.00 |

C&FC

Hemadry

A.E.E. (Project)

Assistant Engineer

6549.20

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 210.00 | 220.00 | | 1 | 10.00 | 8.80 | 8.80 | 8.80 | | 88.00 | |
| 220.00 | 225.00 | | 1 | 5.00 | 8.80 | 8.70 | 8.75 | | 43.75 | |
| 225.00 | 240.00 | | 1 | 15.00 | 8.70 | 9.30 | 9.00 | | 135.00 | |
| 240.00 | 245.00 | | 1 | 5.00 | 9.30 | 9.30 | 9.30 | | 46.50 | |
| 245.00 | 250.00 | | 1 | 5.00 | 9.30 | 9.30 | 9.30 | | 46.50 | |
| 250.00 | 253.00 | | 1 | 3.00 | 9.30 | 7.10 | 8.20 | | 24.60 | |
| 253.00 | 255.00 | | 1 | 2.00 | 7.10 | 7.10 | 7.10 | | 14.20 | |
| 255.00 | 270.00 | | 1 | 15.00 | 7.10 | 5.90 | 6.50 | | 97.50 | |
| 270.00 | 285.00 | | 1 | 15.00 | 5.90 | 7.20 | 6.55 | | 98.25 | |
| 285.00 | 300.00 | | 1 | 15.00 | 7.20 | 7.00 | 7.10 | | 106.50 | |
| 300.00 | 315.00 | | 1 | 15.00 | 7.00 | 6.30 | 6.65 | | 99.75 | |
| 315.00 | 330.00 | | 1 | 15.00 | 6.30 | 6.40 | 6.35 | | 95.25 | |
| 330.00 | 345.00 | | 1 | 15.00 | 6.40 | 6.50 | 6.45 | | 96.75 | |
| 345.00 | 360.00 | | 1 | 15.00 | 6.50 | 6.30 | 6.40 | | 96.00 | |
| 360.00 | 375.00 | | 1 | 15.00 | 6.30 | 5.90 | 6.10 | | 91.50 | |
| 375.00 | 390.00 | | 1 | 15.00 | 5.90 | 6.00 | 5.95 | | 89.25 | |
| 390.00 | 405.00 | | 1 | 15.00 | 6.00 | 6.00 | 6.00 | | 90.00 | |
| 405.00 | 417.00 | | 1 | 12.00 | 6.00 | 7.00 | 6.50 | | 78.00 | |
| | | | | | | | | | | |
| **Ganesh Nagar Road** | | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 5.70 | 5.40 | 5.55 | | 83.25 | |
| 15.00 | 30.00 | | 1 | 15.00 | 5.40 | 6.00 | 5.70 | | 85.50 | |
| 30.00 | 45.00 | | 1 | 15.00 | 6.00 | 6.40 | 6.20 | | 93.00 | |
| 45.00 | 60.00 | | 1 | 15.00 | 6.40 | 6.50 | 6.45 | | 96.75 | |
| 60.00 | 75.00 | | 1 | 15.00 | 6.50 | 8.10 | 7.30 | | 109.50 | |
| 75.00 | 90.00 | | 1 | 15.00 | 8.10 | 6.60 | 7.35 | | 110.25 | |
| 90.00 | 105.00 | | 1 | 15.00 | 6.60 | 4.60 | 5.60 | | 84.00 | |
| 105.00 | 120.00 | | 1 | 15.00 | 4.60 | 4.50 | 4.55 | | 68.25 | |
| 120.00 | 135.00 | | 1 | 15.00 | 4.50 | 4.30 | 4.40 | | 66.00 | |
| 135.00 | 150.00 | | 1 | 15.00 | 4.30 | 6.20 | 5.25 | | 78.75 | |
| 150.00 | 165.00 | | 1 | 15.00 | 6.20 | 4.70 | 5.45 | | 81.75 | |
| 165.00 | 180.00 | | 1 | 15.00 | 4.70 | 5.30 | 5.00 | | 75.00 | |
| 180.00 | 195.00 | | 1 | 15.00 | 5.30 | 5.30 | 5.30 | | 79.50 | |
| 195.00 | 210.00 | | 1 | 15.00 | 5.30 | 4.10 | 4.70 | | 70.50 | |
| 210.00 | 225.00 | | 1 | 15.00 | 4.10 | 6.70 | 5.40 | | 81.00 | |
| 225.00 | 240.00 | | 1 | 15.00 | 6.70 | 6.00 | 6.35 | | 95.25 | |
| 240.00 | 255.00 | | 1 | 15.00 | 6.00 | 6.10 | 6.05 | | 90.75 | |
| 255.00 | 270.00 | | 1 | 15.00 | 6.10 | 6.30 | 6.20 | | 93.00 | |
| 270.00 | 285.00 | | 1 | 15.00 | 6.30 | 8.40 | 7.35 | | 110.25 | |
| 285.00 | 300.00 | | 1 | 15.00 | 8.40 | 10.20 | 9.30 | | 139.50 | |
| 300.00 | 315.00 | | 1 | 15.00 | 10.20 | 15.20 | 12.70 | | 190.50 | |
| 315.00 | 330.00 | | 1 | 15.00 | 15.20 | 18.90 | 17.05 | | 255.75 | |
| 330.00 | 338.50 | | 1 | 8.50 | 18.90 | 20.30 | 19.60 | | 166.60 | |
| | | | | | | | | | | |
| **2nd Cross Road Gas Godown Road** | | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 4.60 | 4.80 | 4.70 | | 70.50 | |
| 15.00 | 30.00 | | 1 | 15.00 | 4.80 | 5.20 | 5.00 | | 75.00 | |
| 30.00 | 45.00 | | 1 | 15.00 | 5.20 | 4.80 | 5.00 | | 75.00 | |
| 45.00 | 60.00 | | 1 | 15.00 | 4.80 | 5.50 | 5.15 | | 77.25 | |
| 60.00 | 65.00 | | 1 | 5.00 | 5.50 | 5.20 | 5.35 | | 26.75 | |
| 65.00 | 68.00 | | 1 | 3.00 | 5.20 | 13.10 | 9.15 | | 27.45 | |
| 68.00 | 71.50 | | 1 | 3.50 | 13.10 | 11.80 | 12.45 | | 43.58 | |
| | | | | | | | | | | |

Tejus Consultant

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **Tack coat Lay BC** | | | | | | | | | |
| **h Main Yarappa Garden** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 6.40 | 5.20 | 5.80 | | 87.00 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.20 | 5.70 | 5.45 | | 81.75 |
| 30.00 | 45.00 | | 1 | 15.00 | 5.70 | 5.50 | 5.60 | | 84.00 |
| 45.00 | 60.00 | | 1 | 15.00 | 5.50 | 5.20 | 5.35 | | 80.25 |
| 60.00 | 75.00 | | 1 | 15.00 | 5.20 | 5.40 | 5.30 | | 79.50 |
| 75.00 | 90.00 | | 1 | 15.00 | 5.40 | 5.60 | 5.50 | | 82.50 |
| 90.00 | 105.00 | | 1 | 15.00 | 5.60 | 5.00 | 5.30 | | 79.50 |
| 105.00 | 120.00 | | 1 | 15.00 | 5.00 | 5.40 | 5.20 | | 78.00 |
| 120.00 | 135.00 | | 1 | 15.00 | 5.40 | 5.90 | 5.65 | | 84.75 |
| 135.00 | 150.00 | | 1 | 15.00 | 5.90 | 5.60 | 5.75 | | 86.25 |
| 150.00 | 165.00 | | 1 | 15.00 | 5.60 | 5.80 | 5.70 | | 85.50 |
| 165.00 | 180.00 | | 1 | 15.00 | 5.80 | 6.20 | 6.00 | | 90.00 |
| 180.00 | 195.00 | | 1 | 15.00 | 6.20 | 6.10 | 6.15 | | 92.25 |
| 195.00 | 210.00 | | 1 | 15.00 | 6.10 | 6.20 | 6.15 | | 92.25 |
| 210.00 | 224.40 | | 1 | 14.40 | 6.20 | 6.00 | 6.10 | | 87.84 |
| **3rd cross Yarappa Garden** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 4.80 | 3.90 | 4.35 | | 65.25 |
| 15.00 | 30.00 | | 1 | 15.00 | 3.90 | 3.70 | 3.80 | | 57.00 |
| 30.00 | 45.00 | | 1 | 15.00 | 3.70 | 3.80 | 3.75 | | 56.25 |
| 45.00 | 60.00 | | 1 | 15.00 | 3.80 | 2.90 | 3.35 | | 50.25 |
| 60.00 | 75.00 | | 1 | 15.00 | 2.90 | 4.40 | 3.65 | | 54.75 |
| 75.00 | 82.20 | | 1 | 7.20 | 4.40 | 4.20 | 4.30 | | 30.96 |
| **3rd C cross Road Yarappa Garden** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 5.00 | 4.90 | 4.95 | | 74.25 |
| 15.00 | 30.00 | | 1 | 15.00 | 4.90 | 4.80 | 4.85 | | 72.75 |
| 30.00 | 45.00 | | 1 | 15.00 | 4.80 | 4.90 | 4.85 | | 72.75 |
| 45.00 | 57.00 | | 1 | 12.00 | 4.90 | 4.50 | 4.70 | | 56.40 |
| **3rd A cross Road Yarappa Garden** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 4.10 | 4.00 | 4.05 | | 60.75 |
| 15.00 | 28.70 | | 1 | 13.70 | 4.00 | 3.80 | 3.90 | | 53.43 |
| **3rd A cross Road Yarappa Garden** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 3.50 | 3.50 | 3.50 | | 52.50 |
| 15.00 | 32.30 | | 1 | 17.30 | 3.50 | 4.60 | 4.05 | | 70.07 |
| **3rd A cross Road Yarappa Garden** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 3.40 | 2.40 | 2.90 | | 43.50 |
| 15.00 | 21.80 | | 1 | 6.80 | 2.40 | 2.40 | 2.40 | | 16.32 |
| **3rd A cross Road opp Road Yarappa Garden** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 5.10 | 3.70 | 4.40 | | 66.00 |
| 15.00 | 30.00 | | 1 | 15.00 | 3.70 | 3.80 | 3.75 | | 56.25 |
| 30.00 | 45.00 | | 1 | 15.00 | 3.80 | 4.20 | 4.00 | | 60.00 |
| 45.00 | 49.10 | | 1 | 4.10 | 4.20 | 4.70 | 4.45 | | 18.25 |
| **2nd cross Road Yarappa Garden** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 5.70 | 5.10 | 5.40 | | 81.00 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.10 | 4.70 | 4.90 | | 73.50 |
| 30.00 | 45.00 | | 1 | 15.00 | 4.70 | 3.70 | 4.20 | | 63.00 |
| 45.00 | 60.00 | | 1 | 15.00 | 3.70 | 3.80 | 3.75 | | 56.25 |
| 60.00 | 75.60 | | 1 | 15.60 | 3.80 | 4.40 | 4.10 | | 63.96 |

EaEc Kumaras A.E.E. (Project)

13483.35

Tejus Consultant

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

CF 13483.75 (51)

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **1st Main Road Chikkyenkatappa layout** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 5.20 | 4.40 | 4.80 | | 72.00 |
| 15.00 | 30.00 | | 1 | 15.00 | 4.40 | 4.40 | 4.40 | | 66.00 |
| 30.00 | 45.00 | | 1 | 15.00 | 4.40 | 4.40 | 4.40 | | 66.00 |
| 45.00 | 60.00 | | 1 | 15.00 | 4.40 | 4.90 | 4.65 | | 69.75 |
| 60.00 | 70.00 | | 1 | 10.00 | 4.90 | 7.50 | 6.20 | | 62.00 |
| 70.00 | 75.00 | | 1 | 5.00 | 7.50 | 7.20 | 7.35 | | 36.75 |
| 75.00 | 90.00 | | 1 | 15.00 | 7.20 | 6.00 | 6.60 | | 99.00 |
| 90.00 | 105.00 | | 1 | 15.00 | 6.00 | 5.70 | 5.85 | | 87.75 |
| 105.00 | 120.00 | | 1 | 15.00 | 5.70 | 5.20 | 5.45 | | 81.75 |
| 120.00 | 135.00 | | 1 | 15.00 | 5.20 | 5.00 | 5.10 | | 76.50 |
| 135.00 | 151.30 | | 1 | 16.30 | 5.00 | 5.00 | 5.00 | | 81.50 |
| **Renukamba Temple Road** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 6.50 | 5.20 | 5.85 | | 87.75 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.20 | 5.70 | 5.45 | | 81.75 |
| 30.00 | 45.00 | | 1 | 15.00 | 5.70 | 5.70 | 5.70 | | 85.50 |
| 45.00 | 60.00 | | 1 | 15.00 | 5.70 | 5.40 | 5.55 | | 83.25 |
| 60.00 | 75.00 | | 1 | 15.00 | 5.40 | 5.60 | 5.50 | | 82.50 |
| 75.00 | 90.00 | | 1 | 15.00 | 5.60 | 5.40 | 5.50 | | 82.50 |
| 90.00 | 105.00 | | 1 | 15.00 | 5.40 | 5.40 | 5.40 | | 81.00 |
| 105.00 | 113.00 | | 1 | 8.00 | 5.40 | 5.50 | 5.45 | | 43.60 |
| **Renukamba Temple Road Cross Road A** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 6.50 | 5.80 | 6.15 | | 92.25 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.80 | 5.10 | 5.45 | | 81.75 |
| 30.00 | 45.00 | | 1 | 15.00 | 5.10 | 5.20 | 5.15 | | 77.25 |
| 45.00 | 60.00 | | 1 | 15.00 | 5.20 | 5.20 | 5.20 | | 78.00 |
| 60.00 | 75.00 | | 1 | 15.00 | 5.20 | 4.50 | 4.85 | | 72.75 |
| 75.00 | 90.00 | | 1 | 15.00 | 4.50 | 4.60 | 4.55 | | 68.25 |
| **Renukamba Temple Road Cross Road B** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 6.40 | 3.90 | 5.15 | | 77.25 |
| 15.00 | 30.00 | | 1 | 15.00 | 3.90 | 3.90 | 3.90 | | 58.50 |
| 30.00 | 45.00 | | 1 | 15.00 | 3.90 | 4.00 | 3.95 | | 59.25 |
| 45.00 | 60.00 | | 1 | 15.00 | 4.00 | 3.90 | 3.95 | | 59.25 |
| 60.00 | 75.00 | | 1 | 15.00 | 3.90 | 3.60 | 3.75 | | 56.25 |
| 75.00 | 90.00 | | 1 | 15.00 | 3.60 | 4.10 | 3.85 | | 57.75 |
| 90.00 | 105.00 | | 1 | 15.00 | 4.10 | 4.20 | 4.15 | | 62.25 |
| 105.00 | 120.00 | | 1 | 15.00 | 4.20 | 4.80 | 4.50 | | 67.50 |
| 120.00 | 135.00 | | 1 | 15.00 | 4.80 | 5.70 | 5.25 | | 78.75 |
| 135.00 | 150.00 | | 1 | 15.00 | 5.70 | 5.50 | 5.60 | | 84.00 |
| 150.00 | 165.00 | | 1 | 15.00 | 5.50 | 4.50 | 5.00 | | 75.00 |
| 165.00 | 180.00 | | 1 | 15.00 | 4.50 | 5.70 | 5.10 | | 76.50 |
| 180.00 | 195.00 | | 1 | 15.00 | 5.70 | 5.10 | 5.40 | | 81.00 |
| 195.00 | 208.80 | | 1 | 13.80 | 5.10 | 5.40 | 5.25 | | 72.45 |
| **Krishna Temple Road** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 4.60 | 5.20 | 4.90 | | 73.50 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.20 | 3.70 | 4.45 | | 66.75 |
| 30.00 | 45.00 | | 1 | 15.00 | 3.70 | 3.60 | 3.65 | | 54.75 |
| 45.00 | 60.00 | | 1 | 15.00 | 3.60 | 3.80 | 3.70 | | 55.50 |
| 60.00 | 75.00 | | 1 | 15.00 | 3.80 | 3.70 | 3.75 | | 56.25 |
| 75.00 | 90.00 | | 1 | 15.00 | 3.70 | 3.40 | 3.55 | | 53.25 |
| 90.00 | 105.00 | | 1 | 15.00 | 3.40 | 3.60 | 3.50 | | 52.50 |
| 105.00 | 120.00 | | 1 | 15.00 | 3.60 | 4.00 | 3.80 | | 57.00 |
| 120.00 | 135.00 | | 1 | 15.00 | 4.00 | 4.00 | 4.00 | | 60.00 |

Cert
Hundred
A.E.E. (Project)

Tejus Consultant

Assistant Engineer

T6875.65

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 135.00 | 140.00 | | 1 | 5.00 | 4.00 | 4.90 | 4.45 | | 22.25 | |
| **2nd Cross Road Gas Godown Road** | | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 4.60 | 4.80 | 4.70 | | 70.50 | |
| 15.00 | 30.00 | | 1 | 15.00 | 4.80 | 5.20 | 5.00 | | 75.00 | |
| 30.00 | 45.00 | | 1 | 15.00 | 5.20 | 4.80 | 5.00 | | 75.00 | |
| 45.00 | 60.00 | | 1 | 15.00 | 4.80 | 5.50 | 5.15 | | 77.25 | |
| 60.00 | 65.00 | | 1 | 5.00 | 5.50 | 5.20 | 5.35 | | 26.75 | |
| 65.00 | 68.00 | | 1 | 3.00 | 5.20 | 13.10 | 9.15 | | 27.45 | |
| 68.00 | 71.50 | | 1 | 3.50 | 13.10 | 11.80 | 12.45 | | 43.58 | |
| **Continuation** | | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 3.80 | 4.40 | 4.10 | | 61.50 | |
| 15.00 | 30.00 | | 1 | 15.00 | 4.40 | 4.70 | 4.55 | | 68.25 | |
| 30.00 | 45.00 | | 1 | 15.00 | 4.70 | 5.10 | 4.90 | | 73.50 | |
| 45.00 | 60.00 | | 1 | 15.00 | 5.10 | 4.00 | 4.55 | | 68.25 | |
| 60.00 | 75.00 | | 1 | 15.00 | 4.00 | 5.20 | 4.60 | | 69.00 | |
| 75.00 | 90.00 | | 1 | 15.00 | 5.20 | 3.90 | 4.55 | | 68.25 | |
| 90.00 | 100.70 | | 1 | 10.70 | 3.90 | 3.80 | 3.85 | | 41.20 | |
| **Shri Chamundeshwari Temple Road** | | | | | | | | | | |
| 0.00 | 4.50 | | 1 | 4.50 | 7.10 | 5.50 | 6.30 | | 28.35 | |
| 4.50 | 15.00 | | 1 | 10.50 | 5.50 | 6.20 | 5.85 | | 61.43 | |
| 15.00 | 19.70 | | 1 | 4.70 | 6.20 | 7.40 | 6.80 | | 31.96 | |
| 19.70 | 30.00 | | 1 | 10.30 | 7.40 | 7.00 | 7.20 | | 74.16 | |
| 30.00 | 45.00 | | 1 | 15.00 | 7.00 | 6.30 | 6.65 | | 99.75 | |
| 45.00 | 60.00 | | 1 | 15.00 | 6.30 | 7.00 | 6.65 | | 99.75 | |
| 60.00 | 75.00 | | 1 | 15.00 | 7.00 | 7.20 | 7.10 | | 106.50 | |
| 75.00 | 90.00 | | 1 | 15.00 | 7.20 | 6.90 | 7.05 | | 105.75 | |
| 90.00 | 105.00 | | 1 | 15.00 | 6.90 | 6.30 | 6.60 | | 99.00 | |
| 105.00 | 120.00 | | 1 | 15.00 | 6.30 | 6.30 | 6.30 | | 94.50 | |
| 120.00 | 135.00 | | 1 | 15.00 | 6.30 | 4.70 | 5.50 | | 82.50 | |
| 135.00 | 150.00 | | 1 | 15.00 | 4.70 | 7.40 | 6.05 | | 90.75 | |
| 150.00 | 165.00 | | 1 | 15.00 | 7.40 | 6.20 | 6.80 | | 102.00 | |
| 165.00 | 175.70 | | 1 | 10.70 | 6.20 | 4.10 | 5.15 | | 55.10 | |
| **Anjaneyaswamy layout Ganga street** | | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 6.30 | 6.10 | 6.20 | | 93.00 | |
| 15.00 | 30.00 | | 1 | 15.00 | 6.10 | 5.50 | 5.80 | | 87.00 | |
| 30.00 | 45.00 | | 1 | 15.00 | 5.50 | 5.40 | 5.45 | | 81.75 | |
| 45.00 | 60.00 | | 1 | 15.00 | 5.40 | 5.00 | 5.20 | | 78.00 | |
| 60.00 | 75.00 | | 1 | 15.00 | 5.00 | 5.50 | 5.25 | | 78.75 | |
| 75.00 | 90.00 | | 1 | 15.00 | 5.50 | 5.80 | 5.65 | | 84.75 | |
| 90.00 | 105.00 | | 1 | 15.00 | 5.80 | 5.70 | 5.75 | | 86.25 | |
| 105.00 | 120.00 | | 1 | 15.00 | 5.70 | 5.80 | 5.75 | | 86.25 | |
| 120.00 | 135.00 | | 1 | 15.00 | 5.80 | 4.60 | 5.20 | | 78.00 | |
| 135.00 | 150.00 | | 1 | 15.00 | 4.60 | 4.10 | 4.35 | | 65.25 | |
| 150.00 | 165.00 | | 1 | 15.00 | 4.10 | 4.50 | 4.30 | | 64.50 | |
| 165.00 | 180.00 | | 1 | 15.00 | 4.50 | 5.00 | 4.75 | | 71.25 | |
| 180.00 | 195.00 | | 1 | 15.00 | 5.00 | 5.30 | 5.15 | | 77.25 | |
| 195.00 | 210.00 | | 1 | 15.00 | 5.30 | 5.70 | 5.50 | | 82.50 | |
| 210.00 | 225.00 | | 1 | 15.00 | 5.70 | 4.00 | 4.85 | | 72.75 | |
| 225.00 | 240.00 | | 1 | 15.00 | 4.00 | 4.90 | 4.45 | | 66.75 | |
| 240.00 | 255.00 | | 1 | 15.00 | 4.90 | 5.00 | 4.95 | | 74.25 | |
| 255.00 | 261.00 | | 1 | 6.00 | 5.00 | 5.00 | 5.00 | | 30.00 | |

Tejus Consultant

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| **Anjaneyaswamy layout Krishna street** | | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 5.50 | 4.60 | 5.05 | | 75.75 | |
| 15.00 | 30.00 | | 1 | 15.00 | 4.60 | 5.20 | 4.90 | | 73.50 | |
| 30.00 | 45.00 | | 1 | 15.00 | 5.20 | 5.20 | 5.20 | | 78.00 | |
| 45.00 | 60.00 | | 1 | 15.00 | 5.20 | 5.60 | 5.40 | | 81.00 | |
| 60.00 | 75.00 | | 1 | 15.00 | 5.60 | 5.70 | 5.65 | | 84.75 | |
| 75.00 | 90.00 | | 1 | 15.00 | 5.70 | 4.90 | 5.30 | | 79.50 | |
| 90.00 | 105.00 | | 1 | 15.00 | 4.90 | 4.40 | 4.65 | | 69.75 | |
| 105.00 | 120.00 | | 1 | 15.00 | 4.40 | 4.90 | 4.65 | | 69.75 | |
| 120.00 | 130.00 | | 1 | 10.00 | 4.90 | 5.50 | 5.20 | | 52.00 | |
| **3rd Cross Road Anjaneya layout** | | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 3.80 | 5.40 | 4.60 | | 69.00 | |
| 15.00 | 30.00 | | 1 | 15.00 | 5.40 | 5.10 | 5.25 | | 78.75 | |
| 30.00 | 45.00 | | 1 | 15.00 | 5.10 | 5.40 | 5.25 | | 78.75 | |
| 45.00 | 60.00 | | 1 | 15.00 | 5.40 | 4.70 | 5.05 | | 75.75 | |
| 60.00 | 75.00 | | 1 | 15.00 | 4.70 | 4.80 | 4.75 | | 71.25 | |
| 75.00 | 90.00 | | 1 | 15.00 | 4.80 | 5.30 | 5.05 | | 75.75 | |
| 90.00 | 105.00 | | 1 | 15.00 | 5.30 | 5.60 | 5.45 | | 81.75 | |
| 105.00 | 120.00 | | 1 | 15.00 | 5.60 | 5.90 | 5.75 | | 86.25 | |
| 120.00 | 141.50 | | 1 | 21.50 | 5.90 | 5.80 | 5.85 | | 125.78 | |
| **Telicom Layout Triveni road 2nd Main Raod** | | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 5.40 | 5.80 | 5.60 | | 84.00 | |
| 15.00 | 30.00 | | 1 | 15.00 | 5.80 | 5.90 | 5.85 | | 87.75 | |
| 30.00 | 45.00 | | 1 | 15.00 | 5.90 | 5.90 | 5.90 | | 88.50 | |
| 45.00 | 55.00 | | 1 | 10.00 | 5.90 | 5.20 | 5.55 | | 55.50 | |
| **Telicom Layout 4th Cross Road** | | | | | | | | | | |
| 0.00 | 13.50 | | 1 | 13.50 | 7.20 | 7.20 | 7.20 | | 97.20 | |
| 13.50 | 15.00 | | 1 | 1.50 | 7.20 | 7.30 | 7.25 | | 10.88 | |
| 15.00 | 16.00 | | 1 | 1.00 | 7.30 | 7.30 | 7.30 | | 7.30 | |
| 16.00 | 30.00 | | 1 | 14.00 | 7.30 | 7.30 | 7.30 | | 102.20 | |
| 30.00 | 45.00 | | 1 | 15.00 | 7.30 | 7.50 | 7.40 | | 111.00 | |
| 45.00 | 59.00 | | 1 | 14.00 | 7.50 | 7.50 | 7.50 | | 105.00 | |
| 59.00 | 60.00 | | 1 | 1.00 | 7.50 | 4.70 | 6.10 | | 6.10 | |
| 60.00 | 63.00 | | 1 | 3.00 | 4.70 | 4.70 | 4.70 | | 14.10 | |
| 63.00 | 75.00 | | 1 | 12.00 | 4.70 | 7.40 | 6.05 | | 72.60 | |
| 75.00 | 78.00 | | 1 | 3.00 | 7.40 | 7.40 | 7.40 | | 22.20 | |
| 78.00 | 85.00 | | 1 | 7.00 | 7.40 | 7.40 | 7.40 | | 51.80 | |
| 85.00 | 90.00 | | 1 | 5.00 | 7.40 | 4.50 | 5.95 | | 29.75 | |
| 90.00 | 98.00 | | 1 | 8.00 | 4.50 | 4.50 | 4.50 | | 36.00 | |
| 98.00 | 105.00 | | 1 | 7.00 | 4.50 | 6.80 | 5.65 | | 39.55 | |
| 105.00 | 110.00 | | 1 | 5.00 | 6.80 | 6.80 | 6.80 | | 34.00 | |
| 110.00 | 115.00 | | 1 | 5.00 | 6.80 | 6.00 | 6.40 | | 32.00 | |
| 115.00 | 125.00 | | 1 | 10.00 | 6.00 | 6.00 | 6.00 | | 60.00 | |
| 125.00 | 133.00 | | 1 | 8.00 | 6.00 | 6.00 | 6.00 | | 48.00 | |
| 133.00 | 140.00 | | 1 | 7.00 | 6.00 | 5.00 | 5.50 | | 38.50 | |
| 140.00 | 151.50 | | 1 | 11.50 | 5.00 | 5.00 | 5.00 | | 57.50 | |
| 151.50 | 160.00 | | 1 | 8.50 | 5.00 | 6.20 | 5.60 | | 47.60 | |
| 160.00 | 171.50 | | 1 | 11.50 | 6.20 | 6.70 | 6.45 | | 74.18 | |
| **2nd Main Road Telicom Layout** | | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 6.80 | 8.10 | 7.45 | | 111.75 | |
| 15.00 | 30.00 | | 1 | 15.00 | 8.10 | 7.90 | 8.00 | | 120.00 | |
| 30.00 | 45.00 | | 1 | 15.00 | 7.90 | 7.00 | 7.45 | | 111.75 | |
| 45.00 | 60.00 | | 1 | 15.00 | 7.00 | 6.70 | 6.85 | | 102.75 | |

2023.52 (23)

Case Number (Project)

A.E.E.

Tejus Consultant

Assistant Engineer

23499.59

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| 60.00 | 75.00 | | 1 | 15.00 | 6.70 | 7.00 | 6.85 | | 102.75 |
| 75.00 | 78.00 | | 1 | 3.00 | 7.00 | 7.00 | 7.00 | | 21.00 |
| 78.00 | 90.00 | | 1 | 12.00 | 7.00 | 9.60 | 8.30 | | 99.60 |
| 90.00 | 91.00 | | 1 | 1.00 | 9.60 | 9.60 | 9.60 | | 9.60 |
| 91.00 | 105.00 | | 1 | 14.00 | 9.60 | 8.30 | 8.95 | | 125.30 |
| 105.00 | 109.00 | | 1 | 4.00 | 8.30 | 8.30 | 8.30 | | 33.20 |
| 109.00 | 120.00 | | 1 | 11.00 | 8.30 | 9.50 | 8.90 | | 97.90 |
| 120.00 | 126.00 | | 1 | 6.00 | 9.50 | 9.50 | 9.50 | | 57.00 |
| 126.00 | 135.00 | | 1 | 9.00 | 9.50 | 7.50 | 8.50 | | 76.50 |
| 135.00 | 143.50 | | 1 | 8.50 | 7.50 | 7.50 | 7.50 | | 63.75 |
| 143.50 | 150.00 | | 1 | 6.50 | 7.50 | 9.90 | 8.70 | | 56.55 |
| 150.00 | 165.00 | | 1 | 15.00 | 9.90 | 9.20 | 9.55 | | 143.25 |
| 165.00 | 180.00 | | 1 | 15.00 | 9.20 | 9.20 | 9.20 | | 138.00 |
| 180.00 | 185.00 | | 1 | 5.00 | 9.20 | 9.20 | 9.20 | | 46.00 |
| 185.00 | 195.00 | | 1 | 10.00 | 9.20 | 9.20 | 9.20 | | 92.00 |
| 195.00 | 208.00 | | 1 | 13.00 | 9.20 | 9.20 | 9.20 | | 119.60 |
| 208.00 | 210.00 | | 1 | 2.00 | 9.20 | 8.80 | 9.00 | | 18.00 |
| 210.00 | 220.00 | | 1 | 10.00 | 8.80 | 8.80 | 8.80 | | 88.00 |
| 220.00 | 225.00 | | 1 | 5.00 | 8.80 | 8.70 | 8.75 | | 43.75 |
| 225.00 | 240.00 | | 1 | 15.00 | 8.70 | 9.30 | 9.00 | | 135.00 |
| 240.00 | 245.00 | | 1 | 5.00 | 9.30 | 9.30 | 9.30 | | 46.50 |
| 245.00 | 250.00 | | 1 | 5.00 | 9.30 | 9.30 | 9.30 | | 46.50 |
| 250.00 | 253.00 | | 1 | 3.00 | 9.30 | 7.10 | 8.20 | | 24.60 |
| 253.00 | 255.00 | | 1 | 2.00 | 7.10 | 7.10 | 7.10 | | 14.20 |
| 255.00 | 270.00 | | 1 | 15.00 | 7.10 | 5.90 | 6.50 | | 97.50 |
| 270.00 | 285.00 | | 1 | 15.00 | 5.90 | 7.20 | 6.55 | | 98.25 |
| 285.00 | 300.00 | | 1 | 15.00 | 7.20 | 7.00 | 7.10 | | 106.50 |
| 300.00 | 315.00 | | 1 | 15.00 | 7.00 | 6.30 | 6.65 | | 99.75 |
| 315.00 | 330.00 | | 1 | 15.00 | 6.30 | 6.40 | 6.35 | | 95.25 |
| 330.00 | 345.00 | | 1 | 15.00 | 6.40 | 6.50 | 6.45 | | 96.75 |
| 345.00 | 360.00 | | 1 | 15.00 | 6.50 | 6.30 | 6.40 | | 96.00 |
| 360.00 | 375.00 | | 1 | 15.00 | 6.30 | 5.90 | 6.10 | | 91.50 |
| 375.00 | 390.00 | | 1 | 15.00 | 5.90 | 6.00 | 5.95 | | 89.25 |
| 390.00 | 405.00 | | 1 | 15.00 | 6.00 | 6.00 | 6.00 | | 90.00 |
| 405.00 | 417.00 | | 1 | 12.00 | 6.00 | 7.00 | 6.50 | | 78.00 |
| **Ganesh Nagar Road** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 5.70 | 5.40 | 5.55 | | 83.25 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.40 | 6.00 | 5.70 | | 85.50 |
| 30.00 | 45.00 | | 1 | 15.00 | 6.00 | 6.40 | 6.20 | | 93.00 |
| 45.00 | 60.00 | | 1 | 15.00 | 6.40 | 6.50 | 6.45 | | 96.75 |
| 60.00 | 75.00 | | 1 | 15.00 | 6.50 | 8.10 | 7.30 | | 109.50 |
| 75.00 | 90.00 | | 1 | 15.00 | 8.10 | 6.60 | 7.35 | | 110.25 |
| 90.00 | 105.00 | | 1 | 15.00 | 6.60 | 4.60 | 5.60 | | 84.00 |
| 105.00 | 120.00 | | 1 | 15.00 | 4.60 | 4.50 | 4.55 | | 68.25 |
| 120.00 | 135.00 | | 1 | 15.00 | 4.50 | 4.30 | 4.40 | | 66.00 |
| 135.00 | 150.00 | | 1 | 15.00 | 4.30 | 6.20 | 5.25 | | 78.75 |
| 150.00 | 165.00 | | 1 | 15.00 | 6.20 | 4.70 | 5.45 | | 81.75 |
| 165.00 | 180.00 | | 1 | 15.00 | 4.70 | 5.30 | 5.00 | | 75.00 |
| 180.00 | 195.00 | | 1 | 15.00 | 5.30 | 5.30 | 5.30 | | 79.50 |
| 195.00 | 210.00 | | 1 | 15.00 | 5.30 | 4.10 | 4.70 | | 70.50 |
| 210.00 | 225.00 | | 1 | 15.00 | 4.10 | 6.70 | 5.40 | | 81.00 |
| 225.00 | 240.00 | | 1 | 15.00 | 6.70 | 6.00 | 6.35 | | 95.25 |
| 240.00 | 255.00 | | 1 | 15.00 | 6.00 | 6.10 | 6.05 | | 90.75 |
| 255.00 | 270.00 | | 1 | 15.00 | 6.10 | 6.30 | 6.20 | | 93.00 |
| 270.00 | 285.00 | | 1 | 15.00 | 6.30 | 8.40 | 7.35 | | 110.25 |
| 285.00 | 300.00 | | 1 | 15.00 | 8.40 | 10.20 | 9.30 | | 139.50 |

Tejus Consultant

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| 300.00 | 315.00 | | 1 | 15.00 | 10.20 | 15.20 | 12.70 | | 190.50 |
| 315.00 | 330.00 | | 1 | 15.00 | 15.20 | 18.90 | 17.05 | | 255.75 |
| 330.00 | 338.50 | | 1 | 8.50 | 18.90 | 20.30 | 19.60 | | 166.60 |
| **8th C Cross Road Ganesh Nagar** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 6.60 | 6.70 | 6.65 | | 99.75 |
| 15.00 | 30.00 | | 1 | 15.00 | 6.70 | 7.30 | 7.00 | | 105.00 |
| 30.00 | 45.00 | | 1 | 15.00 | 7.30 | 7.90 | 7.60 | | 114.00 |
| 45.00 | 60.00 | | 1 | 15.00 | 7.90 | 7.10 | 7.50 | | 112.50 |
| 60.00 | 75.00 | | 1 | 15.00 | 7.10 | 5.30 | 6.20 | | 93.00 |
| 75.00 | 90.00 | | 1 | 15.00 | 5.30 | 6.50 | 5.90 | | 88.50 |
| 90.00 | 105.00 | | 1 | 15.00 | 6.50 | 7.40 | 6.95 | | 104.25 |
| 105.00 | 115.00 | | 1 | 10.00 | 7.40 | 2.40 | 4.90 | | 49.00 |
| 115.00 | 120.00 | | 1 | 5.00 | 2.40 | 5.30 | 3.85 | | 19.25 |
| 120.00 | 140.00 | | 1 | 20.00 | 5.30 | 5.70 | 5.50 | | 110.00 |
| 140.00 | 150.00 | | 1 | 10.00 | 5.70 | 4.60 | 5.15 | | 51.50 |
| 150.00 | 171.00 | | 1 | 21.00 | 4.60 | 6.30 | 5.45 | | 114.45 |
| **8th A Cross Road Ganesh Nagar** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 5.70 | 5.90 | 5.80 | | 87.00 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.90 | 6.20 | 6.05 | | 90.75 |
| 30.00 | 45.00 | | 1 | 15.00 | 6.20 | 7.30 | 6.75 | | 101.25 |
| 45.00 | 65.80 | | 1 | 20.80 | 7.30 | 7.10 | 7.20 | | 149.76 |
| **8th A Cross Road Opp Road Ganesh Nagar** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 7.20 | 7.30 | 7.25 | | 108.75 |
| 15.00 | 35.30 | | 1 | 20.30 | 7.30 | 7.30 | 7.30 | | 148.19 |
| **8th B Cross Road Ganesh Nagar** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 6.60 | 6.20 | 6.40 | | 96.00 |
| 15.00 | 30.00 | | 1 | 15.00 | 6.20 | 5.40 | 5.8 | | 87.00 |
| 30.00 | 45.00 | | 1 | 15.00 | 5.40 | 5.20 | 5.30 | | 79.50 |
| 45.00 | 66.00 | | 1 | 21.00 | 5.20 | 7.50 | 6.35 | | 133.35 |
| **8th B Cross Road Opp Raod Ganesh Nagar** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 7.50 | 5.90 | 6.70 | | 100.50 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.90 | 7.10 | 6.50 | | 97.50 |
| 30.00 | 33.50 | | 1 | 3.50 | 7.10 | 7.10 | 7.10 | | 24.85 |
| **2nd Main Road 7th A Cross Ganesh Nagar** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 6.30 | 5.00 | 5.65 | | 84.75 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.00 | 5.50 | 5.25 | | 78.75 |
| 30.00 | 45.00 | | 1 | 15.00 | 5.50 | 5.90 | 5.70 | | 85.50 |
| 45.00 | 60.00 | | 1 | 15.00 | 5.90 | 5.90 | 5.90 | | 88.50 |
| 60.00 | 75.00 | | 1 | 15.00 | 5.90 | 5.80 | 5.85 | | 87.75 |
| 75.00 | 90.00 | | 1 | 15.00 | 5.80 | 5.80 | 5.80 | | 87.00 |
| 90.00 | 105.00 | | 1 | 15.00 | 5.80 | 5.50 | 5.65 | | 84.75 |
| 105.00 | 119.20 | | 1 | 14.20 | 5.50 | 5.90 | 5.70 | | 80.94 |
| **Alpine Pyrmaid Road** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 9.50 | 7.80 | 8.65 | | 129.75 |
| 15.00 | 30.00 | | 1 | 15.00 | 7.80 | 6.50 | 7.15 | | 107.25 |
| 30.00 | 36.50 | | 1 | 6.50 | 6.50 | 6.30 | 6.40 | | 41.60 |
| **Dhanlakshmi Enclave** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 7.70 | 5.80 | 6.75 | | 101.25 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.80 | 5.40 | 5.60 | | 84.00 |

(5-3802864) (25)

C&FC

A.E.E. (Project)

Assistant Engineer

32148.88

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| | 45.00 | | 1 | 15.00 | 5.40 | 5.50 | 5.45 | | 81.75 |
| | 60.00 | | 1 | 15.00 | 5.50 | 6.00 | 5.75 | | 86.25 |
| | 75.00 | | 1 | 15.00 | 6.00 | 6.50 | 6.25 | | 93.75 |
| | 90.00 | | 1 | 15.00 | 6.50 | 5.90 | 6.20 | | 93.00 |
| | 100.00 | | 1 | 10.00 | 5.90 | 6.80 | 6.35 | | 63.50 |
| | | | | | | | | | |
| **Continuation** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 4.80 | 4.80 | 4.80 | | 72.00 |
| 15.00 | 30.00 | | 1 | 15.00 | 4.80 | 3.60 | 4.20 | | 63.00 |
| 30.00 | 45.00 | | 1 | 15.00 | 3.60 | 3.50 | 3.55 | | 53.25 |
| 45.00 | 48.50 | | 1 | 3.50 | 3.50 | 3.40 | 3.45 | | 12.08 |
| | | | | | | | | | |
| **1st Main Road KVS Badavane** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 3.80 | 3.00 | 3.40 | | 51.00 |
| 15.00 | 30.00 | | 1 | 15.00 | 3.00 | 4.50 | 3.75 | | 56.25 |
| 30.00 | 45.00 | | 1 | 15.00 | 4.50 | 5.40 | 4.95 | | 74.25 |
| 45.00 | 60.00 | | 1 | 15.00 | 5.40 | 5.90 | 5.65 | | 84.75 |
| 60.00 | 75.00 | | 1 | 15.00 | 5.90 | 5.60 | 5.75 | | 86.25 |
| 75.00 | 90.00 | | 1 | 15.00 | 5.60 | 4.60 | 5.10 | | 76.50 |
| 90.00 | 105.00 | | 1 | 15.00 | 4.60 | 5.20 | 4.90 | | 73.50 |
| 105.00 | 115.00 | | 1 | 10.00 | 5.20 | 5.60 | 5.40 | | 54.00 |
| | | | | | | | | | |
| **1st Cross Road** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 5.20 | 5.50 | 5.35 | | 80.25 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.50 | 4.60 | 5.0 | | 75.75 |
| 30.00 | 45.00 | | 1 | 15.00 | 4.60 | 4.40 | 4.50 | | 67.50 |
| 45.00 | 60.00 | | 1 | 15.00 | 4.40 | 4.50 | 4.45 | | 66.75 |
| 60.00 | 68.00 | | 1 | 8.00 | 4.50 | 4.70 | 4.60 | | 36.80 |
| | | | | | | | | | |
| **2nd Cross Road** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 5.00 | 4.10 | 4.55 | | 68.25 |
| 15.00 | 30.00 | | 1 | 15.00 | 4.10 | 4.40 | 4.25 | | 63.75 |
| 30.00 | 45.00 | | 1 | 15.00 | 4.40 | 4.70 | 4.55 | | 68.25 |
| 45.00 | 57.00 | | 1 | 12.00 | 4.70 | 4.80 | 4.75 | | 57.00 |
| | | | | | | | | | |
| **2nd A Cross Road** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 5.10 | 4.20 | 4.65 | | 69.75 |
| 15.00 | 18.50 | | 1 | 3.50 | 4.20 | 4.40 | 4.30 | | 15.05 |
| | | | | | | | | | |
| **2nd B Cross Road** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 4.60 | 4.20 | 4.40 | | 66.00 |
| 15.00 | 30.00 | | 1 | 15.00 | 4.20 | 4.60 | 4.40 | | 66.00 |
| 30.00 | 45.00 | | 1 | 15.00 | 4.60 | 5.00 | 4.80 | | 72.00 |
| 45.00 | 53.00 | | 1 | 8.00 | 5.00 | 5.40 | 5.20 | | 41.60 |
| | | | | | | | | | |
| | | | | | | | **Total Quantity** | **34238.66** | **Sqm** |

PCCPC Foundry A.E.E. (Project)

Assistant Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

18/5/23

Assistant Executive Engineer

Scanned by TapScanner

27

MORTH/KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH table 500-10 complete in all respects complete as per specifications. Clause 505 of morth V revision using 40/60 TPH capacity H.M.P. with mechanical paver Gr-II (50mm to 75mm) with 4.5% VG-30 Bitumen. Page No. 160/ Item No. 21.17.6/ PWD SR 2018-19 Issue Rates

Measurements recorded on : 14/03/23 , 17/03/23 18/03/23

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| **Krishna Temple Road** | | | | | | | | | | |
| 0.00 | 15.00 | | 1.00 | 15.00 | 4.60 | 5.20 | 4.90 | 0.05 | 3.68 | |
| 15.00 | 30.00 | | 1.00 | 15.00 | 5.20 | 3.70 | 4.45 | 0.05 | 3.34 | |
| 30.00 | 45.00 | | 1.00 | 15.00 | 3.70 | 3.60 | 3.65 | 0.05 | 2.74 | |
| 45.00 | 60.00 | | 1.00 | 15.00 | 3.60 | 3.80 | 3.70 | 0.05 | 2.78 | |
| 60.00 | 75.00 | | 1.00 | 15.00 | 3.80 | 3.70 | 3.75 | 0.05 | 2.81 | |
| 75.00 | 90.00 | | 1.00 | 15.00 | 3.70 | 3.40 | 3.55 | 0.05 | 2.66 | |
| 90.00 | 105.00 | | 1.00 | 15.00 | 3.40 | 3.60 | 3.50 | 0.05 | 2.63 | |
| 105.00 | 120.00 | | 1.00 | 15.00 | 3.60 | 4.00 | 3.80 | 0.05 | 2.85 | |
| 120.00 | 135.00 | | 1.00 | 15.00 | 4.00 | 4.00 | 4.00 | 0.05 | 3.00 | |
| 135.00 | 140.00 | | 1.00 | 5.00 | 4.00 | 4.90 | 4.45 | 0.05 | 1.11 | |
| **Shri Chamundeshwari Temple Road** | | | | | | | | | | |
| 0.00 | 4.50 | | 1.00 | 4.50 | 7.10 | 5.50 | 6.30 | 0.05 | 1.42 | |
| 4.50 | 15.00 | | 1.00 | 10.50 | 5.50 | 6.20 | 5.85 | 0.05 | 3.07 | |
| 15.00 | 19.70 | | 1.00 | 4.70 | 6.20 | 7.40 | 6.80 | 0.05 | 1.60 | |
| 19.70 | 30.00 | | 1.00 | 10.30 | 7.40 | 7.00 | 7.20 | 0.05 | 3.71 | |
| 30.00 | 45.00 | | 1.00 | 15.00 | 7.00 | 6.30 | 6.65 | 0.05 | 4.99 | |
| 45.00 | 60.00 | | 1.00 | 15.00 | 6.30 | 7.00 | 6.65 | 0.05 | 4.99 | |
| 60.00 | 75.00 | | 1.00 | 15.00 | 7.00 | 7.20 | 7.10 | 0.05 | 5.33 | |
| 75.00 | 90.00 | | 1.00 | 15.00 | 7.20 | 6.90 | 7.05 | 0.05 | 5.29 | |
| 90.00 | 105.00 | | 1.00 | 15.00 | 6.90 | 6.30 | 6.60 | 0.05 | 4.95 | |
| 105.00 | 120.00 | | 1.00 | 15.00 | 6.30 | 6.30 | 6.30 | 0.05 | 4.73 | |
| 120.00 | 135.00 | | 1.00 | 15.00 | 6.30 | 4.70 | 5.50 | 0.05 | 4.13 | |
| 135.00 | 150.00 | | 1.00 | 15.00 | 4.70 | 7.40 | 6.05 | 0.05 | 4.54 | |
| 150.00 | 165.00 | | 1.00 | 15.00 | 7.40 | 6.20 | 6.80 | 0.05 | 5.10 | |
| 165.00 | 175.70 | | 1.00 | 10.70 | 6.20 | 4.10 | 5.15 | 0.05 | 2.76 | |
| **Anjaneyaswamy layout Ganga street** | | | | | | | | | | |
| 0.00 | 15.00 | | 1.00 | 15.00 | 6.30 | 6.10 | 6.20 | 0.05 | 4.65 | |
| 15.00 | 30.00 | | 1.00 | 15.00 | 6.10 | 5.50 | 5.80 | 0.05 | 4.35 | |
| 30.00 | 45.00 | | 1.00 | 15.00 | 5.50 | 5.40 | 5.45 | 0.05 | 4.09 | |
| 45.00 | 60.00 | | 1.00 | 15.00 | 5.40 | 5.00 | 5.20 | 0.05 | 3.90 | |
| 60.00 | 75.00 | | 1.00 | 15.00 | 5.00 | 5.50 | 5.25 | 0.05 | 3.94 | |
| 75.00 | 90.00 | | 1.00 | 15.00 | 5.50 | 5.80 | 5.65 | 0.05 | 4.24 | |
| 90.00 | 105.00 | | 1.00 | 15.00 | 5.80 | 5.70 | 5.75 | 0.05 | 4.31 | |
| 105.00 | 120.00 | | 1.00 | 15.00 | 5.70 | 5.80 | 5.75 | 0.05 | 4.31 | |
| 120.00 | 135.00 | | 1.00 | 15.00 | 5.80 | 4.60 | 5.20 | 0.05 | 3.90 | |
| 135.00 | 150.00 | | 1.00 | 15.00 | 4.60 | 4.10 | 4.35 | 0.05 | 3.26 | |
| 150.00 | 165.00 | | 1.00 | 15.00 | 4.10 | 4.50 | 4.30 | 0.05 | 3.23 | |
| 165.00 | 180.00 | | 1.00 | 15.00 | 4.50 | 5.00 | 4.75 | 0.05 | 3.56 | |
| 180.00 | 195.00 | | 1.00 | 15.00 | 5.00 | 5.30 | 5.15 | 0.05 | 3.86 | |
| 195.00 | 210.00 | | 1.00 | 15.00 | 5.30 | 5.70 | 5.50 | 0.05 | 4.13 | |
| 210.00 | 225.00 | | 1.00 | 15.00 | 5.70 | 4.00 | 4.85 | 0.05 | 3.64 | |
| 225.00 | 240.00 | | 1.00 | 15.00 | 4.00 | 4.90 | 4.45 | 0.05 | 3.34 | |
| 240.00 | 255.00 | | 1.00 | 15.00 | 4.90 | 5.00 | 4.95 | 0.05 | 3.71 | |
| 255.00 | 261.00 | | 1.00 | 6.00 | 5.00 | 5.00 | 5.00 | 0.05 | 1.50 | |

CEFC
A.E.E. Kuvalvy (Project)

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

CC-T52.08 (28)

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **Anjaneyaswamy layout Krishna street** | | | | | | | | | |
| 0.00 | 15.00 | | 1.00 | 15.00 | 5.50 | 4.60 | 5.05 | 0.05 | 3.79 |
| 15.00 | 30.00 | | 1.00 | 15.00 | 4.60 | 5.20 | 4.90 | 0.05 | 3.68 |
| 30.00 | 45.00 | | 1.00 | 15.00 | 5.20 | 5.20 | 5.20 | 0.05 | 3.90 |
| 45.00 | 60.00 | | 1.00 | 15.00 | 5.20 | 5.60 | 5.40 | 0.05 | 4.05 |
| 60.00 | 75.00 | | 1.00 | 15.00 | 5.60 | 5.70 | 5.65 | 0.05 | 4.24 |
| 75.00 | 90.00 | | 1.00 | 15.00 | 5.70 | 4.90 | 5.30 | 0.05 | 3.98 |
| 90.00 | 105.00 | | 1.00 | 15.00 | 4.90 | 4.40 | 4.65 | 0.05 | 3.49 |
| 105.00 | 120.00 | | 1.00 | 15.00 | 4.40 | 4.90 | 4.65 | 0.05 | 3.49 |
| 120.00 | 130.00 | | 1.00 | 10.00 | 4.90 | 5.50 | 5.20 | 0.05 | 2.60 |
| | | | | | | | | | |
| **Telicom Layout 4th Cross Road** | | | | | | | | | |
| 0.00 | 13.50 | | 1.00 | 13.50 | 7.20 | 7.20 | 7.20 | 0.05 | 4.86 |
| 13.50 | 15.00 | | 1.00 | 1.50 | 7.20 | 7.30 | 7.25 | 0.05 | 0.54 |
| 15.00 | 16.00 | | 1.00 | 1.00 | 7.30 | 7.30 | 7.30 | 0.05 | 0.37 |
| 16.00 | 30.00 | | 1.00 | 14.00 | 7.30 | 7.30 | 7.30 | 0.05 | 5.11 |
| 30.00 | 45.00 | | 1.00 | 15.00 | 7.30 | 7.50 | 7.40 | 0.05 | 5.55 |
| 45.00 | 59.00 | | 1.00 | 14.00 | 7.50 | 7.50 | 7.50 | 0.05 | 5.25 |
| 59.00 | 60.00 | | 1.00 | 1.00 | 7.50 | 4.70 | 6.10 | 0.05 | 0.31 |
| 60.00 | 63.00 | | 1.00 | 3.00 | 4.70 | 4.70 | 4.70 | 0.05 | 0.71 |
| 63.00 | 75.00 | | 1.00 | 12.00 | 4.70 | 7.40 | 6.05 | 0.05 | 3.63 |
| 75.00 | 78.00 | | 1.00 | 3.00 | 7.40 | 7.40 | 7.40 | 0.05 | 1.11 |
| 78.00 | 85.00 | | 1.00 | 7.00 | 7.40 | 7.40 | 7.40 | 0.05 | 2.59 |
| 85.00 | 90.00 | | 1.00 | 5.00 | 7.40 | 4.50 | 5.95 | 0.05 | 1.49 |
| 90.00 | 98.00 | | 1.00 | 8.00 | 4.50 | 4.50 | 4.50 | 0.05 | 1.80 |
| 98.00 | 105.00 | | 1.00 | 7.00 | 4.50 | 6.80 | 5.65 | 0.05 | 1.98 |
| 105.00 | 110.00 | | 1.00 | 5.00 | 6.80 | 6.80 | 6.80 | 0.05 | 1.70 |
| 110.00 | 115.00 | | 1.00 | 5.00 | 6.80 | 6.00 | 6.40 | 0.05 | 1.60 |
| 115.00 | 125.00 | | 1.00 | 10.00 | 6.00 | 6.00 | 6.00 | 0.05 | 3.00 |
| 125.00 | 133.00 | | 1.00 | 8.00 | 6.00 | 6.00 | 6.00 | 0.05 | 2.40 |
| 133.00 | 140.00 | | 1.00 | 7.00 | 6.00 | 5.00 | 5.50 | 0.05 | 1.93 |
| 140.00 | 151.50 | | 1.00 | 11.50 | 5.00 | 5.00 | 5.00 | 0.05 | 2.88 |
| 151.50 | 160.00 | | 1.00 | 8.50 | 5.00 | 6.20 | 5.60 | 0.05 | 2.38 |
| 160.00 | 171.50 | | 1.00 | 11.50 | 6.20 | 6.70 | 6.45 | 0.05 | 3.71 |
| | | | | | | | | | |
| **2nd Main Road Telicom Layout** | | | | | | | | | |
| 0.00 | 15.00 | | 1.00 | 15.00 | 6.80 | 8.10 | 7.45 | 0.05 | 5.59 |
| 15.00 | 30.00 | | 1.00 | 15.00 | 8.10 | 7.90 | 8.00 | 0.05 | 6.00 |
| 30.00 | 45.00 | | 1.00 | 15.00 | 7.90 | 7.00 | 7.45 | 0.05 | 5.59 |
| 45.00 | 60.00 | | 1.00 | 15.00 | 7.00 | 6.70 | 6.85 | 0.05 | 5.14 |
| 60.00 | 75.00 | | 1.00 | 15.00 | 6.70 | 7.00 | 6.85 | 0.05 | 5.14 |
| 75.00 | 78.00 | | 1.00 | 3.00 | 7.00 | 7.00 | 7.00 | 0.05 | 1.05 |
| 78.00 | 90.00 | | 1.00 | 12.00 | 7.00 | 9.60 | 8.30 | 0.05 | 4.98 |
| 90.00 | 91.00 | | 1.00 | 1.00 | 9.60 | 9.60 | 9.60 | 0.05 | 0.48 |
| 91.00 | 105.00 | | 1.00 | 14.00 | 9.60 | 8.30 | 8.95 | 0.05 | 6.27 |
| 105.00 | 109.00 | | 1.00 | 4.00 | 8.30 | 8.30 | 8.30 | 0.05 | 1.66 |
| 109.00 | 120.00 | | 1.00 | 11.00 | 8.30 | 9.50 | 8.90 | 0.05 | 4.90 |
| 120.00 | 126.00 | | 1.00 | 6.00 | 9.50 | 9.50 | 9.50 | 0.05 | 2.85 |
| 126.00 | 135.00 | | 1.00 | 9.00 | 9.50 | 7.50 | 8.50 | 0.05 | 3.83 |
| 135.00 | 143.50 | | 1.00 | 8.50 | 7.50 | 7.50 | 7.50 | 0.05 | 3.19 |
| 143.50 | 150.00 | | 1.00 | 6.50 | 7.50 | 9.90 | 8.70 | 0.05 | 2.83 |
| 150.00 | 165.00 | | 1.00 | 15.00 | 9.90 | 9.20 | 9.55 | 0.05 | 7.16 |
| 165.00 | 180.00 | | 1.00 | 15.00 | 9.20 | 9.20 | 9.20 | 0.05 | 6.90 |
| 180.00 | 185.00 | | 1.00 | 5.00 | 9.20 | 9.20 | 9.20 | 0.05 | 2.30 |
| 185.00 | 195.00 | | 1.00 | 10.00 | 9.20 | 9.20 | 9.20 | 0.05 | 4.60 |
| 195.00 | 208.00 | | 1.00 | 13.00 | 9.20 | 9.20 | 9.20 | 0.05 | 5.98 |

C&PC Trivandrum

A.E.E. (Project)

Tejus Consultant

Assistant Engineer

336.56

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 208.00 | 210.00 | | 1.00 | 2.00 | 9.20 | 8.80 | 9.00 | 0.05 | 0.90 | |
| 210.00 | 220.00 | | 1.00 | 10.00 | 8.80 | 8.80 | 8.80 | 0.05 | 4.40 | |
| 220.00 | 225.00 | | 1.00 | 5.00 | 8.80 | 8.70 | 8.75 | 0.05 | 2.19 | |
| 225.00 | 240.00 | | 1.00 | 15.00 | 8.70 | 9.30 | 9.00 | 0.05 | 6.75 | |
| 240.00 | 245.00 | | 1.00 | 5.00 | 9.30 | 9.30 | 9.30 | 0.05 | 2.33 | |
| 245.00 | 250.00 | | 1.00 | 5.00 | 9.30 | 9.30 | 9.30 | 0.05 | 2.33 | |
| 250.00 | 253.00 | | 1.00 | 3.00 | 9.30 | 7.10 | 8.20 | 0.05 | 1.23 | |
| 253.00 | 255.00 | | 1.00 | 2.00 | 7.10 | 7.10 | 7.10 | 0.05 | 0.71 | |
| 255.00 | 270.00 | | 1.00 | 15.00 | 7.10 | 5.90 | 6.50 | 0.05 | 4.88 | |
| 270.00 | 285.00 | | 1.00 | 15.00 | 5.90 | 7.20 | 6.55 | 0.05 | 4.91 | |
| 285.00 | 300.00 | | 1.00 | 15.00 | 7.20 | 7.00 | 7.10 | 0.05 | 5.33 | |
| 300.00 | 315.00 | | 1.00 | 15.00 | 7.00 | 6.30 | 6.65 | 0.05 | 4.99 | |
| 315.00 | 330.00 | | 1.00 | 15.00 | 6.30 | 6.40 | 6.35 | 0.05 | 4.76 | |
| 330.00 | 345.00 | | 1.00 | 15.00 | 6.40 | 6.50 | 6.45 | 0.05 | 4.84 | |
| 345.00 | 360.00 | | 1.00 | 15.00 | 6.50 | 6.30 | 6.40 | 0.05 | 4.80 | |
| 360.00 | 375.00 | | 1.00 | 15.00 | 6.30 | 5.90 | 6.10 | 0.05 | 4.58 | |
| 375.00 | 390.00 | | 1.00 | 15.00 | 5.90 | 6.00 | 5.95 | 0.05 | 4.46 | |
| 390.00 | 405.00 | | 1.00 | 15.00 | 6.00 | 6.00 | 6.00 | 0.05 | 4.50 | |
| 405.00 | 417.00 | | 1.00 | 12.00 | 6.00 | 7.00 | 6.50 | 0.05 | 3.90 | |
| **Ganesh Nagar Road** | | | | | | | | | | |
| 0.00 | 15.00 | | 1.00 | 15.00 | 5.70 | 5.40 | 5.55 | 0.05 | 4.16 | |
| 15.00 | 30.00 | | 1.00 | 15.00 | 5.40 | 6.00 | 5.70 | 0.05 | 4.28 | |
| 30.00 | 45.00 | | 1.00 | 15.00 | 6.00 | 6.40 | 6.20 | 0.05 | 4.65 | |
| 45.00 | 60.00 | | 1.00 | 15.00 | 6.40 | 6.50 | 6.45 | 0.05 | 4.84 | |
| 60.00 | 75.00 | | 1.00 | 15.00 | 6.50 | 8.10 | 7.30 | 0.05 | 5.48 | |
| 75.00 | 90.00 | | 1.00 | 15.00 | 8.10 | 6.60 | 7.35 | 0.05 | 5.51 | |
| 90.00 | 105.00 | | 1.00 | 15.00 | 6.60 | 4.60 | 5.60 | 0.05 | 4.20 | |
| 105.00 | 120.00 | | 1.00 | 15.00 | 4.60 | 4.50 | 4.55 | 0.05 | 3.41 | |
| 120.00 | 135.00 | | 1.00 | 15.00 | 4.50 | 4.30 | 4.40 | 0.05 | 3.30 | |
| 135.00 | 150.00 | | 1.00 | 15.00 | 4.30 | 6.20 | 5.25 | 0.05 | 3.94 | |
| 150.00 | 165.00 | | 1.00 | 15.00 | 6.20 | 4.70 | 5.45 | 0.05 | 4.09 | |
| 165.00 | 180.00 | | 1.00 | 15.00 | 4.70 | 5.30 | 5.00 | 0.05 | 3.75 | |
| 180.00 | 195.00 | | 1.00 | 15.00 | 5.30 | 5.30 | 5.30 | 0.05 | 3.98 | |
| 195.00 | 210.00 | | 1.00 | 15.00 | 5.30 | 4.10 | 4.70 | 0.05 | 3.53 | |
| 210.00 | 225.00 | | 1.00 | 15.00 | 4.10 | 6.70 | 5.40 | 0.05 | 4.05 | |
| 225.00 | 240.00 | | 1.00 | 15.00 | 6.70 | 6.00 | 6.35 | 0.05 | 4.76 | |
| 240.00 | 255.00 | | 1.00 | 15.00 | 6.00 | 6.10 | 6.05 | 0.05 | 4.54 | |
| 255.00 | 270.00 | | 1.00 | 15.00 | 6.10 | 6.30 | 6.20 | 0.05 | 4.65 | |
| 270.00 | 285.00 | | 1.00 | 15.00 | 6.30 | 8.40 | 7.35 | 0.05 | 5.51 | |
| 285.00 | 300.00 | | 1.00 | 15.00 | 8.40 | 10.20 | 9.30 | 0.05 | 6.98 | |
| 300.00 | 315.00 | | 1.00 | 15.00 | 10.20 | 15.20 | 12.70 | 0.05 | 9.53 | |
| 315.00 | 330.00 | | 1.00 | 15.00 | 15.20 | 18.90 | 17.05 | 0.05 | 12.79 | |
| 330.00 | 338.50 | | 1.00 | 8.50 | 18.90 | 20.30 | 19.60 | 0.05 | 8.33 | |
| **2nd Cross Road Gas Godown Road** | | | | | | | | | | |
| 0.00 | 15.00 | | 1.00 | 15.00 | 4.60 | 4.80 | 4.70 | 0.05 | 3.53 | |
| 15.00 | 30.00 | | 1.00 | 15.00 | 4.80 | 5.20 | 5.00 | 0.05 | 3.75 | |
| 30.00 | 45.00 | | 1.00 | 15.00 | 5.20 | 4.80 | 5.00 | 0.05 | 3.75 | |
| 45.00 | 60.00 | | 1.00 | 15.00 | 4.80 | 5.50 | 5.15 | 0.05 | 3.86 | |
| 60.00 | 65.00 | | 1.00 | 5.00 | 5.50 | 5.20 | 5.35 | 0.05 | 1.34 | |
| 65.00 | 68.00 | | 1.00 | 3.00 | 5.20 | 13.10 | 9.15 | 0.05 | 1.37 | |
| 68.00 | 71.50 | | 1.00 | 3.50 | 13.10 | 11.80 | 12.45 | 0.05 | 2.18 | |
| | | | | | | | **Total Quantity** | | **539.33** | **Cum** |

Tejus Consultant

Assistant Engineer

Asst. Executive Engineer

Assistant Executive Engineer

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**PROJECT DIVISION, YELAHANKA ZONE**

**Name of Work:- Improvements to widen portion of roads,construction of new drains,UG cable duct and footpath at Doddabommasandra main road surrounding road in ward No.10**

**Name of Agency :- Sri. Gopikrishna Apsani ( Nidhi Constructions)**

**Job Code :- 010-16-000032**

**Bill No :-Second and Final Bill**

| BOQ Item No | Description / Chainage | Side | Nos | Length | Width B1 | Width B2 | Width Avg B | Depth | Quantity | Unit/Remarks | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 1 | KSRRB M300-14. Excavation for roadwork in all types of soil with hydraulic excavator of 0.9 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to the embankment location to a lead of 1.00 km and complete as per specifications. MORTH Specification No.301(pg no-143,S.Lno-19.14)KPWD S.R 2018-19 | | | | | | | | | | | |
| **Measurements recorded on :** | | | | | | | | | | | | |
| | **Qty vide Pre measurement sheet page no .** (3) | | | | | | | | | | | |
| | | | | | | | | **Total Quantity** | 383.47 | Cum | 120.81 | 46,327.39 |
| 2 | Construction of granular sub-base Grading-V as sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/trap/basalt material, mixing in a mechanical mix plant at OMC, carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98% proctor density, complete as per specifications. Clause 401 of MORTH V Revision.GSB Page No. 153/ Item No. 20.5/ PWD SR 2018-19 | | | | | | | | | | | |
| **Measurements recorded on :** | | | | | | | | | | | | |
| | **Qty vide Pre measurement sheet page no .** (5) | | | | | | | | | | | |
| | | | | | | | | **Present Quantity** | 219.13 | | | |
| | | | | | | | | **Total Upto date Qty** | 1081.54 | | | |
| | | | | | | | | **BOQ Qty** | 740.62 | | | |
| | | | | | | | | **Qty Upto 125%** | 185.16 | Cum | 1919.11 | 3,55,342.41 |
| | | | | | | | | **Qty Above 125%** | 155.76 | Cum | 2014.87 | 3,13,836.15 |
| 3 | KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406 Page No. 155/ Item No. 20.18/ PWD SR 2018-19 | | | | | | | | | | | |
| **Measurements recorded on :** | | | | | | | | | | | | |
| | **Qty vide Pre measurement sheet page no .** (7) | | | | | | | | | | | |
| | | | | | | | | **Total Quantity** | 164.35 | Cum | 1925.23 | 3,16,411.55 |
| 4 | KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM ,including clearing of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per Specifications. MORTH Specification No. 502 Complete with all lead and lift and as per the direction of the Engineer-in-Charge. Page No. 158/ Item No. 21.6/ PWD SR 2018-19 Issue Rates | | | | | | | | | | | |
| **Measurements recorded on :** | | | | | | | | | | | | |
| | **Qty vide Pre measurement sheet page no .** (9) | | | | | | | | | | | |
| | | | | | | | | **Total Quantity** | 1095.64 | Sqm | 28.55 | 31,280.45 |

Tejus Consultant

Assistant Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore - 92

18/4/23

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | |
|---|---|---|---|---|---|---|
| | KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH table 500-10 complete in all respects complete as per specifications. Clause 505 of morth V revision using 40/60 TPH capacity H.M.P. with mechanical paver Gr-II (50mm to 75mm) with 4.5% VG-30 Bitumen. Page No. 160/ Item No. 21.17.6/ PWD SR 2018-19 Issue Rates | | | | | |
| | **Measurements recorded on :** | | | | | |
| | **Qty vide Pre measurement sheet page no .** 29 | **Present Quantity** | 539.33 | | | |
| | | **Total Upto date Qty** | 795.75 | | | |
| | | **BOQ Qty** | 735.10 | | | |
| | | **Qty Upto 125%** | 539.33 | Cum | 6643.88 | 35,83,243.80 |
| | KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH specification clause 501 Page No. 158/ Item No. 21.2/ PWD SR 2018-19 | | | | | |
| | **Measurements recorded on :** | | | | | |
| | **Qty vide Pre measurement sheet page no .** 16 | **Total Quantity** | 22356.39 | Sqm | 5.10 | 1,14,017.60 |
| | KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH/Chapter 5 Page No. 158/ Item No. 21.7/ PWD SR 2018-19 Issue Rates | | | | | |
| | **Measurements recorded on :** | | | | | |
| | **Qty vide Pre measurement sheet page no .** 26 | **Total Quantity** | 34238.66 | | | |
| | | **BOQ** | 38762.03 | | | |
| | | **Qty Upto 125%** | 29409.12 | Sqm | 12.24 | 3,59,967.60 |
| | | **Qty Above 125%** | 4829.54 | Sqm | 12.85 | 62,059.56 |
| | KSRRB M500-19. Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision. -using40/60 TPH capacity H.M.P. with Mechanical Paver Gr-II (30 mm to 40 mm) with 5.4% VG-30 Bitumen (Pg:162, It.No-21.22.6 PWD SR:2018-19)Issue Rates | | | | | |

**Measurements recorded on :**

**11 th Main Yarappa Garden**

| | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| 0.00 | 15.00 | | 1 | 15.00 | 6.40 | 5.20 | 5.80 | 0.04 | 3.48 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.20 | 5.70 | 5.45 | 0.04 | 3.27 |
| 30.00 | 45.00 | | 1 | 15.00 | 5.70 | 5.50 | 5.60 | 0.04 | 3.36 |
| 45.00 | 60.00 | | 1 | 15.00 | 5.50 | 5.20 | 5.35 | 0.04 | 3.21 |
| 60.00 | 75.00 | | 1 | 15.00 | 5.20 | 5.40 | 5.30 | 0.04 | 3.18 |
| 75.00 | 90.00 | | 1 | 15.00 | 5.40 | 5.60 | 5.50 | 0.04 | 3.30 |
| 90.00 | 105.00 | | 1 | 15.00 | 5.60 | 5.00 | 5.30 | 0.04 | 3.18 |
| 105.00 | 120.00 | | 1 | 15.00 | 5.00 | 5.40 | 5.20 | 0.04 | 3.12 |
| 120.00 | 135.00 | | 1 | 15.00 | 5.40 | 5.90 | 5.65 | 0.04 | 3.39 |
| 135.00 | 150.00 | | 1 | 15.00 | 5.90 | 5.60 | 5.75 | 0.04 | 3.45 |
| 150.00 | 165.00 | | 1 | 15.00 | 5.60 | 5.80 | 5.70 | 0.04 | 3.42 |
| 165.00 | 180.00 | | 1 | 15.00 | 5.80 | 6.20 | 6.00 | 0.04 | 3.60 |
| 180.00 | 195.00 | | 1 | 15.00 | 6.20 | 6.10 | 6.15 | 0.04 | 3.69 |
| 195.00 | 210.00 | | 1 | 15.00 | 6.10 | 6.20 | 6.15 | 0.04 | 3.69 |
| 210.00 | 224.40 | | 1 | 14.40 | 6.20 | 6.00 | 6.10 | 0.04 | 3.51 |
| | | | | | | | | | |
| **3rd cross Yarappa Garden** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 4.80 | 3.90 | 4.35 | 0.04 | 2.61 |

Tejus Consultant

Assistant Engineer

53.46

Cape

Asst. Executive Engineer

Project Div.

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| **Cross Road Yarragga Garden** | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| **Cross Road Yarragga Garden** | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| **Cross Road Yarragga Garden** | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| **Cross Road opp Road Yarragga Garden** | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| **Cross Road Yarragga Garden** | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| **Main Road Chikkenkatagga layout** | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| **Ambha Temple Road** | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| **Ambha Temple Road Cross Road A** | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **Ramakumba Temple Road Cross Road B** | | | | | | | | | |
| 0.00 | 15.00 | 1 | 15.00 | 6.40 | 3.90 | 5.15 | 0.04 | 3.09 | |
| 15.00 | 30.00 | 1 | 15.00 | 3.90 | 3.90 | 3.90 | 0.04 | 2.34 | |
| 30.00 | 45.00 | 1 | 15.00 | 3.90 | 4.00 | 3.95 | 0.04 | 2.37 | |
| 45.00 | 60.00 | 1 | 15.00 | 4.00 | 3.90 | 3.95 | 0.04 | 2.37 | |
| 60.00 | 75.00 | 1 | 15.00 | 3.90 | 3.60 | 3.75 | 0.04 | 2.25 | |
| 75.00 | 90.00 | 1 | 15.00 | 3.60 | 4.10 | 3.85 | 0.04 | 2.31 | |
| 90.00 | 105.00 | 1 | 15.00 | 4.10 | 4.20 | 4.15 | 0.04 | 2.49 | |
| 105.00 | 120.00 | 1 | 15.00 | 4.20 | 4.80 | 4.50 | 0.04 | 2.70 | |
| 120.00 | 135.00 | 1 | 15.00 | 4.80 | 5.70 | 5.25 | 0.04 | 3.15 | |
| 135.00 | 150.00 | 1 | 15.00 | 5.70 | 5.50 | 5.60 | 0.04 | 3.36 | |
| 150.00 | 165.00 | 1 | 15.00 | 5.50 | 4.50 | 5.00 | 0.04 | 3.00 | |
| 165.00 | 180.00 | 1 | 15.00 | 4.50 | 5.70 | 5.10 | 0.04 | 3.06 | |
| 180.00 | 195.00 | 1 | 15.00 | 5.70 | 5.10 | 5.40 | 0.04 | 3.24 | |
| 195.00 | 208.80 | 1 | 13.80 | 5.10 | 5.40 | 5.25 | 0.04 | 2.90 | |
| **Krishna Temple Road** | | | | | | | | | |
| 0.00 | 15.00 | 1 | 15.00 | 4.60 | 5.20 | 4.90 | 0.04 | 2.94 | |
| 15.00 | 30.00 | 1 | 15.00 | 5.20 | 3.70 | 4.45 | 0.04 | 2.67 | |
| 30.00 | 45.00 | 1 | 15.00 | 3.70 | 3.60 | 3.65 | 0.04 | 2.19 | |
| 45.00 | 60.00 | 1 | 15.00 | 3.60 | 3.80 | 3.70 | 0.04 | 2.22 | |
| 60.00 | 75.00 | 1 | 15.00 | 3.80 | 3.70 | 3.75 | 0.04 | 2.25 | |
| 75.00 | 90.00 | 1 | 15.00 | 3.70 | 3.40 | 3.55 | 0.04 | 2.13 | |
| 90.00 | 105.00 | 1 | 15.00 | 3.40 | 3.60 | 3.50 | 0.04 | 2.10 | |
| 105.00 | 120.00 | 1 | 15.00 | 3.60 | 4.00 | 3.80 | 0.04 | 2.28 | |
| 120.00 | 135.00 | 1 | 15.00 | 4.00 | 4.00 | 4.00 | 0.04 | 2.40 | |
| 135.00 | 140.00 | 1 | 5.00 | 4.00 | 4.90 | 4.45 | 0.04 | 0.89 | |
| **2nd Cross Road Gas Godown Road** | | | | | | | | | |
| 0.00 | 15.00 | 1 | 15.00 | 4.60 | 4.80 | 4.70 | 0.04 | 2.82 | |
| 15.00 | 30.00 | 1 | 15.00 | 4.80 | 5.20 | 5.00 | 0.04 | 3.00 | |
| 30.00 | 45.00 | 1 | 15.00 | 5.20 | 4.80 | 5.00 | 0.04 | 3.00 | |
| 45.00 | 60.00 | 1 | 15.00 | 4.80 | 5.50 | 5.15 | 0.04 | 3.09 | |
| 60.00 | 65.00 | 1 | 5.00 | 5.50 | 5.20 | 5.35 | 0.04 | 1.07 | |
| 65.00 | 68.00 | 1 | 3.00 | 5.20 | 13.10 | 9.15 | 0.04 | 1.10 | |
| 68.00 | 71.50 | 1 | 3.50 | 13.10 | 11.80 | 12.45 | 0.04 | 1.74 | |
| **Continuation** | | | | | | | | | |
| 0.00 | 15.00 | 1 | 15.00 | 3.80 | 4.40 | 4.10 | 0.04 | 2.46 | |
| 15.00 | 30.00 | 1 | 15.00 | 4.40 | 4.70 | 4.55 | 0.04 | 2.73 | |
| 30.00 | 45.00 | 1 | 15.00 | 4.70 | 5.10 | 4.90 | 0.04 | 2.94 | |
| 45.00 | 60.00 | 1 | 15.00 | 5.10 | 4.00 | 4.55 | 0.04 | 2.73 | |
| 60.00 | 75.00 | 1 | 15.00 | 4.00 | 5.20 | 4.60 | 0.04 | 2.76 | |
| 75.00 | 90.00 | 1 | 15.00 | 5.20 | 3.90 | 4.55 | 0.04 | 2.73 | |
| 90.00 | 100.70 | 1 | 10.70 | 3.90 | 3.80 | 3.85 | 0.04 | 1.65 | |
| **Shri Chamundeshwari Temple Road** | | | | | | | | | |
| 0.00 | 4.50 | 1 | 4.50 | 7.10 | 5.50 | 6.30 | 0.04 | 1.13 | |
| 4.50 | 15.00 | 1 | 10.50 | 5.50 | 6.20 | 5.85 | 0.04 | 2.46 | |
| 15.00 | 19.70 | 1 | 4.70 | 6.20 | 7.40 | 6.80 | 0.04 | 1.28 | |
| 19.70 | 30.00 | 1 | 10.30 | 7.40 | 7.00 | 7.20 | 0.04 | 2.97 | |
| 30.00 | 45.00 | 1 | 15.00 | 7.00 | 6.30 | 6.65 | 0.04 | 3.99 | |
| 45.00 | 60.00 | 1 | 15.00 | 6.30 | 7.00 | 6.65 | 0.04 | 3.99 | |
| 60.00 | 75.00 | 1 | 15.00 | 7.00 | 7.20 | 7.10 | 0.04 | 4.26 | |
| 75.00 | 90.00 | 1 | 15.00 | 7.20 | 6.90 | 7.05 | 0.04 | 4.23 | |
| 90.00 | 105.00 | 1 | 15.00 | 6.90 | 6.30 | 6.60 | 0.04 | 3.96 | |
| 105.00 | 120.00 | 1 | 15.00 | 6.30 | 6.30 | 6.30 | 0.04 | 3.78 | |
| 120.00 | 135.00 | 1 | 15.00 | 6.30 | 4.70 | 5.50 | 0.04 | 3.30 | |
| 135.00 | 150.00 | 1 | 15.00 | 4.70 | 7.40 | 6.05 | 0.04 | 3.63 | |
| 150.00 | 165.00 | 1 | 15.00 | 7.40 | 6.20 | 6.80 | 0.04 | 4.08 | |
| 165.00 | 175.70 | 1 | 10.70 | 6.20 | 4.10 | 5.15 | 0.04 | 2.20 | |
| **Anjaneyaswamy layout Ganga street** | | | | | | | | | |
| 0.00 | 15.00 | 1 | 15.00 | 6.30 | 6.10 | 6.20 | 0.04 | 3.72 | |
| 15.00 | 30.00 | 1 | 15.00 | 6.10 | 5.50 | 5.80 | 0.04 | 3.48 | |
| 30.00 | 45.00 | 1 | 15.00 | 5.50 | 5.40 | 5.45 | 0.04 | 3.27 | |
| 45.00 | 60.00 | 1 | 15.00 | 5.40 | 5.00 | 5.20 | 0.04 | 3.12 | |
| 60.00 | 75.00 | 1 | 15.00 | 5.00 | 5.50 | 5.25 | 0.04 | 3.15 | |
| 75.00 | 90.00 | 1 | 15.00 | 5.50 | 5.80 | 5.65 | 0.04 | 3.39 | |

Tejus Consultant

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| 90.00 | 105.00 | | 1 | 15.00 | 5.80 | 5.70 | 5.75 | 0.04 | 3.45 |
| 105.00 | 120.00 | | 1 | 15.00 | 5.70 | 5.80 | 5.75 | 0.04 | 3.45 |
| 120.00 | 135.00 | | 1 | 15.00 | 5.80 | 4.60 | 5.20 | 0.04 | 3.12 |
| 135.00 | 150.00 | | 1 | 15.00 | 4.60 | 4.10 | 4.35 | 0.04 | 2.61 |
| 150.00 | 165.00 | | 1 | 15.00 | 4.10 | 4.50 | 4.30 | 0.04 | 2.58 |
| 165.00 | 180.00 | | 1 | 15.00 | 4.50 | 5.00 | 4.75 | 0.04 | 2.85 |
| 180.00 | 195.00 | | 1 | 15.00 | 5.00 | 5.30 | 5.15 | 0.04 | 3.09 |
| 195.00 | 210.00 | | 1 | 15.00 | 5.30 | 5.70 | 5.50 | 0.04 | 3.30 |
| 210.00 | 225.00 | | 1 | 15.00 | 5.70 | 4.00 | 4.85 | 0.04 | 2.91 |
| 225.00 | 240.00 | | 1 | 15.00 | 4.00 | 4.90 | 4.45 | 0.04 | 2.67 |
| 240.00 | 255.00 | | 1 | 15.00 | 4.90 | 5.00 | 4.95 | 0.04 | 2.97 |
| 255.00 | 261.00 | | 1 | 6.00 | 5.00 | 5.00 | 5.00 | 0.04 | 1.20 |
| | | | | | | | | | |
| **Anjaneyaswamy layout Krishna street** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 5.50 | 4.60 | 5.05 | 0.04 | 3.03 |
| 15.00 | 30.00 | | 1 | 15.00 | 4.60 | 5.20 | 4.90 | 0.04 | 2.94 |
| 30.00 | 45.00 | | 1 | 15.00 | 5.20 | 5.20 | 5.20 | 0.04 | 3.12 |
| 45.00 | 60.00 | | 1 | 15.00 | 5.20 | 5.60 | 5.40 | 0.04 | 3.24 |
| 60.00 | 75.00 | | 1 | 15.00 | 5.60 | 5.70 | 5.65 | 0.04 | 3.39 |
| 75.00 | 90.00 | | 1 | 15.00 | 5.70 | 4.90 | 5.30 | 0.04 | 3.18 |
| 90.00 | 105.00 | | 1 | 15.00 | 4.90 | 4.40 | 4.65 | 0.04 | 2.79 |
| 105.00 | 120.00 | | 1 | 15.00 | 4.40 | 4.90 | 4.65 | 0.04 | 2.79 |
| 120.00 | 130.00 | | 1 | 10.00 | 4.90 | 5.50 | 5.20 | 0.04 | 2.08 |
| | | | | | | | | | |
| **3rd Cross Road Anjaneya layout** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 3.80 | 5.40 | 4.60 | 0.04 | 2.76 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.40 | 5.10 | 5.25 | 0.04 | 3.15 |
| 30.00 | 45.00 | | 1 | 15.00 | 5.10 | 5.40 | 5.25 | 0.04 | 3.15 |
| 45.00 | 60.00 | | 1 | 15.00 | 5.40 | 4.70 | 5.05 | 0.04 | 3.03 |
| 60.00 | 75.00 | | 1 | 15.00 | 4.70 | 4.80 | 4.75 | 0.04 | 2.85 |
| 75.00 | 90.00 | | 1 | 15.00 | 4.80 | 5.30 | 5.05 | 0.04 | 3.03 |
| 90.00 | 105.00 | | 1 | 15.00 | 5.30 | 5.60 | 5.45 | 0.04 | 3.27 |
| 105.00 | 120.00 | | 1 | 15.00 | 5.60 | 5.90 | 5.75 | 0.04 | 3.45 |
| 120.00 | 141.50 | | 1 | 21.50 | 5.90 | 5.80 | 5.85 | 0.04 | 5.03 |
| | | | | | | | | | |
| **Telicom Layout Triveni road 2nd Main Raod** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 5.40 | 5.80 | 5.60 | 0.04 | 3.36 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.80 | 5.90 | 5.85 | 0.04 | 3.51 |
| 30.00 | 45.00 | | 1 | 15.00 | 5.90 | 5.90 | 5.90 | 0.04 | 3.54 |
| 45.00 | 55.00 | | 1 | 10.00 | 5.90 | 5.20 | 5.55 | 0.04 | 2.22 |
| | | | | | | | | | |
| **Telicom Layout 4th Cross Road** | | | | | | | | | |
| 0.00 | 13.50 | | 1 | 13.50 | 7.20 | 7.20 | 7.20 | 0.04 | 3.89 |
| 13.50 | 15.00 | | 1 | 1.50 | 7.20 | 7.30 | 7.25 | 0.04 | 0.44 |
| 15.00 | 16.00 | | 1 | 1.00 | 7.30 | 7.30 | 7.30 | 0.04 | 0.29 |
| 16.00 | 30.00 | | 1 | 14.00 | 7.30 | 7.30 | 7.30 | 0.04 | 4.09 |
| 30.00 | 45.00 | | 1 | 15.00 | 7.30 | 7.50 | 7.40 | 0.04 | 4.44 |
| 45.00 | 59.00 | | 1 | 14.00 | 7.50 | 7.50 | 7.50 | 0.04 | 4.20 |
| 59.00 | 60.00 | | 1 | 1.00 | 7.50 | 4.70 | 6.10 | 0.04 | 0.24 |
| 60.00 | 63.00 | | 1 | 3.00 | 4.70 | 4.70 | 4.70 | 0.04 | 0.56 |
| 63.00 | 75.00 | | 1 | 12.00 | 4.70 | 7.40 | 6.05 | 0.04 | 2.90 |
| 75.00 | 78.00 | | 1 | 3.00 | 7.40 | 7.40 | 7.40 | 0.04 | 0.89 |
| 78.00 | 85.00 | | 1 | 7.00 | 7.40 | 7.40 | 7.40 | 0.04 | 2.07 |
| 85.00 | 90.00 | | 1 | 5.00 | 7.40 | 4.50 | 5.95 | 0.04 | 1.19 |
| 90.00 | 98.00 | | 1 | 8.00 | 4.50 | 4.50 | 4.50 | 0.04 | 1.44 |
| 98.00 | 105.00 | | 1 | 7.00 | 4.50 | 6.80 | 5.65 | 0.04 | 1.58 |
| 105.00 | 110.00 | | 1 | 5.00 | 6.80 | 6.80 | 6.80 | 0.04 | 1.36 |
| 110.00 | 115.00 | | 1 | 5.00 | 6.80 | 6.00 | 6.40 | 0.04 | 1.28 |
| 115.00 | 125.00 | | 1 | 10.00 | 6.00 | 6.00 | 6.00 | 0.04 | 2.40 |
| 125.00 | 133.00 | | 1 | 8.00 | 6.00 | 6.00 | 6.00 | 0.04 | 1.92 |
| 133.00 | 140.00 | | 1 | 7.00 | 6.00 | 5.00 | 5.50 | 0.04 | 1.54 |
| 140.00 | 151.50 | | 1 | 11.50 | 5.00 | 5.00 | 5.00 | 0.04 | 2.30 |
| 151.50 | 160.00 | | 1 | 8.50 | 5.00 | 6.20 | 5.60 | 0.04 | 1.90 |
| 160.00 | 171.50 | | 1 | 11.50 | 6.20 | 6.70 | 6.45 | 0.04 | 2.97 |
| | | | | | | | | | |
| **Main Road Telecom Layout** | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 6.80 | 8.10 | 7.45 | 0.04 | 4.47 |
| 15.00 | 30.00 | | 1 | 15.00 | 8.10 | 7.90 | 8.00 | 0.04 | 4.80 |

C&RE Hundred
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

TAJUS CONSULTANTS

jus Consultant

Assistant Engineer

499.94

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| 30.00 | 45.00 | | 1 | 15.00 | 7.90 | 7.00 | 7.45 | 0.04 | 4.47 |
| 45.00 | 60.00 | | 1 | 15.00 | 7.00 | 6.70 | 6.85 | 0.04 | 4.11 |
| 60.00 | 75.00 | | 1 | 15.00 | 6.70 | 7.00 | 6.85 | 0.04 | 4.11 |
| 75.00 | 78.00 | | 1 | 3.00 | 7.00 | 7.00 | 7.00 | 0.04 | 0.84 |
| 78.00 | 90.00 | | 1 | 12.00 | 7.00 | 9.60 | 8.30 | 0.04 | 3.98 |
| 90.00 | 91.00 | | 1 | 1.00 | 9.60 | 9.60 | 9.60 | 0.04 | 0.38 |
| 91.00 | 105.00 | | 1 | 14.00 | 9.60 | 8.30 | 8.95 | 0.04 | 5.01 |
| 105.00 | 109.00 | | 1 | 4.00 | 8.30 | 8.30 | 8.30 | 0.04 | 1.33 |
| 109.00 | 120.00 | | 1 | 11.00 | 8.30 | 9.50 | 8.90 | 0.04 | 3.92 |
| 120.00 | 126.00 | | 1 | 6.00 | 9.50 | 9.50 | 9.50 | 0.04 | 2.28 |
| 126.00 | 135.00 | | 1 | 9.00 | 9.50 | 7.50 | 8.50 | 0.04 | 3.06 |
| 135.00 | 143.50 | | 1 | 8.50 | 7.50 | 7.50 | 7.50 | 0.04 | 2.55 |
| 143.50 | 150.00 | | 1 | 6.50 | 7.50 | 9.90 | 8.70 | 0.04 | 2.26 |
| 150.00 | 165.00 | | 1 | 15.00 | 9.90 | 9.20 | 9.55 | 0.04 | 5.73 |
| 165.00 | 180.00 | | 1 | 15.00 | 9.20 | 9.20 | 9.20 | 0.04 | 5.52 |
| 180.00 | 185.00 | | 1 | 5.00 | 9.20 | 9.20 | 9.20 | 0.04 | 1.84 |
| 185.00 | 195.00 | | 1 | 10.00 | 9.20 | 9.20 | 9.20 | 0.04 | 3.68 |
| 195.00 | 208.00 | | 1 | 13.00 | 9.20 | 9.20 | 9.20 | 0.04 | 4.78 |
| 208.00 | 210.00 | | 1 | 2.00 | 9.20 | 8.80 | 9.00 | 0.04 | 0.72 |
| 210.00 | 220.00 | | 1 | 10.00 | 8.80 | 8.80 | 8.80 | 0.04 | 3.52 |
| 220.00 | 225.00 | | 1 | 5.00 | 8.80 | 8.70 | 8.75 | 0.04 | 1.75 |
| 225.00 | 240.00 | | 1 | 15.00 | 8.70 | 9.30 | 9.00 | 0.04 | 5.40 |
| 240.00 | 245.00 | | 1 | 5.00 | 9.30 | 9.30 | 9.30 | 0.04 | 1.86 |
| 245.00 | 250.00 | | 1 | 5.00 | 9.30 | 9.30 | 9.30 | 0.04 | 1.86 |
| 250.00 | 253.00 | | 1 | 3.00 | 9.30 | 7.10 | 8.20 | 0.04 | 0.98 |
| 253.00 | 255.00 | | 1 | 2.00 | 7.10 | 7.10 | 7.10 | 0.04 | 0.57 |
| 255.00 | 270.00 | | 1 | 15.00 | 7.10 | 5.90 | 6.50 | 0.04 | 3.90 |
| 270.00 | 285.00 | | 1 | 15.00 | 5.90 | 7.20 | 6.55 | 0.04 | 3.93 |
| 285.00 | 300.00 | | 1 | 15.00 | 7.20 | 7.00 | 7.10 | 0.04 | 4.26 |
| 300.00 | 315.00 | | 1 | 15.00 | 7.00 | 6.30 | 6.65 | 0.04 | 3.99 |
| 315.00 | 330.00 | | 1 | 15.00 | 6.30 | 6.40 | 6.35 | 0.04 | 3.81 |
| 330.00 | 345.00 | | 1 | 15.00 | 6.40 | 6.50 | 6.45 | 0.04 | 3.87 |
| 345.00 | 360.00 | | 1 | 15.00 | 6.50 | 6.30 | 6.40 | 0.04 | 3.84 |
| 360.00 | 375.00 | | 1 | 15.00 | 6.30 | 5.90 | 6.10 | 0.04 | 3.66 |
| 375.00 | 390.00 | | 1 | 15.00 | 5.90 | 6.00 | 5.95 | 0.04 | 3.57 |
| 390.00 | 405.00 | | 1 | 15.00 | 6.00 | 6.00 | 6.00 | 0.04 | 3.60 |
| 405.00 | 417.00 | | 1 | 12.00 | 6.00 | 7.00 | 6.50 | 0.04 | 3.12 |

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

**Ganesh Nagar Road**

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| 0.00 | 15.00 | | 1 | 15.00 | 5.70 | 5.40 | 5.55 | 0.04 | 3.33 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.40 | 6.00 | 5.70 | 0.04 | 3.42 |
| 30.00 | 45.00 | | 1 | 15.00 | 6.00 | 6.40 | 6.20 | 0.04 | 3.72 |
| 45.00 | 60.00 | | 1 | 15.00 | 6.40 | 6.50 | 6.45 | 0.04 | 3.87 |
| 60.00 | 75.00 | | 1 | 15.00 | 6.50 | 8.10 | 7.30 | 0.04 | 4.38 |
| 75.00 | 90.00 | | 1 | 15.00 | 8.10 | 6.60 | 7.35 | 0.04 | 4.41 |
| 90.00 | 105.00 | | 1 | 15.00 | 6.60 | 4.60 | 5.60 | 0.04 | 3.36 |
| 105.00 | 120.00 | | 1 | 15.00 | 4.60 | 4.50 | 4.55 | 0.04 | 2.73 |
| 120.00 | 135.00 | | 1 | 15.00 | 4.50 | 4.30 | 4.40 | 0.04 | 2.64 |
| 135.00 | 150.00 | | 1 | 15.00 | 4.30 | 6.20 | 5.25 | 0.04 | 3.15 |
| 150.00 | 165.00 | | 1 | 15.00 | 6.20 | 4.70 | 5.45 | 0.04 | 3.27 |
| 165.00 | 180.00 | | 1 | 15.00 | 4.70 | 5.30 | 5.00 | 0.04 | 3.00 |
| 180.00 | 195.00 | | 1 | 15.00 | 5.30 | 5.30 | 5.30 | 0.04 | 3.18 |
| 195.00 | 210.00 | | 1 | 15.00 | 5.30 | 4.10 | 4.70 | 0.04 | 2.82 |
| 210.00 | 225.00 | | 1 | 15.00 | 4.10 | 6.70 | 5.40 | 0.04 | 3.24 |
| 225.00 | 240.00 | | 1 | 15.00 | 6.70 | 6.00 | 6.35 | 0.04 | 3.81 |
| 240.00 | 255.00 | | 1 | 15.00 | 6.00 | 6.10 | 6.05 | 0.04 | 3.63 |
| 255.00 | 270.00 | | 1 | 15.00 | 6.10 | 6.30 | 6.20 | 0.04 | 3.72 |
| 270.00 | 285.00 | | 1 | 15.00 | 6.30 | 8.40 | 7.35 | 0.04 | 4.41 |
| 285.00 | 300.00 | | 1 | 15.00 | 8.40 | 10.20 | 9.30 | 0.04 | 5.58 |
| 300.00 | 315.00 | | 1 | 15.00 | 10.20 | 15.20 | 12.70 | 0.04 | 7.62 |
| 315.00 | 330.00 | | 1 | 15.00 | 15.20 | 18.90 | 17.05 | 0.04 | 10.23 |
| 330.00 | 338.50 | | 1 | 8.50 | 18.90 | 20.30 | 19.60 | 0.04 | 6.66 |

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

**8th C Cross Road Ganesh Nagar**

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| 0.00 | 15.00 | | 1 | 15.00 | 6.60 | 6.70 | 6.65 | 0.04 | 3.99 |
| 15.00 | 30.00 | | 1 | 15.00 | 6.70 | 7.30 | 7.00 | 0.04 | 4.20 |
| 30.00 | 45.00 | | 1 | 15.00 | 7.30 | 7.90 | 7.60 | 0.04 | 4.56 |
| 45.00 | 60.00 | | 1 | 15.00 | 7.90 | 7.10 | 7.50 | 0.04 | 4.50 |

C & F Examined 18/4/22
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

TEJUS CONSULTANTS

Tejus Consultant

Assistant Engineer

Assistant Executive Engineer

731.44

Scanned by TapScanner

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 60.00 | 75.00 | | 1 | 15.00 | 5.10 | 5.30 | 6.20 | 0.04 | | 3.37 |
| 75.00 | 90.00 | | 1 | 15.00 | 5.30 | 6.50 | 5.90 | 0.04 | | 1.54 |
| 90.00 | 105.00 | | 1 | 15.00 | 6.50 | 7.40 | 6.95 | 0.04 | | 4.12 |
| 105.00 | 115.00 | | 1 | 10.00 | 7.40 | 7.40 | 4.90 | 0.04 | | 1.96 |
| 115.00 | 120.00 | | 1 | 5.00 | 7.40 | 5.30 | 3.85 | 0.04 | | 0.77 |
| 120.00 | 140.00 | | 1 | 20.00 | 5.30 | 5.70 | 5.50 | 0.04 | | 4.40 |
| 140.00 | 150.00 | | 1 | 10.00 | 5.70 | 4.60 | 5.15 | 0.04 | | 2.06 |
| 150.00 | 171.00 | | 1 | 21.00 | 4.60 | 6.30 | 5.45 | 0.04 | | 4.58 |
| | | | | | | | | | | |
| **8th A Cross Road Ganesh Nagar** | | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 5.70 | 5.90 | 5.80 | 0.04 | | 3.48 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.90 | 6.20 | 6.05 | 0.04 | | 3.63 |
| 30.00 | 45.00 | | 1 | 15.00 | 6.20 | 7.30 | 6.75 | 0.04 | | 4.05 |
| 45.00 | 65.80 | | 1 | 20.80 | 7.30 | 7.10 | 7.20 | 0.04 | | 5.99 |
| | | | | | | | | | | |
| **8th A Cross Road Opp Road Ganesh Nagar** | | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 7.20 | 7.30 | 7.25 | 0.04 | | 4.35 |
| 15.00 | 35.30 | | 1 | 20.30 | 7.30 | 7.30 | 7.30 | 0.04 | | 5.93 |
| | | | | | | | | | | |
| **8th B Cross Road Ganesh Nagar** | | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 6.60 | 6.20 | 6.40 | 0.04 | | 3.84 |
| 15.00 | 30.00 | | 1 | 15.00 | 6.20 | 5.40 | 5.80 | 0.04 | | 3.48 |
| 30.00 | 45.00 | | 1 | 15.00 | 5.40 | 5.20 | 5.30 | 0.04 | | 3.18 |
| 45.00 | 66.00 | | 1 | 21.00 | 5.20 | 7.50 | 6.35 | 0.04 | | 5.33 |
| | | | | | | | | | | |
| **8th B Cross Road Opp Raod Ganesh Nagar** | | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 7.50 | 5.90 | 6.70 | 0.04 | | 4.02 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.90 | 7.10 | 6.50 | 0.04 | | 3.90 |
| 30.00 | 33.50 | | 1 | 3.50 | 7.10 | 7.10 | 7.10 | 0.04 | | 0.99 |
| | | | | | | | | | | |
| **2nd Main Road 7th A Cross Ganesh Nagar** | | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 6.30 | 5.00 | 5.65 | 0.04 | | 3.39 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.00 | 5.50 | 5.25 | 0.04 | | 3.15 |
| 30.00 | 45.00 | | 1 | 15.00 | 5.50 | 5.90 | 5.70 | 0.04 | | 3.42 |
| 45.00 | 60.00 | | 1 | 15.00 | 5.90 | 5.90 | 5.90 | 0.04 | | 3.54 |
| 60.00 | 75.00 | | 1 | 15.00 | 5.90 | 5.80 | 5.85 | 0.04 | | 3.51 |
| 75.00 | 90.00 | | 1 | 15.00 | 5.80 | 5.80 | 5.80 | 0.04 | | 3.48 |
| 90.00 | 105.00 | | 1 | 15.00 | 5.80 | 5.50 | 5.65 | 0.04 | | 3.39 |
| 105.00 | 119.20 | | 1 | 14.20 | 5.50 | 5.90 | 5.70 | 0.04 | | 3.24 |
| | | | | | | | | | | |
| **Alpine Pyrmaid Road** | | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 9.50 | 7.80 | 8.65 | 0.04 | | 5.19 |
| 15.00 | 30.00 | | 1 | 15.00 | 7.80 | 6.50 | 7.15 | 0.04 | | 4.29 |
| 30.00 | 36.50 | | 1 | 6.50 | 6.50 | 6.30 | 6.40 | 0.04 | | 1.66 |
| | | | | | | | | | | |
| **Dhanlakshmi Enclave** | | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 7.70 | 5.80 | 6.75 | 0.04 | | 4.05 |
| 15.00 | 30.00 | | 1 | 15.00 | 5.80 | 5.40 | 5.60 | 0.04 | | 3.36 |
| 30.00 | 45.00 | | 1 | 15.00 | 5.40 | 5.50 | 5.45 | 0.04 | | 3.27 |
| 45.00 | 60.00 | | 1 | 15.00 | 5.50 | 6.00 | 5.75 | 0.04 | | 3.45 |
| 60.00 | 75.00 | | 1 | 15.00 | 6.00 | 6.50 | 6.25 | 0.04 | | 3.75 |
| 75.00 | 90.00 | | 1 | 15.00 | 6.50 | 5.90 | 6.20 | 0.04 | | 3.72 |
| 90.00 | 100.00 | | 1 | 10.00 | 5.90 | 6.80 | 6.35 | 0.04 | | 2.54 |
| | | | | | | | | | | |
| **Continuatation** | | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 4.80 | 4.80 | 4.80 | 0.04 | | 2.88 |
| 15.00 | 30.00 | | 1 | 15.00 | 4.80 | 3.60 | 4.20 | 0.04 | | 2.52 |
| 30.00 | 45.00 | | 1 | 15.00 | 3.60 | 3.50 | 3.55 | 0.04 | | 2.13 |
| 45.00 | 48.50 | | 1 | 3.50 | 3.50 | 3.40 | 3.45 | 0.04 | | 0.48 |
| | | | | | | | | | | |
| **1st Main Road KVS Badavane** | | | | | | | | | | |
| 0.00 | 15.00 | | 1 | 15.00 | 3.80 | 3.00 | 3.40 | 0.04 | | 2.04 |
| 15.00 | 30.00 | | 1 | 15.00 | 3.00 | 4.50 | 3.75 | 0.04 | | 2.25 |
| 30.00 | 45.00 | | 1 | 15.00 | 4.50 | 5.40 | 4.95 | 0.04 | | 2.97 |
| 45.00 | 60.00 | | 1 | 15.00 | 5.40 | 5.90 | 5.65 | 0.04 | | 3.39 |
| 60.00 | 75.00 | | 1 | 15.00 | 5.90 | 5.60 | 5.75 | 0.04 | | 3.45 |
| 75.00 | 90.00 | | 1 | 15.00 | 5.60 | 4.60 | 5.10 | 0.04 | | 3.06 |
| 90.00 | 105.00 | | 1 | 15.00 | 4.60 | 5.20 | 4.90 | 0.04 | | 2.94 |

Tejus Consultant

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| | 105.00 | 115.00 | | 1 | 10.00 | 5.20 | 5.60 | 5.40 | 0.04 | 2.16 |
| **1st Cross Road** | | | | | | | | | | |
| | 0.00 | 15.00 | | 1 | 15.00 | 5.20 | 5.90 | 5.35 | 0.04 | 3.21 |
| | 15.00 | 30.00 | | 1 | 15.00 | 5.50 | 4.60 | 5.05 | 0.04 | 3.03 |
| | 30.00 | 45.00 | | 1 | 15.00 | 4.60 | 4.40 | 4.50 | 0.04 | 2.70 |
| | 45.00 | 60.00 | | 1 | 15.00 | 4.40 | 4.50 | 4.45 | 0.04 | 2.67 |
| | 60.00 | 68.00 | | 1 | 8.00 | 4.50 | 4.70 | 4.60 | 0.04 | 1.47 |
| **2nd Cross Road** | | | | | | | | | | |
| | 0.00 | 15.00 | | 1 | 15.00 | 5.00 | 4.10 | 4.55 | 0.04 | 2.73 |
| | 15.00 | 30.00 | | 1 | 15.00 | 4.10 | 4.40 | 4.25 | 0.04 | 2.55 |
| | 30.00 | 45.00 | | 1 | 15.00 | 4.40 | 4.70 | 4.55 | 0.04 | 2.73 |
| | 45.00 | 57.00 | | 1 | 12.00 | 4.70 | 4.80 | 4.75 | 0.04 | 2.28 |
| **2nd A Cross Road** | | | | | | | | | | |
| | 0.00 | 15.00 | | 1 | 15.00 | 5.10 | 4.20 | 4.65 | 0.04 | 2.79 |
| | 15.00 | 18.50 | | 1 | 3.50 | 4.20 | 4.40 | 4.30 | 0.04 | 0.60 |
| **2nd B Cross Road** | | | | | | | | | | |
| | 0.00 | 15.00 | | 1 | 15.00 | 4.60 | 4.20 | 4.40 | 0.04 | 2.64 |
| | 15.00 | 30.00 | | 1 | 15.00 | 4.20 | 4.60 | 4.40 | 0.04 | 2.64 |
| | 30.00 | 45.00 | | 1 | 15.00 | 4.60 | 5.00 | 4.80 | 0.04 | 2.88 |
| | 45.00 | 53.00 | | 1 | 8.00 | 5.00 | 5.40 | 5.20 | 0.04 | 1.66 |
| | | | | | | | | **Total Quantity** | | 938.08 |

KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface:- Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803 Page No. 1827 Item No. 24.15 PWD SR 2018-19

**surements recorded on :**

| | | | | | | |
|---|---|---|---|---|---|---|
| **Edge Line** | | | | | | |
| **11 th Main Yarappa Garden** | | | | | | |
| 0.00 | 224.40 | 2 | 224.40 | 0.10 | | 44.88 |
| **3rd cross Yarappa Garden** | | | | | | |
| 0.00 | 82.20 | 2 | 82.20 | 0.10 | | 16.44 |
| **3rd C cross Road Yarappa Garden** | | | | | | |
| 0.00 | 57.00 | 2 | 57.00 | 0.10 | | 11.40 |
| **3rd A cross Road Yarappa Garden** | | | | | | |
| 0.00 | 28.70 | 2 | 28.70 | 0.10 | | 5.74 |
| **3rd A cross Road Yarappa Garden** | | | | | | |
| 0.00 | 32.30 | 2 | 32.30 | 0.10 | | 6.46 |
| **3rd A cross Road Yarappa Garden** | | | | | | |
| 0.00 | 21.80 | 2 | 21.80 | 0.10 | | 4.36 |
| **3rd A cross Road opp Road Yarappa Garden** | | | | | | |
| 0.00 | 49.10 | 2 | 49.10 | 0.10 | | 9.82 |
| **2nd cross Road Yarappa Garden** | | | | | | |
| 0.00 | 75.60 | 2 | 75.60 | 0.10 | | 15.12 |
| **1st Main Road Chikkvenkatappa layout** | | | | | | |
| 0.00 | 151.30 | 2 | 151.30 | 0.10 | | 30.26 |
| **Renukamba Temple Road** | | | | | | |
| 0.00 | 113.00 | 2 | 113.00 | 0.10 | | 22.60 |
| **Renukamba Temple Road Cross Road A** | | | | | | |
| 0.00 | 90.00 | 2 | 90.00 | 0.10 | | 18.00 |
| | | | | | **Total Quantity** | 185.08 |

Cum 7569.79 7101068.60

Tejus Consultants

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| **Renukamba Temple Road Cross Road B** | | | | | | | |
| 0.00 | 208.80 | | 2 | 208.80 | 0.10 | | 41.76 |
| **Krishna Temple Road** | | | | | | | |
| 0.00 | 140.00 | | 2 | 140.00 | 0.10 | | 28.00 |
| **2nd Cross Road Gas Godown Road** | | | | | | | |
| 0.00 | 71.50 | | 2 | 71.50 | 0.10 | | 14.30 |
| **Continuation** | | | | | | | |
| 0.00 | 100.70 | | 2 | 100.70 | 0.10 | | 20.14 |
| **Shri Chamundeshwari Temple Road** | | | | | | | |
| 0.00 | 175.70 | | 2 | 175.70 | 0.10 | | 35.14 |
| **Anjaneyaswamy layout Ganga street** | | | | | | | |
| 0.00 | 261.00 | | 2 | 261.00 | 0.10 | | 52.20 |
| **Anjaneyaswamy layout Krishna street** | | | | | | | |
| 0.00 | 130.00 | | 2 | 130.00 | 0.10 | | 26.00 |
| **3rd Cross Road Anjaneya layout** | | | | | | | |
| 0.00 | 141.50 | | 2 | 141.50 | 0.10 | | 28.30 |
| **Telicom Layout Triveni road 2nd Main Raod** | | | | | | | |
| 0.00 | 55.00 | | 2 | 55.00 | 0.10 | | 11.00 |
| **Telicom Layout 4th Cross Road** | | | | | | | |
| 0.00 | 171.50 | | 2 | 171.50 | 0.10 | | 34.30 |
| **2nd Main Road Telicom Layout** | | | | | | | |
| 0.00 | 417.00 | | 2.5 | 417.00 | 0.10 | | 104.25 |
| **Ganesh Nagar Road** | | | | | | | |
| 0.00 | 338.50 | | 2 | 338.50 | 0.10 | | 67.70 |
| **8th C Cross Road Ganesh Nagar** | | | | | | | |
| 0.00 | 171.00 | | 2 | 171.00 | 0.10 | | 34.20 |
| **8th A Cross Road Ganesh Nagar** | | | | | | | |
| 0.00 | 65.80 | | 2 | 65.80 | 0.10 | | 13.16 |
| **8th A Cross Road Opp Road Ganesh Nagar** | | | | | | | |
| 0.00 | 35.30 | | 2 | 35.30 | 0.10 | | 7.06 |
| **8th B Cross Road Ganesh Nagar** | | | | | | | |
| 0.00 | 66.00 | | 2 | 66.00 | 0.10 | | 13.20 |
| **8th B Cross Road Opp Raod Ganesh Nagar** | | | | | | | |
| 0.00 | 33.50 | | 2 | 33.50 | 0.10 | | 6.70 |
| **2nd Main Road 7th A Cross Ganesh Nagar** | | | | | | | |
| 0.00 | 119.20 | | 2 | 119.20 | 0.10 | | 23.84 |
| **Alpine Pyrmaid Road** | | | | | | | |
| 0.00 | 36.50 | | 2 | 36.50 | 0.10 | | 7.30 |
| **Dhanlakshmi Enclave** | | | | | | | |
| 0.00 | 100.00 | | 2 | 100.00 | 0.10 | | 20.00 |
| **Continuatation** | | | | | | | |
| 0.00 | 48.50 | | 2 | 48.50 | 0.10 | | 9.70 |
| **1st Main Road KVS Badavane** | | | | | | | |
| 0.00 | 115.00 | | 2 | 115.00 | 0.10 | | 23.00 |
| **1st Cross Road** | | | | | | | |
| 0.00 | 68.00 | | 2 | 68.00 | 0.10 | | 13.60 |
| **2nd Cross Road** | | | | | | | |

819.93

C&FC
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Tejus Consultant

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner

| | | | | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 0.00 | 57.00 | | 2 | 57.00 | | | 0.10 | | 11.40 | | | | |
| | **2nd A Cross Road** | | | | | | | | | | | | | |
| | 0.00 | 18.50 | | 2 | 18.50 | | | 0.10 | | 3.70 | | | | |
| | **2nd B Cross Road** | | | | | | | | | | | | | |
| | 0.00 | 53.00 | | 2 | 53.00 | | | 0.10 | | 10.60 | | | | |
| | | | | | | | | | **Total Quantity** | **845.63** | **Sqm** | **430.00** | **363620.90** |
| 10 | KSRRB M800 Road markers / Road stud KSRRB M800-35. Providing and fixing of road stud 100x 100 mm, diecast in aluminium, resistant to corrosive effect of salt and grit, fitted with lense reflectors, installed in concrete or asphaltic surface by drilling hole 30 mm upto a depth of 60 mm and bedded in a suitable bituminous grout or epoxy mortar, all as per BS: 873 part 4:1973 complete as per specifications Page No. 186/ Item No. 24.41 PWD SR 2018-19 | | | | | | | | | | | | | |

**Measurements recorded on :**

| | | | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | **2nd Main Road Telicom Layout** | | | | | | | | | | | | |
| | 0.00 | 417.00 | | 01 | 179 | | | | | 179.00 | | | |
| | | | | | | | | | **179.00** | | **No** | **340.67** | **60,979.93** |
| | | | | | | | | | | | **Total Amount** | | **1,27,08,155.94** |
| | | | | | | | | | | | **Add 18% GST** | | **22,87,468.07** |
| | | | | | | | | | | | **Grand Total Amount** | | **1,49,95,624.01** |

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Tejus Consultant

Assistant Engineer

Assistant Executive Engineer

Scanned by TapScanner